E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

| Zachary A. Jilek, CPESC, CISI | | | En | gineering Answe | ers | | |
|--|--|---|------------------------------------|---------------------------|-------------------------|--|--|
| Environmental Services Dent | Manager | E&A - P2022. | 267.001 | | | | |
| Inspector: Shaun McGuire | | | | | Stage | | |
| - , | | Alternate Rain CSW-202307758 | | | | | |
| | | | | | | | |
| Project Name: | | | | | | | |
| For Week Ending: | | 5/20/2023 | | | | | |
| | | | | | | | |
| Project Location: | N 264th S | N 264th Street and N 264th Circle - Valley, NE (Douglas County) | | | | | |
| Grading: | | 5% | | | | | |
| Sanitary Sewer: | | 0% | | | | | |
| Storm Sewer: | | 0% | | | | | |
| Paving: | | 0% | | | | | |
| Seeding: | | 0% | | | | | |
| Utilities: | | 0% | | | | | |
| Overall Development: | | 0% | | | | | |
| | | 070 | | | | | |
| RAIN FALL AMOUNTS | Amount in tenths | Date inspected | Weather Conditions | Time | | | |
| | | | | | Week ' | | |
| Sunday: | 0.00" | | | | | | |
| Monday | 0.08" | | | | | | |
| Tuesday | 0.00" | | | | | | |
| Wednesday Thursday | 0.00" | 5/18/2023 | Sunny 82/53 | 11:05 AM | | | |
| Friday | 0.00" | 3/10/2023 | Julily 02/33 | 11.00 Am | | | |
| Saturday | 0.00" | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Complaints: | | | | | | | |
| | | | | | | | |
| Construction Sequencing: | | | | | | | |
| Which portion(s) (i.e. drainage | e basins) of the site have ha | d a temporary or pern | nanent cessation of gradin | ng, earthwork, or gr | ound disturbance in the | | |
| last 14 days? | | | | | | | |
| Grading the site (4/27/23). | | | | | | | |
| Which portion(s) (i.e. drainage | e basins) of the site do not h | nave grading, earthwo | rk, or ground disturbance | scheduled in the n | ext 14 days? | | |
| Grading the site (4/27/23). | | | | | | | |
| What temporary or permanent | t stabilization measures list | ed in this section are | being implemented? | | | | |
| Existing vegetation (4/27/23). | | | | | | | |
| | | | | | | | |
| Checklist Questions: Are receiving waters adjacent to the p | ve leat free of any significant signs | of avanian as and imput that | would be esseciated with the es | naturation activity? | | | |
| Yes | oroject free or any significant signs of | or erosion or sediment that | would be associated with the col | istruction activity? | | | |
| Create Corrective Action? | | | | | | | |
| N/A | | | | | | | |
| | | | | | | | |
| Have disturbed areas been seeded or | otherwise stabilized as required? I | ist inactive nortions of the r | project and if stabilization measu | re are adequate or neede | d to prevent erosion | | |
| Yes | otherwise stabilized as required. | ist indutive portions of the p | roject and it stabilization measu | re are adequate of ficede | a to prevent crosion. | | |
| Create Corrective Action? | | | | | | | |
| N/A | | | | | | | |
| Are waste materials (concrete, constr | uction material hazardous etc \ he | ng managed properly? | | | | | |
| Yes | dottori material, nazaraous, etc./ be | ing managed property. | | | | | |
| Create Corrective Action? | | | | | | | |
| N/A | | | | | | | |
| Are construction entrended and address | ant atreate being maintains d = d= | etely? | | | | | |
| Are construction entrances and adjac | ent streets being maintained adequ | atery r | | | | | |
| Create Corrective Action? | | | | | | | |
| | | | | | | | |
| No. See BMP section. | | | | | | | |

dust associated with the construction activity adequately controlled on the site?

Comments:
Comments:
The site was active during the most recent inspection.

Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):
Some maintenance is needed in the BMP section.

| Unique Name | Туре | Location | Projected Install Date | Status | Maintenance | | | |
|--------------------------|--|-----------|------------------------|--------------|-------------|--|--|--|
| CE 1 | Construction Entrance | See SWPPP | 5/4/2023 | Pending | Yes | | | |
| Current Condition: | Pending - | | | | | | | |
| | | | | | | | | |
| | Construction entrance should be installed. Project Engineers were informed to have contractor complete by 5/4/23. Not done as of last inspection. | | | | | | | |
| | | | | | | | | |
| 15.1/ | | | | | <u>:</u> | | | |
| IP X | Diversion | See SWPPP | 5/4/2023 | Pending | No | | | |
| Current Condition: | Pending - BMP will be installed when inlet is constructed and is at or below grade. | | | | | | | |
| MT X | Erosion Matting | See SWPPP | 5/4/2023 | Pending | No | | | |
| Current Condition: | Pending - BMP will be installed when work begins/ends in the area. E&A inspector will monitor. | | | | | | | |
| SF X | Silt Fence | Perimeter | 5/4/2023 | Pending | Yes | | | |
| Current Condition: | Pending - | | | | | | | |
| | Cit (case about the installed | | | | | | | |
| | Silt fence should be installed. | | | | | | | |
| | Project Engineers were informed to have contractor complete by 5/4/23. Not done as of last inspection. | | | | | | | |
| | | | | | | | | |
| ST X | Silt Trap | On Site | 5/4/2023 | Pending | No | | | |
| Current Condition: | Pending - Sediment trap wil | | | | T | | | |
| CW 1 | Concrete Washout | On Site | 5/4/2023 | Pending | No | | | |
| Current Condition: | Pending - BMP will be installed when paving begins in the area. E&A inspector will monitor. | | | | | | | |
| STR | Streets | | 5/4/2023 | A ativo | No | | | |
| Current Condition: | Streets 264th Circle Active No Good Condition - The streets were free of track out as of the 4/27/23 inspection. | | | | | | | |
| SG 1 | SWPPP Notification Sign | On Site | 5/4/2023 | Pending | Yes | | | |
| Current Condition: | Pending - | On site | 3/4/2023 | Pending | 162 | | | |
| Current Condition: | r ending - | | | | | | | |
| | SWPPP sign should be installed. | | | | | | | |
| | of the figure and the first state of the first stat | | | | | | | |
| | SWPPP sign will be installed once it is available from the shop. Not done as of last inspection. | | | | | | | |
| Certification Statement: | "I certify, under penalty of law, that this document and all attachments were prepared under my | | | | | | | |
| | direction or supervision in accordance with a system designed to assure that qualified personnel | | | | | | | |
| | properly gathered and evaluated the information submitted. Based on my inquiry of the person or | | | | | | | |
| | persons who manage the system or those persons directly responsible for gathering the information, | | | | | | | |
| | the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I | | | | | | | |
| | am aware that there are significant penalties for submitting false information including the possibility | | | | | | | |
| | of fines and imprisonment for knowing violations." | | | | | | | |
| | | | | | | | | |
| | Show May in | | | | Ports Sul | | | |
| pector Signature: | | | | Reviewed By: | | | | |