E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com

E & A CONSULTING GROUP, INC.

Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

Engineering Answers

Table Tabl	Stage								
Project Name: CSW-202307758 For Week Ending: 12/2/2023 Project Location: N 264th Street and N 264th Circle - Valley, NE (Douglass) Grading: 5% Sanitary Sewer: 0% Storm Sewer: 0% Paving: 0% Seeding: 0%									
N 264th Street and N 264th Circle - Valley, NE (Douglast Street and N 264th Circle -	1	1							
Project Location: N 264th Street and N 264th Circle - Valley, NE (Douglass of the control of the cont									
Sanitary Sewer: 0% Storm Sewer: 0% Paving: 0% Seeding: 0%	as County) 68064								
Sanitary Sewer: 0% Storm Sewer: 0% Paving: 0% Seeding: 0%									
Storm Sewer: 0% Paving: 0% Seeding: 0%									
Paving: 0% Seeding: 0%									
Seeding: 0%									
Htilities:									
Othities. 070									
Overall Development: 0%									
RAIN FALL AMOUNTS Amount in tenths Date inspected Weather Conditions	ns Time								
		Week 1							
Sunday: 0.00"									
Monday: 0.00" 11/27/2023 Partly cloudy 2	y 22 8:50 AM								
Tuesday: 0.00"									
Wednesday: 0.00"									
Thursday: 0.00"									
Friday: 0.00"									
Saturday: 0.00"									
Complaints:									
Construction Sequencing: Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14									

Grading the site (4/27/23).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading the site (4/27/23).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (4/27/23).

Checklist Questions:

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

N/A

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

Create Corrective Action?

N/A

No - see Finding section

Create Corrective Action?								
No - see BMP section								
5.) Is dust associated with the construction Yes	activity adequately controlled on the s	ite?						
Create Corrective Action?								
N/A								
Comments:								
Comments:								
The site was inactive during the most recent inspection.								
Findings / Corrective Actions (Date):								
Findings / Corrective Actions (Date):								
1.) Some maintenance is needed in the BMP section.								
2.) Stained soils should be removed	by the grading equipment. Doug	Bailey was informed to	complete by 11/20/23. Not	done as of last insp	ection.			
Unique Name	Type	Location	Projected Install Date	Status	Maintenance			
CE 1	Construction Entrance	See SWPPP	5/4/2023	Pending	Yes			
Current Condition:	Pending -		'	,				
	Construction entrance should be installed.							
	Desirat Fusing and years informed to have contracted complete by 5/4/00 No. 4 days and 51 of the second and 50 of the second and 51 of							
	Project Engineers were informed to have contractor complete by 5/4/23. Not done as of last inspection. Doug Bailey was reminded on 6/15/23, 7/27/23, 8/24/23, 10/20/23							
	16/11/11/20, 1/21/20	o, 0/24/20, 10/20/20						
CW 1	Concrete Washout	On Site	5/4/2023	Pending	No			
Current Condition:	Pending - BMP will be installe	ed when paving begins i	n the area. E&A inspector w	vill monitor.				
IP X	Diversion	See SWPPP	5/4/2023	Pending	No			
Current Condition:	Pending - BMP will be installe	ed when inlet is construc	cted and is at or below grade	Э.				
MT X	Erosion Matting	See SWPPP	5/4/2023	Pending	No			
Current Condition:	Pending - BMP will be installe	ed when work begins/en	ds in the area. E&A inspect	or will monitor.				
SF X	Silt Fence	Perimeter	5/4/2023	Pending	Yes			
Current Condition:	Pending -							
	Silt fence should be installed.							
	Project Engineers were inform	Desired Freinage was informed to have contracted complete by 5/4/22. Not done on of lost increasing Desired						
	Project Engineers were informed to have contractor complete by 5/4/23. Not done as of last inspection. Doug Bailey was reminded on 6/15/23, 7/27/23, 8/24/23, 10/20/23							
		,, 6/2 1/26, 16/26/26						
SG 1	SWPPP Notification Sign	On Site	7/6/2023	Active	No			
Current Condition:	Good Condition - E&A inspec	tor installed the SWPPF	sign during the 7/6/23 insp	ection.				
ST X	Silt Trap	On Site	5/4/2023	Pending	No			
Current Condition:	Pending - Sediment trap will b	be installed once gradin	g begins in the area.	-				
		N 264th Street and N	5/4/2023					
STR	Streets	264th Circle		Active	No			
Current Condition:	Good Condition - The streets	were free of track out a	s of the most recent inspect	ion.				
0.400.40.004	1#1 #:E	. 414-41-1	d = 11 = 44 = -1= == - (
Certification Statement:	"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel							
	properly gathered and evaluated the information submitted. Based on my inquiry of the person or							
	IL. 262 Samoioa ana avaida		= = = = = = = = = = = = = = = =	p = 10011 01				

persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."

W.

Inspector Signature:

Reviewed By:

But Su