E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com

E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

E&A - P2022.267.002 Inspector: Josh Ellington Stage **Alternate Rain** 1 CSW-202307758 Project Name: 12/30/2023 For Week Ending: Project Location: N 264th Street and N 264th Circle - Valley, NE (Douglas County) 68064 Grading: 5% 0% Sanitary Sewer: Storm Sewer: 0% Paving: 0% Seeding: 0% **Utilities:** 0% **Overall Development:** 0% RAIN FALL AMOUNTS Amount in tenths Date inspected Weather Conditions Time Week 1 Sunday: 0.68" (05:15) 0.11" (11:15) Monday: Tuesday: 0.00" Wednesday: 0.00" Thursday: 0.00" 12/29/2023 12:45 PM 0.00" Sunny 36 Friday: 0.00" Saturday: Complaints: Construction Sequencing: Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading the site (4/27/23).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading the site (4/27/23).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (4/27/23).

Checklist Questions:

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Create Corrective Action?

N/A

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

Yes

Create Corrective Action?

N/A

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Create Corrective Action?

N/A

4.) Are construction entrances and adjacent streets being maintained adequately?

No

Create Corrective Action?					
No - see BMP section					
5.) Is dust associated with the construction a	activity adequately controlled on the s	ite?			
Yes					
Create Corrective Action?					
N/A					
Comments:					
Comments:					
The site was active during the most re	ecent inspection				
	<u> </u>				
Findings / Corrective Actions (Date					
Findings / Corrective Actions (Date					
1.) Some maintenance is needed in t	he BMP section.				
Unique Name	Туре	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	See SWPPP	5/4/2023	Pending	Yes
Current Condition:	Pending - Doug Bailey bega				
Current Condition:	as needed.	in grading the constitut	ction entrance, EQA mape	sctor will illorittor	ioi additional maintenance
	as fieeded.				
	Construction entrance should	he installed			
	Construction entrance should	De installed.			
	Project Engineers were inform	ned to have contractor	complete by 5/4/23. Not do	ne as of last inspec	tion, Doug Bailey was
	reminded on 6/15/23, 7/27/23	11eu 10 Have Contractor (2011plete by 5/4/23. Not doi	ne as or last irisped	don. Doug Bailey was
	Terrificed off 0/15/25, 7/27/25	J, 0/24/23, 10/20/23, 12/	122/23		
		Southeast corner of			
CE 2	Construction Entrance	the site	12/22/2023	Pending	Yes
Current Condition:	Pending -	110 010			
Guirent Gondition.	Citaling				
	Construction entrance should	he installed			
	Constitution on the union should	be installed.			
	Doug Bailey was informed to	complete by 12/29/23	Not done as of last inspec	ction	
	Body Balley Was Illioinied to	complete by 12/23/23.		Juon.	
CW 1	Concrete Washout	On Site	5/4/2023	Pending	No
Current Condition:	Pending - BMP will be installed	ed when paving begins i	n the area. E&A inspector	will monitor.	
IP X	Diversion	See SWPPP	5/4/2023	Pending	No
Current Condition:	Pending - BMP will be installed	ed when inlet is construc	cted and is at or below grad	le.	'
MT X	Erosion Matting	See SWPPP	5/4/2023	Pending	No
Current Condition:	Pending - BMP will be installed				110
Current Condition.	r ending - Divir will be installe	ed when work begins/en	lus III tile alea. L&A IIIspec	tor will information.	
PT X	Portable Toilet	On Site	12/29/2023	Active	No
Occurrent Occurrent Communities	Cood Condition Down Boil	and the state of the state of the state of		h - 4h - 40/00/00 i	
Current Condition:	Good Condition - Doug Bail	ey installed and secui	ed a portable tollet prior	to the 12/29/23 ins	pection.
SF X	Silt Fence	Perimeter	12/22/2023	Active	No
Current Condition:	Good Condition - Doug Bailey	installed the perimeter	silt fence prior to the 12/22	2/23 inspection.	
	-		·		
SG 1	SWPPP Notification Sign	On Site	7/6/2023	Active	No
Current Condition:	Good Condition - E&A inspec	tor installed the SWPPI	sign during the 7/6/23 ins	pection.	
ST X	Silt Trap	On Site	5/4/2023	Pending	No
Current Condition:	Pending - Sediment trap will I		g begins in the area.	, ,	•
	,	N 264th Street and N			
STR	Streets	264th Circle	5/4/2023	Active	No
Current Condition:	Good Condition - Doug Bail		out prior to the 12/29/23 i		
	Cook Contaction - Doug Ban				
Certification Statement:	"I certify, under penalty of law, that this document and all attachments were prepared under my				
	direction or supervision in accordance with a system designed to assure that qualified personnel				
	properly gathered and evaluated the information submitted. Based on my inquiry of the person or				
	persons who manage the system or those persons directly responsible for gathering the information,				
	the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I				
	am aware that there are signi	•	mitting false information inc	luding the possibilit	у
	of fines and imprisonment for	knowing violations."			
	1				
	111-				
	Je E			<u> </u>	But Sul
Inspector Signature:	•			Reviewed By:	