

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P2015.717.002

Inspector: Chase Wickard		Stage
Project Name:	Bennington Storage CSW-201701311	2
For Week Ending:	12/8/2018	
Project Location:	12616 N. 156th Street, Bennington, NE (Douglas County)	68007

Grading:	80%			
Sanitary Sewer:	90%			
Storm Sewer:	95%			
Paving:	95%			
Seeding:	90%			
Utilities:	95%			
Overall Development:	90%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.01"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.03"			
Friday	0.06"			
Saturday	1.40"			
				Week 2
Sunday:	0.01"			
Monday	0.00"	12/03/18	26/23 Snow	
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 3
Sunday:	NA			
Monday	NA			
Tuesday	NA			
Wednesday	NA			
Thursday	NA			
Friday	NA			
Saturday	NA			

Complaints:	

Construction Sequencing:
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site scheduled for grading in the next 2 weeks (4/28/17). Site stripped (5/17/17). Grading was underway (6/05/17). Grading was completed prior to the inspection on 6/30/17. Minor grading to be completed at a later time. Grading was active on the southern portion of the site (7/2/18). The southeast portion of the sites grading was completed (7/18/18). The post construction basins were cleaned out (9/18/18). The area west of the storage units was graded for new construction (10/9/18).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire Site scheduled for grading in the next 2 weeks (4/28/17). Site stripped (5/17/17). Grading was underway (6/05/17). Grading was completed prior to the inspection on 6/30/17. Minor grading to be completed at a later time. Grading was active on the southern portion of the site (7/2/18). The southeast portion of the sites grading was completed (7/18/18). The post construction basins were cleaned out (9/18/18). The area west of the storage units was graded for new construction (10/9/18).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing Vegetation (4/28/17). Prairie Construction seeded the site (8/16/17). Prairie Construction installed erosion control matting on the northeast corner of the site (8/16/17). Prairie Construction installed erosion control matting on the south, east, and northern borders of the site BMPs EM1-EM5 (8/21/17). The area north of Building A was seeded and matted (12/13/17). The area North of building C was seeded and matted (1/10/18). The area along the entrance to the old storage units was seeded and matted (2/20/18). The inside slopes of the sediment basin were seeded and matted (4/18/19). The slopes to the east and south of the sediment basin were seeded and matted (8/10/18). The area around CS 1 was seeded (8/15/18). The area around both post construction basins and all storage units was seeded and matted (9/18/18).

SUMMARY QUESTIONS:

Are approved entrances and adjacent streets being maintained adequately?

Yes

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

CHECKLIST QUESTIONS:

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Is dust associated with the construction activity adequately controlled on the site?

Yes

Comments:

Comments:
The site is currently inactive. Due to inactivity the site was moved to a stage 3. The site was covered in 5" of snow during the last inspection.

Findings / Corrective Actions (Date):

- Findings / Corrective Actions (Date):**
- 1.) Some maintenance required in BMP Section.
 - 2.) Sanitary Sewer installation is ongoing as of the inspection on 8/31/18. A construction entrance needs installed. Randy Pierce with E&A consulting informed the contractor to complete by 9/7/18. Not done as of the last inspection. Randy Pierce reminded the sanitary sewer contractors on 9/18/18, 11/7/18.
 - 3.) The silt fence check around the rip rap adjacent to 156th St. can be removed. Prairie Construction was informed to complete by 11/12/18. Not done as of the last inspection.
 - 4.) The ROW along the newly paved road leading to the radio tower needs to be stabilized. Commercial Seeding was informed to complete by 12/3/18. Not done as of the last inspection due to heavy snow.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE1	Construction Entrance	N. 156th Street		Removed	
Current Condition:	Removed - The temporary construction entrance was removed prior to the inspection on 7/16/18.				
CE 2	Construction Entrance	N. 156th Street		Removed	
Current Condition:	Removed - Prairie Construction paved the entrance prior to the inspection on 5/14/18.				
CW 1	Concrete Washout	On Site	8/9/2017	Pending	No
Current Condition:	Pending - The paving has been completed for the road improvement to the cell tower as of the inspection on 11/5/18. The inspector will monitor the need for the washout to be installed.				
D 1	Diversion	North side of Site		Removed	
Current Condition:	Removed - The diversion has silted in, but due to heavy vegetation is no longer needed as of the inspection on 5/22/18.				
D 2	Diversion	South East site of Site		Removed	
Current Condition:	Removed - The diversion has silted in, but due to heavy vegetation is no longer needed as of the inspection on 5/22/18.				
D 3	Diversion	South side of site		Removed	
Current Condition:	Removed - Due to the storm sewer being installed the diversion is no longer needed as of the inspection on 5/22/18.				
D 4	Diversion	North of SB 2		Removed	
Current Condition:	Removed - Due to the storm sewer being installed the diversion is no longer needed as of the inspection on 4/18/19.				
EC 1	Erosion Control Transition Matting	Outfall of SB 2	3/26/2018	Pending	Yes

Current Condition:	Pending - The scour stop matting needs to be installed. Prairie Construction was informed to complete by 3/26/18. Not done as of the last inspection. Prairie Construction was reminded on 5/4/18, 5/23/18, 6/22/18, 7/30/18, 8/22/18, 9/18/18, 11/7/18.				
EM 1	Erosion Control Matting	SE corner of site	3/26/2018	Active	No
Current Condition:	Good Condition - Prairie Construction seeded and matted the slopes around SB 1 prior to inspection on 8/10/18.				
EM 2	Erosion Control Matting	South side of site	8/21/2017	Active	No
Current Condition:	Good Condition - Prairie Construction installed erosion control matting prior to the inspection on 8/21/17.				
EM 3	Erosion Control Matting	SW corner of site	8/21/2017	Active	No
Current Condition:	Good Condition - Prairie Construction installed erosion control matting prior to the inspection on 8/21/17.				
EM 4	Erosion Control Matting	West side of site	8/21/2017	Active	No
Current Condition:	Good Condition - Prairie Construction installed erosion control matting prior to the inspection on 8/21/17.				
EM 5	Erosion Control Matting	NW corner of site	8/16/2016	Active	No
Current Condition:	Good Condition - Prairie Construction installed erosion control matting prior to the inspection on 8/21/17.				
EM 6	Erosion Control Matting	North side of site	7/13/2017	Active	No
Current Condition:	Good Condition- Prairie Construction installed erosion control matting prior to the inspection on 11/10/18.				
EM 7	Erosion Control Matting	North side of site	7/13/2017	Active	No
Current Condition:	Good Condition - Prairie Construction installed the erosion control matting prior to the inspection on 12/13/17.				
EM 8	Erosion Control Matting	East side of site		Removed	
Current Condition:	Removed - EM 8 was improperly placed onto the report. It is not present on the SWPPP.				
IP 1	Inlet Protection	SE corner of buildings	6/30/2017	Active	No
Current Condition:	Active - Prairie Construction installed the inlet prior to the inspection on 3/17/18. The inlet is currently above grade and no protection is needed.				
IP 2	Inlet Protection	SE corner of buildings	8/5/2017	Active	No
Current Condition:	Active - Prairie Construction installed the inlet prior to the inspection on 3/17/18. The inlet is currently above grade and no protection is needed.				
IP 3	Inlet Protection	SE corner of buildings	8/5/2017	Active	No
Current Condition:	Active - Prairie Construction installed the inlet prior to the inspection on 3/17/18. The inlet is currently above grade and no protection is needed.				
IP 4	Inlet Protection	South of buildings	8/5/2017	Active	No
Current Condition:	Active - Prairie Construction installed the inlet prior to the inspection on 3/17/18. The inlet is currently above grade and no protection is needed.				
IP 5	Inlet Protection	SW corner of buildings	8/5/2017	Active	No
Current Condition:	Active - Prairie Construction installed the inlet prior to the inspection on 7/2/18. The inlet is currently above grade and no protection is needed.				
IP 6	Straw Wattle	West of CE 1		Removed	
Current Condition:	Removed - Prairie Construction removed the straw wattle prior to the inspection on 6/2/18.				
IP 7	Straw Wattle	Near CE 1	5/22/2018	Active	No
Current Condition:	Active - Prairie Construction removed the straw wattle in the inlet. The inlet is draining properly and the area is paved as of the inspection on 8/15/18. The inspector will continue to monitor.				
IP 8	Inlet Protection	SE corner of site	8/21/2017	Active	Yes
Current Condition:	Fair Condition - The inlet protection can be removed from the waterway due to dense vegetation. Prairie Construction was informed to complete by 8/27/18. Not done as of the last inspection. Prairie Construction was reminded on 9/18/18, 11/7/18.				
SF 1	Silt Fence	All sides of site	4/28/2017	Active	Yes

Current Condition:	Fair Condition - The silt fence is down on the western perimeter that the adjacent neighbors are using as an access point. The inspector is not recommending maintenance at this time due to dense vegetation, and can be removed. The silt fence on the south side of the site was removed due to the area being seeded and matted. The section of silt fence on the western perimeter can be removed. Prairie Construction was informed to complete by 8/5/18. Not done as of the last inspection. Prairie Construction was reminded on 8/22/18. Prairie Construction was reminded on 9/18/18, 11/7/18.				
SF 2	Silt Fence	East side of site		Removed	
Current Condition:	Removed - Prairie Construction removed the remaining portion of silt fence due to the area being seeded and matted prior to inspection on 8/10/18.				
SF 3	Silt Fence	NE corner of site	7/13/2017	Active	Yes
Current Condition:	Fair Condition- Due to dense vegetation in the area the silt fence can be removed. Prairie Construction was informed to complete by 11/12/18. Not done as of the last inspection.				
SF 4	Silt Fence	East corner of site	7/13/2017	Active	Yes
Current Condition:	Fair Condition- Due to dense vegetation in the area the silt fence can be removed. Prairie Construction was informed to complete by 11/12/18. Not done as of the last inspection.				
SF 5	Silt Fence	SE corner of site	7/13/2017	Active	Yes
Current Condition:	Fair Condition- Due to dense vegetation in the area the silt fence can be removed. Prairie Construction was informed to complete by 11/12/18. Not done as of the last inspection.				
SF 6	Silt Fence	SE corner of site		Removed	
Current Condition:	Removed - Prairie Construction removed the silt fence prior to the inspection on 8/15/18.				
SB 1	Sediment Basin	SW corner of the site	5/5/2017	Active	Yes
Current Condition:	Fair Condition - 20% full- Prairie Construction installed the inlet prior to the inspection on 3/24/18. The inspector will paint the cleanout mark on the riser when conditions in the basin allow for entry as of the inspection on 7/29/18. Scour Stop matting/ rip rap needs added to the outfall. Prairie Construction was informed to complete by 3/26/18. Not done as of the last inspection. Prairie Construction was reminded on 5/4/18, 5/23/18, 6/22/18, 7/30/18, 8/22/18, 9/18/18, 11/7/18.				
SB 2	Sediment Basin	SE corner of the site		Removed	
Current Condition:	Removed- Due to an updated SWPPP this basin is no longer needed prior to the inspection on 6/30/17.				
ST 1	Sediment Trap	NE corner of site	6/30/2017	Active	No
Current Condition:	Good Condition - 30% filled. Prairie Construction installed the silt trap prior to the inspection on 6/30/17.				
ST 2	Sediment Trap	East corner of site	6/30/2017	Active	No
Current Condition:	Good Condition - 30% filled. Prairie Construction installed the silt trap prior to the inspection on 6/30/17.				
ST 3	Sediment Trap	SE corner of site	6/30/2017	Active	No
Current Condition:	Good Condition - 30% filled. Prairie Construction installed the silt trap prior to the inspection on 6/30/17.				
ST 4	Sediment Trap	SE corner of site		Removed	
Current Condition:	Removed - Prairie Construction removed the silt trap prior to the inspection on 8/15/18.				
SW 1	Straw Wattle	North of Building C		Removed	
Current Condition:	Removed- Prairie Construction removed the wattles due to seeding and matting of the area as of the inspection on 9/25/18.				
SW 2	Straw Wattle	South Side of Building C		Removed	
Current Condition:	Removed- Prairie Construction removed the wattles due to seeding and matting of the area as of the inspection on 9/18/18.				
STR	Streets	On Site	4/28/2017	Active	No
Current Condition:	Good Condition- No track out was present during the inspection on 11/19/18.				
SWPPP Sign	SWPPP Sign	N. 156th Street	6/24/2017	Active	No

Current Condition:

Good Condition - The inspector installed the SWPPP sign prior to the inspection on 9/5/17.

Inspector Signature:

Chase Wilford

Reviewed By:

Bob Hill