E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

**Engineering Answers** 

# E&A-P2005.198.000 (Clearwater Falls) E&A-P2005.198.009 (Clearwater Falls Trail)

	E&A-P2005.198.00	09 (Clearwater Falls 1	rail)		
Inspector: Aaron Tulley		,	,		Stage
Project Name:	Clearwater Falls/Clearwater Falls Trail CSW-201701144				3
For Week Ending:					
Project Location:	9/14/2019 48th and Fairview Road- Bellevue, NE (Sarpy County)				68123
O #:	4000	/ 1 4000/	T	1	ı
Grading: Sanitary Sewer:	100%				
Storm Sewer:	100%				
Paving:	100%				
Seeding:	100%				
Utilities:	100%				
Overall Development:	99%	<mark>6</mark> 99%			
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions		
Cumday	4.50"				Week 1
Sunday: Monday	1.50" 0.48"	08/12/19	Tstorm 87/71		
Tuesday	0.00"	00/12/13	13.0/111 0/// 1		
Wednesday	0.00"				
Thursday	0.02"				
Friday	0.00"				
Saturday	0.00"				
Sunday:	0.00"				Week 2
Monday	0.00"				
Tuesday	0.00"			+	
Wednesday	0.52"	08/21/19	Tstorm 84/68		
Thursday	0.00"	00/21/13	13(01111 04/00	+	
Friday	0.00"	+			
Saturday	0.00"				
outur day	0.00				Week 3
Sunday:	0.28"				Wook
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.14"				
					Week 4
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.19"				
Over days	0.00				Week 5
Sunday:	0.00"		1		
Monday	0.00"				
Tuesday	0.00"		1	+	
Wednesday	0.00"				
Thursday	0.00"		1		
Friday	0.00"				
Saturday	0.00"				l
	None				
Complaints:					

# Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading completed and entire site seeded prior to 2005.

Entire Site; JC Excavating completed grading Lots 346 through 480 Section II, drainage area 1 and 2 (11/2009).

Entire site is now inactive for major grading activities as of the inspection on 11/20/2013.

Grading for the Clearwater Falls Trail has ceased as of inspection on 12/18/17.

Grading has begun at Clearwater Falls Trail for installation of Storm Sewer on N side of trail. Grading has ceased for storm sewer on N side of trail.

# Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading completed and entire site seeded prior to 2005.

Entire Site; JC Excavating completed grading Lots 346 through 480 Section II, drainage area 1 and 2 (11/2009).

Entire site is now inactive for major grading activities as of the inspection on 11/20/2013.

Grading for the Clearwater Falls Trail has ceased as of inspection on 12/18/17.

Grading has begun at Clearwater Falls Trail for installation of Storm Sewer on N side of trail. Grading has ceased for storm sewer on N side of trail.

#### What temporary or permanent stabilization measures listed in this section are being implemented?

Paving, dense vegetation and landscaping, Seed and straw mulch over ROW in Northwest quarter of SID (10/08), Sod on various lots (Fall '08), New phase, lots 346-480, seeded (4/10); Outlot B was seeded (6/2011); Lots 16-19 was seeded (8/2011); Outlot L was graded, seed and matted (5/22/2014); 42nd Street and 43rd Avenue was temp seeded (5/22/2014); Additional matting was installed on the South side of Outlot L (8/4/2014); Matting has been installed on the side slopes surrounding outlot M Basin (12/15/2014); John Navarro installed the erosion control matting 1 & 2 for the trail project (1/17/18). Park Area has been seeded and matted (5/9/18). Storm Sewer Installed and disturbed area has been seeded and matted (5/9/18). Area surrounding new sidewalk in NE portion of site has been seeded and matted (7/5/18).

# SUMMARY QUESTIONS:

Are approved entrances and adjacent streets being maintained adequately?

Yes

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

### CHECKLIST QUESTIONS:

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

s dust associated with the construction activity adequately controlled on the site

Yes

# Comments

# Comments:

Home Construction is active as of the last inspection. There is currently 1 active lot and 2 vacant lots throughout the development.

Outlot J was disturbed when construction equipment used it to access lot 279.

During inspection on 5/27/19, sidewalk installation was occurring along Birchwood Dr. Areas disturbed by sidewalk installation were seeded and matted prior to inspection on 8/21/19.

# Findings / Corrective Actions (Date):

# Findings / Corrective Actions (Date):

- 1.) No maintenance is required in the BMP Section.
- 2.) Some re-seeding is necessary throughout the Clearwater Falls Trail project.
- a. The area around the area inlet needs to be reseeded and matted
- b. The erosion in the middle of the trail area needs to be backfilled and reseeded/matted
- c. The northwest corner of the trail needs to be reseeded/matted
- d. The western portion of the trail needs to be overseeded.
- Commercial Seeding was informed to complete as conditions allow on 3/19/19. Not done as of the last inspection. Commercial Seeding was reminded on 5/13/19, 6/5/19. Commercial Seeding completed the pending maintenance prior to inspection on 6/24/19. E&A will continue to monitor for seed growth.

		· · · · · · · · · · · · · · · · · · ·			
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CW 5	Concrete Washout	Lot 387	,	Removed	
Current Condition:	Removed-Celebrity Homes removed the concrete washout prior to inspection on 11/12/2015.				
CW 6	Concrete Washout	Lot 359		Removed	
Current Condition:	Removed- Washout pit was removed by Celebrity Homes prior to 3/30/2016.				
CW 7	Concrete Washout	Lot 361		Removed	
Current Condition:	Removed- due to the progression of the site, individual lots will be responsible for their concrete waste. Builders will washout on their own lots, if a washout becomes needed the inspector will inform the applicant to install a washout.				
Lot 41	Individual Lot	Lot 41		Removed	
Current Condition:	Removed - Pacesetter Homes sodded the lot prior to inspection on 11/28/18.				
Lot 65	Silt Fence	Lot 65		Removed	
Current Condition:	Removed - The Home Company sodded the lot prior to inspection on 7/2/18.				
Lot 68	Silt Fence	Lot 68		Removed	
Current Condition:	Removed - Pacesetter Homes sodded the lot prior to inspection on 8/22/18.				

Lot 81	Individual Lot	Lot 81	5/9/2019	Active	Yes	
Current Condition:						
Current Condition:	Fair Condition - Pacesetter Homes began construction on the lot prior to inspection on 5/9/19. Pacesetter Homes installed silt fence on the north and back sides of the lot prior to inspection on 5/10/19. The portable toilet was removed from the lot prior to inspection on 7/22/19.					
	The silt fence on the north side of the lot needs to be cleaned out in one spot     The silt fence on the back corner of the lot should be retied					
	1. Pacesetter Homes was informed to complete by 5/16/19. Not done as of the last inspection. Pacesetter Homes was reminded on 6/19/19, 6/25/19, 7/24/19.  2. Pacesetter Homes was informed to complete by 7/29/19. <b>Not done as of the last inspection.</b>					
Lot 257	Individual Lot	Lot 257		Removed		
Current Condition:	Removed - The Home Com		to inspection on 9/21/18			
Lot 275	Individual Lot	Lot 275		Removed		
Current Condition:	Removed - Pacesetter Hom		inspection on 11/8/18.			
		_				
Lot 277 Current Condition:	Silt Fence Removed- the lot was mista	Lot 277	Iready sodded	Removed		
Lot 279		1	lleady souded.	Romayad		
Current Condition:		Individual Lot Lot 279 Removed  Removed - The Home Company sodded the lot prior to inspection on 7/18/18.				
		Ι	I			
Lot 291	Silt Fence	Lot 291		Removed		
Current Condition:	Removed - Sherwood Home	es sodded the lot prior to in	nspection on 7/18/18.			
Lot 293	Silt Fence	Lot 293		Removed		
Current Condition:	Removed - The Home Com	pany sodded the lot prior t	o inspection on 6/8/18.			
Lot 296	Silt Fence	Lot 296		Removed		
Current Condition:	Removed - Pine Crest Hom	es sodded the lot prior to i	inspection on 5/9/18.	•		
Lot 297	Individual Lot	Lot 297		Removed		
Current Condition:	Removed - Pacesetter Hor	nes sodded the lot prior	to inspection on 8/12/19.			
Lot 299	Silt Fence	Lot 299		Removed		
Current Condition:	Removed - The Home Com	pany sodded the lot prior t	to inspection on 6/4/18.	1		
Lot 329  Current Condition:	Silt Fence Removed - Regency Homes	Lot 329	anastian on F/0/19	Removed		
			spection on 5/9/16.			
Pod F Current Condition:	Silt Fence Removed-Lots 427 and 428	Lots 426-454 were sodded prior to 12/1	 1/2015 by Celebrity Homes	Removed		
		Lots 404-425	1	-		
Pod G Current Condition:	Silt Fence Removed-Lot 404 was sodo		l has been built out.	Removed		
Pod H	Silt Fence	Lots 455-473	T	Removed		
Current Condition:	Removed- Lot 460 was sod		I rior to the inspection on 4/2	1		
Pod I	Silt Fence	Lots 346-355		Removed		
Current Condition: Pod J	Removed-Lot 355 was sodo Silt Fence	led prior to 8/18/2015 by C Lots 381-394	Celebrity Homes.	Removed		
Current Condition:	Removed - Pod J is built ou			Removed		
Pod K	Silt Fence	Lots 372-403		Removed		
Current Condition:	Removed - Celebrity Homes		1/22/16 completing the pod			
Pod L Current Condition:	Silt Fence Removed - Celebrity Homes	Lots 371-356 s sodded lots 364, and 361	1-359 completing the pod.	Removed		
SB 1	Sediment Basin	Outlot "M"	In Place	Active	No	
Current Condition:	Good Condition - 25% Filled by the SID prior to inspectio on 9/19/17.					
SB 2	Sediment Basin	Outlot "L"	11/17/2009	Active	No	
Current Condition:	Good Condition - 15% Filled - JC Excavating installed pri		09.			
SB 3	Sediment Basin	School Lot 165	In Place	Active	No	
Current Condition:	Good Condition - 20% Filled - Cleaned out 02/06	1				
Clearwater Falls Trail						
CD 1	Check Dam	Northern side of site	10/2/2017	Active	No	
Current Condition:	Good Condition - John Nava		m prior to inspection on 12			
EM 1 Current Condition:	Erosion Control Matting Removed - Due to establish	East side of site ment of vegetation, erosic	l on control matting will no lo	Removed	d as a BMP	
Carron Condition.					_ 10 0 = 1111 .	

EM 2	Erosion Control Matting	West side of site		Removed		
Current Condition:	Removed - Due to establishment of vegetation, erosion control matting will no longer be inspected as a BMP.					
SF 1	Silt Fence	Southern side of site		Removed		
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.					
SF 2	Silt Fence	Southern side of site		Removed		
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.					
SF 3	Silt Fence	Southern side of site		Removed		
Current Condition:	Removed - John Navarro sta		nspection on 3/6/18 and the	e silt fence is no	onger required.	
SF 4	Silt Fence	Northern side of site		Removed		
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.					
IP 1	Inlet Protection	Southern side of site		Removed		
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.					
STR	Street Cleaning	streets	5/1/2007	Active	Yes	
Current Condition:	Fair Condition - Pacesetter Homes scraped up dirt from the street in front of lot 297 prior to 6/19/17. Pacesetter Homes cleaned the track out from along lot 292 prior to 7/13/17. Regency Homes cleaned the track out in front of lot 329. Track out was cleaned in front of lot 302 prior to inspection on 10/9/17. Street in between trail entrance and park was cleaned prior to inspection on 5/9/18. Dostal Construction cleaned the streets prior to inspection on 6/4/19.  The curbline and streets should be cleaned in front of Lot 81  Pacesetter Homes was informed to complete by 7/23/19. Not done as of the last inspection.					
SWPPP Sign	Signs	1 sign on site	8-19-08	Active	No	
Current Condition:	Good Condition - 48th and Birchwood Drive					
Inspector Signature:			Reviewed By:	- See		