E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Environmental Services Dept. Manager

**Engineering Answers** 

# E&A- P2005.198.000 (Clearwater Falls) E&A-P2005.198.009 (Clearwater Falls Trail)

	E&A-P2005.198.0	09 (Clearwater Falls 1	rail)		Stage	
Inspector: Aaron Tulley	pector: Aaron Tulley					
	Clea	arwater Falls/Clear			3	
Project Name:		CSW-20170	1144		3	
For Week Ending:		2/8/2020				
Project Location:	48th a		68123			
	48th and Fairview Road- Bellevue, NE (Sarpy County)					
Grading:	100					
Sanitary Sewer:	1009					
Storm Sewer:	100					
Paving:	100					
Seeding: Utilities:	100°			+		
Overall Development:	999					
				1		
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions			
TO MILLEY MAN COLLECTION		Date mopeoted	Troduior Conditions		Week 1	
Sunday:	0.00"					
Monday	0.04"					
Tuesday	0.00"					
Wednesday	0.00"					
Thursday Friday	0.00" <b>0.32</b> "			+		
Saturday	0.00"			+		
Saturday	0.00				Week 2	
Sunday:	0.00"				WCCK 2	
Monday	0.00"					
Tuesday	0.00"					
Wednesday	0.32"					
Thursday	0.23"					
Friday	0.00"					
Saturday	0.00"					
,					Week 3	
Sunday:	0.00"					
Monday	0.00"					
Tuesday	0.01"					
Wednesday	0.05"					
Thursday	0.00"	01/30/20	Snow 36/32			
Friday	0.00"					
Saturday	0.00"					
					Week 4	
Sunday:	0.00"					
Monday	0.00"					
Tuesday	0.00"					
Wednesday	0.00"					
Thursday	0.00"					
Friday	0.00"					
Saturday	0.00"					
					Week 5	
Sunday:	N/A					
Monday	N/A					
Tuesday	N/A					
Wednesday	N/A					
Thursday	N/A					
Friday	N/A					
Saturday	N/A					
	INone					
Complaints:	None					
Complaints:						

## Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading completed and entire site seeded prior to 2005.

Entire Site; JC Excavating completed grading Lots 346 through 480 Section II, drainage area 1 and 2 (11/2009).

Entire site is now inactive for major grading activities as of the inspection on 11/20/2013.

Grading for the Clearwater Falls Trail has ceased as of inspection on 12/18/17.

Grading has begun at Clearwater Falls Trail for installation of Storm Sewer on N side of trail. Grading has ceased for storm sewer on N side of trail.

# Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading completed and entire site seeded prior to 2005.

Entire Site; JC Excavating completed grading Lots 346 through 480 Section II, drainage area 1 and 2 (11/2009).

Entire site is now inactive for major grading activities as of the inspection on 11/20/2013.

Grading for the Clearwater Falls Trail has ceased as of inspection on 12/18/17.

Grading has begun at Clearwater Falls Trail for installation of Storm Sewer on N side of trail. Grading has ceased for storm sewer on N side of trail.

#### What temporary or permanent stabilization measures listed in this section are being implemented?

Paving, dense vegetation and landscaping, Seed and straw mulch over ROW in Northwest quarter of SID (10/08), Sod on various lots (Fall '08), New phase, lots 346-480, seeded (4/10); Outlot B was seeded (6/2011); Lots 16-19 was seeded (8/2011); Outlot L was graded, seed and matted (5/22/2014); 42nd Street and 43rd Avenue was temp seeded (5/22/2014); Additional matting was installed on the South side of Outlot L (8/4/2014); Matting has been installed on the side slopes surrounding outlot M Basin (12/15/2014); John Navarro installed the erosion control matting 1 & 2 for the trail project (1/17/18). Park Area has been seeded and matted (5/9/18). Storm Sewer Installed and disturbed area has been seeded and matted (5/9/18). Area surrounding new sidewalk in NE portion of site has been seeded and matted (7/5/18).

### SUMMARY QUESTIONS:

Are approved entrances and adjacent streets being maintained adequately?

Yes

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity

CHECKLIST QUESTIONS:

Are waste materials (congrete construction meterial beyondous etc.) being managed properly?

Ale wa

s dust associated with the construction activity adequately controlled on the site?

Yes

Comments:

## Comments:

Home Construction is inactive as of the last inspection. There is currently 0 active lots and 2 vacant lots (147 & 163) throughout the development. During the inspection on 1/30/20 not all BMPs could be visually verified due to snow cover.

Outlot J was disturbed when construction equipment used it to access lot 279.

Findings / Corrective Actions (Date):

# Findings / Corrective Actions (Date):

- 1.) No maintenance is required in the BMP Section.
- 2.) Some re-seeding is necessary throughout the Clearwater Falls Trail project.
- a. The area around the area inlet needs to be reseeded and matted.
- b. The erosion in the middle of the trail area needs to be backfilled and reseeded/matted
- c. The northwest corner of the trail needs to be reseeded/matted
- d. The western portion of the trail needs to be overseeded.
- Commercial Seeding was informed to complete as conditions allow on 3/19/19. Not done as of the last inspection. Commercial Seeding was reminded on 5/13/19, 6/5/19. Commercial Seeding completed the pending maintenance prior to inspection on 6/24/19. E&A will continue to monitor for seed growth. Overseeding is required in all areas. Commercial Seeding was informed to complete ASAP on 9/26/19. E&A will monitor. Not done as of the last inspection.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance	
CW 5	Concrete Washout	Lot 387		Removed		
Current Condition:	Removed - Celebrity Homes removed the concrete washout prior to inspection on 11/12/2015.					
CW 6	Concrete Washout	Lot 359		Removed		
Current Condition:	Removed - Washout pit was removed by Celebrity Homes prior to 3/30/2016.					
CW 7	Concrete Washout	Lot 361		Removed		
Current Condition:	Removed - due to the progression of the site, individual lots will be responsible for their concrete waste. Builders					
	will washout on their own lots, if a washout becomes needed the inspector will inform the applicant to install a washout.					
Lot 81	Individual Lot	Lot 81		Removed		
Current Condition:	Removed - Pacesetter Homes sodded the lot prior to inspection on 9/30/19.					
Lot 297	Individual Lot	Lot 297		Removed		
Current Condition:	Removed - Pacesetter Homes sodded the lot prior to inspection on 8/12/19.					
Pod F	Silt Fence	Lots 426-454		Removed		
Current Condition:	Removed - Lots 427 and 428 were sodded prior to 12/1/2015 by Celebrity Homes.					
Pod G	Silt Fence	Lots 404-425		Removed		
Current Condition:	Removed - Lot 404 was sodded prior to 6/29/2016. Pod has been built out.					
Pod H	Silt Fence	Lots 455-473		Removed		
Current Condition:	Removed - Lot 460 was sodded by Celebrity Homes prior to the inspection on 4/25/2015.					
Pod I	Silt Fence	Lots 346-355		Removed		
Current Condition:	Removed - Lot 355 was sodded prior to 8/18/2015 by Celebrity Homes.					
Pod J	Silt Fence	Lots 381-394	]	Removed		

Current Condition:	Removed - Pod J is built out as of 8/12/2016.	
Pod K	Silt Fence Lots 372-403 Remo	oved
Current Condition:	Removed - Celebrity Homes sodded lot 379 prior to 11/22/16 completing the pod.	
Pod L	Silt Fence Lots 371-356 Remo	oved
Current Condition:	Removed - Celebrity Homes sodded lots 364, and 361-359 completing the pod.	
SB 1	Sediment Basin Outlot "M" In Place Acti	tive No
Current Condition:	Good Condition - 25% Filled. Vegetation was removed from the basin and the slopes were	
Guitelle Golialion.	by the SID prior to inspection on 10/23/14. Vegetation was removed from the basin by the on 9/19/17.	
SB 2	Sediment Basin Outlot "L" 11/17/2009 Acti	tive No
Current Condition:	Good Condition - 15% Filled - JC Excavating installed prior to inspection on 11/18/09.	
SB 3	Sediment Basin School Lot 165 In Place Acti	tive No
Current Condition:	Good Condition - 20% Filled - Cleaned out 02/06	
	Clearwater Falls Trail	
CD 1	Check Dam Northern side of site 10/2/2017 Acti	tive No
Current Condition:	Good Condition - John Navarro installed the check dam prior to inspection on 12/18/17.	·
EM 1	Erosion Control Matting	oved
Current Condition:	Removed - Due to establishment of vegetation, erosion control matting will no longer be in	nspected as a BMP.
EM 2	Erosion Control Matting   West side of site   Remo	
Current Condition:	Removed - Due to establishment of vegetation, erosion control matting will no longer be in	nspected as a BMP.
SF 1	Silt Fence Southern side of site Remo	
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.	•
SF 2	Silt Fence Southern side of site Remo	oved
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.	
SF 3	Silt Fence Southern side of site Remo	oved
Current Condition:	Removed - John Navarro stabilized the area prior to inspection on 3/6/18 and the silt fenc	e is no longer required.
SF 4	Silt Fence Northern side of site Remo	oved
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.	
IP 1	Inlet Protection Southern side of site Remo	oved
Current Condition:	Removed - BMP no longer being recommended because of stabilization of area.	•
STR	Street Cleaning streets 5/1/2007 Acti	tive No
Current Condition:	Good Condition - Pacesetter Homes scraped up dirt from the street in front of lot 297 prior Homes cleaned the track out from along lot 292 prior to 7/13/17. Regency Homes cleaned of lot 329. Track out was cleaned in front of lot 302 prior to inspection on 10/9/17. Street is entrance and park was cleaned prior to inspection on 5/9/18. Dostal Construction cleaned inspection on 6/4/19. Pacesetter Homes cleaned the street in front of Lot 81 prior to the 9	d the track out in front in between trail d the streets prior to
SWPPP Sign	Signs 1 sign on site 8-19-08 Acti	tive No
Current Condition:	Good Condition - 48th and Birchwood Drive	
Inspector Signature:	Reviewed By:	•