E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

**Engineering Answers** 

		E&A- P2022.1	01.004			
Inspector: Josh Ellington						
Project Name:		Diers 8th Addition CSW-202307620				
For Week Ending:		9/30/2023				
Project Location:	F 22nd Str	E 22nd Street and Deer Crossing, Fremont, NE (Dodge County)				
. 10,000 2000.0	2 22110 001		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	jo county,		
Grading:	80%					
Sanitary Sewer:	0%					
Storm Sewer:	2%					
Paving:	0%					
Seeding:	0%					
Utilities:	0%					
Overall Development:	15%					
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time		
					Week	
Sunday:	0.00"					
Monday	0.00"	9/25/2023	Sunny 65	10:05 AM		
Tuesday	0.00"					
Wednesday	0.00"					
Thursday	0.00"					
Friday	0.00"					
Saturday	0.00"					
Complaints:	None					
Construction Sequencing:						
Which portion(s) (i.e. drainage basin						
Stripping and grading began (6 Crossing (6/26/2023).	/5/2023). Grading along Elkhor	n Drive east of Deei	· Crossing (6/12/2023). Gr	rading along Elkhorn Dr	ive west of Deer	
Which portion(s) (i.e. drainage basin				-		
Stripping and grading began (6 Crossing (6/26/2023).	/5/2023). Grading along Elkhor	n Drive east of Deei	Crossing (6/12/2023). G	rading along Elkhorn Dr	ive west of Deer	
What temporary or permanent stabil	ization measures listed in this secti	on are being implement	red?			
Existing vegetation.						
Checklist Questions:						
Are receiving waters adjacen	t to the project free of any sig	unificant signs of e	rosion or sediment that	would be associated	with the construction	

E0.4 D0000 404 004

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

**Create Corrective Action?** 

N/A

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

Yes

**Create Corrective Action?** 

N/A

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Nο

**Create Corrective Action?** 

No - See BMP section

Are construction entrances and adjacent streets being maintained adequately?

Nο

**Create Corrective Action?** 

No - See BMP section

Is dust associated with the construction activity adequately controlled on the site?

Yes

**Create Corrective Action?** 

N/A

Comments:

## Comments:

1.) Site was active for storm sewer installation during the current inspection.

## Findings / Corrective Actions (Date):

## Findings / Corrective Actions (Date):

- 1.) Some maintenance is required in the BMP section.
- 2.) City of Fremont SWPPP inspection report (CIR) was received and reviewed on 9/6/23. The report and E&A's report differ in regards to the SWPPP sign; the SWPPP sign is installed to the east of the site.
- a.) Inactive areas should be stabilized. Sawyer Construction was informed to complete by 9/13/23. Not done as of last inspection. **Due to site activity,** stabilization is no longer necessary.
- 3.) City of Fremont Follow Up inspection report and Notice of Violation were received on 9/25/23.

Unique Name	Tyme	Location	Brainated Install Date	Status	Maintenance		
Unique Name Berm	Type Dirt Berm	On Site	Projected Install Date		waintenance		
Current Condition:	Dirt Berm On Site Removed  Removed - A berm in the northwest portion of the site was installed in lieu of silt fence as perimeter control prior to the 6/12/23 inspection. The berm in the northwest portion of the site was removed prior to the 6/26/23 inspection due to grading, SF 3 will now be recommended. A berm was installed to the west prior to the 6/26/23 inspection.  BMP was changed as of 7/06/23.						
B 1	Berm	See SWPPP		Removed			
Current Condition:	Removed - Berm was re	Removed - Berm was removed due to grading activity prior to the 9/11/23 inspection.					
B 2	Berm	See SWPPP		Removed			
Current Condition:	Removed - Berm was re	Removed - Berm was removed due to grading activity prior to the 9/11/23 inspection.					
B 3	Berm	See SWPPP		Removed			
Current Condition:	Removed - Berm was re	Removed - Berm was removed due to grading activity prior to the 9/11/23 inspection.					
B 4	Berm	See SWPPP		Removed			
Current Condition:	Removed - Berm was re	Removed - Berm was removed due to grading activity prior to the 9/11/23 inspection.					
CE 1	Construction Entrance	N Luther Road	7/3/2023	Pending	Yes		
Current Condition:	Pending - Track out was removed prior to the 7/17/23 inspection.  Construction entrance should be installed and site access restricted to the entrance.  Sawyer Construction was informed to complete by 7/3/23. Not done as of the last inspection. Sawyer Construction was reminded on 7/18/23, 7/24/23, 9/6/23 (CIR), 9/12/23, 9/25/23						
CE 2	Construction Entrance	Elkhorn Drive	9/25/2023	Pending	Yes		
Current Condition:	Pending -  Construction entrance should be installed and site access restricted to the entrance.  Sawyer Construction was informed to complete by 10/2/23.						
				I to the entrance.			

Current Condition:	Pending - The diversion	will be installed once gr	ading in the area begins.	E&A inspector will co	ontinue to monitor.	
D 2	Diversion	See SWPPP	7/3/2023	Pending	No	
Current Condition:	Pending - The diversion		ading in the area begins.	E&A inspector will c	ontinue to monitor.	
D 3	Diversion	See SWPPP	7/3/2023	Pending	No	
Current Condition:			ading in the area begins.			
FT	Fuel Tank	On Site	9/11/2023	Active	Yes	
Current Condition:						
	Fair Condition - Thompson Construction installed a fuel tank with secondary containment prior to the inspection of 9/11/23.  The drain plug should be installed to the secondary containment.  Thompson Construction was informed to complete by 10/2/23.					
IF 1	Inlet Filter	See SWPPP	7/6/2023	Active	No	
Current Condition:			the inlet filter prior to the			
				· · · · · · · · · · · · · · · · · · ·		
IF 2	Inlet Filter	See SWPPP	7/6/2023	Active	No	
Current Condition:			the inlet filter prior to the et filter prior to the 9/11/23		3. Sawyer	
IF 3	Inlet Filter	See SWPPP	7/3/2023	Pending	No	
Current Condition:	Pending - The inlet filter	will be installed on site	when necessary. E&A ins	pector will continue t	to monitor.	
IF 4	Inlet Filter	See SWPPP	7/3/2023	Pendina	No	
Current Condition:			when necessary. E&A ins	9		
			-	-		
PT	Portable Toilet	On Site	9/11/2023	Pending	No	
Current Condition:		Pending - Thompson Construction installed a portable toilet prior to the inspection on 9/11/23. Thompson Construction removed the portable toilet prior to the 9/18/23 inspection; E&A inspector will monitor for reinstallation				
MS 01	Material Storage	On Site	7/3/2023	Pending	No	
Current Condition:	Pending - The material s	storage will be installed	as necessary.			
SF 01	Silt Fence	P22 to L7	7/3/2023	Pending	No	
Current Condition:	Pending - Silt fence will not be recommended as of the 9/11/23 due to the existing vegetative buffer and the flat grade of the project; E&A inspector will monitor for installation as necessary.					
SF 02	Silt Fence	X21 to T24	7/3/2023	Pending	No	
Current Condition:	Pending - Silt fence will	not be recommended a	s of the 9/11/23 due to the for installation as necessar	e existing vegetative		
SF 03	Silt Fence	M7 to T7	7/3/2023	Pending	No	
Current Condition:			s of the 9/11/23 due to the			
SF 04	grade of the project; E&	A inspector will monitor	for installation as necessa	ary.		
	Silt Fence	J15 to M18	7/3/2023	Pending	No	
Current Condition:	Pending - Silt fence will not be recommended as of the 9/11/23 due to the existing vegetative buffer and the flat grade of the project; E&A inspector will monitor for installation as necessary.					
SF 05	Silt Fence	J15 to M17	7/3/2023	Pending	No	
Current Condition:			s of the 9/11/23 due to the		buffer and the flat	
	grade of the project; E&A inspector will monitor for installation as necessary.					
SF 06	Silt Fence	L16	7/3/2023	Pending	No	
Current Condition:			s of the 9/11/23 due to the			
	grade of the project; E&	A inspector will monitor	for installation as necessa	ary.		
SF 07	Silt Fence	M18 to P 22	7/3/2023	Pending	No	
Current Condition:	Pending - Silt fence will not be recommended as of the 9/11/23 due to the existing vegetative buffer and the flat grade of the project; E&A inspector will monitor for installation as necessary.					
STR	Streets	ADJ and Internal Streets	7/3/2023	Active	Yes	
Current Condition:	Fair Condition -  Track out should be re  Sawyer Construction v					
QW/DDD Qian 04				Active	Ma	
SWPPP Sign 01	SWPPP Signs	East entrance	6/30/2023	Active	No	
Current Condition:	JG000 Condition - E&A Ir	ispector installed the SI	WPPP sign during the 6/3	u/23 inspection.		

WO 01	Concrete Washout	On site	7/3/2023	Pending	No		
Current Condition:	Pending - A concrete washout will be installed on site as necessary.						
WS 01	Waste Storage Area	On site	7/3/2023	Pending	No		
Current Condition:	Pending - The waste storage area will be installed as necessary.						
Certification Statement:	I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations.						
spector Signature:	HE			Reviewed Bv:	Cot Su		