E & A Consulting Group, Inc. 330 North 117th Street Omaha, NE 68154-2509 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Engineering Answers

Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager E & A CONSULTING GROUP, INC. ENGINEERING • PLANNING • ENVIRONMENTAL & FIELD SERVICES

Environmental Services Dept		A - P2004.245.000			
Inspector: Tyler Wolfe		A 1 2004.240.000		Stage	
		Elkhorn Vie	We	3	
Project Name:		NER11068			
For Week Ending:		6/8/2013			
Project Location:	192nd 8	& Bedford Ave- Omaha, N	IE (Douglas County)	68022	
Grading:		100%			
Sanitary Sewer:		100%			
Storm Sewer:		100%			
Paving:		100%			
Seeding:		100%			
Utilities: Overall Development:		100% 44%			
Overall Development.		44 /0			
RAIN FALL AMOUNTS	Amount in inches	Date inspected			
				Week 1	
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.03"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"			Week 2	
Sunday:	0.52"			Week 2	
Monday	0.00"	05/20/13			
Tuesday	0.00"				
Wednesday	0.01"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.31"				
				Week 3	
Sunday:	0.01"				
Monday	1.24"				
Tuesday	0.00"	0.5/0.0/4.0			
Wednesday	0.59"	05/29/13			
Thursday Friday	0.19" 0.12"	05/31/13			
Saturday	0.03"	00/01/10			
Jatuluay	0.03			Week 4	
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.05"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.90"				
				Week 5	
Sunday:	N/A	N/A			
Monday	N/A	N/A			
Tuesday	N/A	N/A			
Wednesday	N/A	N/A			
Thursday Friday	N/A	N/A N/A			
	N/A	N/A N/A			
Saturday	N/A	N/A		l	

	None					
Complaints:						
Construction Sequencing:	•		•	•		
Which portion(s) (i.e. drainage basins) of the	site have had a temporary or pern	nanent cessation of grading	I. earthwork. or g	round disturbance i	n the last 14 days?	
Entire site; grading completed and site	e seeded Spring 2005.					
Which portion(s) (i.e. drainage basins) of the	site do not have grading, earthwo	rk, or ground disturbance s	cheduled in the r	next 14 days? :		
Entire site; grading completed and site	e seeded Spring 2005.					
What temporary or permanent stabilization m	easures listed in this section are l	peing implemented?				
Paving, dense vegetation and landsca	ping					
Comments:	<u></u>			ļ	L	
_						
Comments: Home construction is active on a few I	ots.					
Findings / Corrective Actions (Date)	:					
Findings / Corrective Actions (Date) 1) Some maintenance is required in th						
			Projected			
Unique Name	Туре	Location	Install Date	Status	Maintenance	
		N41d17m09s				
CE 1	Construction Entrance	W96d12m58s		Removed		
Current Condition:	Removed					
		N41d17m09s				
CE 2	Construction Entrance	W96d13m05s		Removed		
Current Condition:	Removed - Entrance Paved	Weddrolliddo		Romovou	L	
			i	i		
Lot 25	Silt Fence	Lot 25		Removed		
Current Condition:	Lot was sodded prior to insp		Marque Homes			
Current Condition.	Lot was souced prior to map	ection 011 11/20/12 by 1	varque i lomes	5.		
Lot 33	Misc/Other	Lot 33		Removed		
Current Condition:	Lot was sodded prior to insp		AMM Constru		ļ	
Current Condition.	Lot was souced phor to map	6000110111/20/12 by 1	CAIMINI CONSUL			
Lot 43	Berm	Lot 43	5/20/2013	Active	No	
Current Condition:	Good Condition					
	Dirt berm was installed prior	to inspection on 5/20/1	3 by Malibu H	omes.		
1 - 1 50	Miss (Othern	1 -4 50	0/44/0040	Densline	N/s s	
Lot 52 Current Condition:	Misc/Other	Lot 52	2/14/2013	Pending	Yes	
Current Condition:	Pending					
	1) No RMR is installed on th	is lation of inanastion o	n 04/10/2012			
	1) No BMP is installed on this lot as of inspection on 04/19/2013.					
	2) Concrete debris in R.O.W. needs removed.					
	(1) Cootle Dreek Duildere was called as descurred alte installer and the Columbia descurred at					
	1) Castle Brook Builders was called and requested to install some type of BMP in the front of the late by 04/26/2013. As of installed and requested to install a due to wat and muddle					
	lot by 04/26/2013. As of inspection on 4/24/13 silt fence was installed due to wet and muddy conditions, therefore another seven days is given to complete maintenance until 5/1/13. As of inspection on 5/4/13 silt fence was not installed due to wet and muddy conditions, therefore another seven days is given to complete maintenance until 5/10/13. As of last inspection silt fence was not installed due to wet and muddy conditions, therefore another seven days is given to complete maintenance until 5/10/13. As of last inspection silt fence was not installed due to wet and muddy conditions, therefore another seven days is given to complete maintenance until 5/10/13. As of last inspection silt fence was not installed due to wet and muddy conditions, therefore another seven days is given to complete maintenance until 5/16/13. As of inspection on 5/20/13 maintenance has not been completed. Maintenance not complete as of last inspection.					
2) Castle Brook Builders was notified to complete maintenance by 6/5/13. Due to wet and mu						
	condition, seven day extension to complete maintenance by 6/7/13.					
1	er aller, ceren ady exterio	en le complete mainte				

Lot 57	Silt Fence	Lot 57	11/5/2012	Active	Yes		
Current Condition:	Poor Condition - Silt Fence Fair Condition - Gator Guard Gator guard was installed on the front of the lot prior to inspection on 4/19/13 by Jim w/ Quest Construction.						
	 Silt fence on the back of lot is down/damaged in one area and it needs to be to repaired. One area of the gator guard is full and it needs to be cleaned out. Marque Homes was informed to complete maintenance by 2/7/13. On 2/14/13, 4/19/13 and 04/24/13 Jim w/ Quest construction was informed to complete maintenance ASAP. Maintenan not completed as of last inspection. Jim w/ Quest construction was informed to complete maintenance by 5/1/13. As of inspection 5/4/13 silt fence was installed due to wet and muddy conditions, therefore another seven days given to complete maintenance until 5/10/13. As of last inspection maintenance not complete another seven days is given to complete maintenance until 5/10/13. As of last inspection maintenance not complete as 5/16/13. Maintenance not completed as of last inspection. 						
Lot 73	Silt Fence	Lot 73	5/29/2013	Active	No		
Current Condition:	Good Condition Silt Fence installed prior to inspection on 5/29/13 by Malibu homes.						
OLB	Silt fonce	OLB		Removed			
Current Condition:	Silt fence OLB Removed Silt fence in the outlot was removed prior to inspection on 11/5/12 by Mark Hopkins w/ Marque Homes. Marque						
SB A	Sediment Basin	N41d17m09s W96d13m14s	In place	Active	No		
Current Condition:	Good Condition - 36% Filled -Commercial Seeding completed de-vegetation prior to inspection on 7/8/09.						
SF 1	Silt Fence	N41d17m12s W96d13m15s		Removed	No		
Current Condition:	Silt fence was removed prior to inspection on 8/18/09 by Tim Geis due to dense vegetation. To Falcone was notified that this silt fence is to be re-installed once home construction is active in area.						
SF 2	Silt Fence	N41d17m10s W96d13m03s	In place	Removed	No		
Current Condition:	Sill Felice Wedd Sillos In place Removed No Good Condition Sill fence has been removed. All drainage area is seeded and has grass growing. Sill fence has been removed. Sill fence has been removed. <t< td=""></t<>						
ST B	Sediment Trap	N41d17m18s W96d13m14s		Removed			
Current Condition:	Trap closed August 2006.						
STR	Streets	N41d17m09s W96d13m05s	8/1/2005	Active	Yes		
Current Condition:	Good Condition- No major	signs of track off.					
SWPPP Sign	Signs	2 signs	8-19-08	Active	No		
Current Condition:	Good Condition: 192nd and Miami / 192nd a						
1000000 100000	Type Walt			Zachany,	1 11		