

E & A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**E & A CONSULTING GROUP, INC.**

*Engineering Answers*

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

Inspector: Josh Ellington	<b>E&amp;A - P2018.109.002</b>	Stage
Project Name:	<b>Gallery 23 East</b> <b>CSW-201702253 (Mass Grading)</b>	1
	<b>6/1/2024</b>	
Project Location:	<b>County Road U and Lincoln Highway- Fremont, NE (Dodge County)</b>	<b>68025</b>

	Gallery 23 East				
Grading:	98%				
Sanitary Sewer:	99%				
Storm Sewer:	99%				
Paving:	99%				
Seeding:	35%				
Utilities:	99%				
Overall Development:	60%				

RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	Time	
					<b>Week 1</b>
Sunday:	0.02"				
Monday	0.00"	5/27/2024	Partly cloudy 77	3:00 PM	
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.20"				
Friday	0.01"				
Saturday	0.01"				

<b>Complaints:</b>	None
--------------------	------

**Construction Sequencing:**  
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading has begun on Gallery 23 East project in Phases I, II, and III (8/2017). Major cessation of grading has occurred on Gallery 23 East project and minor grading will occur on Gallery 23 East (8/30/2018). Grading for water installation on NW perimeter and along Rd 25 (10/23/2018). Grading has temporarily ceased (1/10/2019). Grading in the NE corner of site for sanitary installation (4/5/2019). Grading for roads (6/4/2019). Grading for utilities, storm, and roads throughout project (6/17/2019). Excavation along southwest portion ROW for gas installation (6/18/2019). Excavation in the southeast portion of the site for utilities (6/18/2019). Excavation throughout the site for gas installation (6/24/2019). Excavation for storm sewer (7/16/2019) Trenching for utility installation throughout the site and excavation for sanitary lift station installation on the west side of the lake (8/26/2019). Fine grading throughout the site in preparation for paving (9/09/2019). Excavation in the northeast corner of the site for culvert installation (9/19/2019). Trenching/excavation in the southeast portion of the site for utility installation (10/22/2019). Trenching throughout site for utility installation (11/18/2019). Minor trenching/excavation west of HWY 275 for communications/data installation (1/27/2020).

Lift Station and Sanitary Force Main grading/excavation began (7/23/2018). Minor grading to be completed at a later date.

Water improvements grading/excavation has begun (10/9/2018). Grading has temporarily ceased (1/10/2019). Grading occurred in between HWY 30 and Menards to still water main between last inspection (2/7/2019) and current inspection (2/20/2019), but grading had ceased at time of inspection. Grading along HWY 275 (4/5/2019). Grading for water main project has ceased (4/19/2019)

Highway 30 intersection improvements have begun for culvert installation (10/02/2019).

Grading for Highway 30 intersection improvements has begun (7/27/2020). Fine grading occurred along the Highway 30 intersection improvements west of County Road Blvd U (8/31/2020). Stockpiling on Block 1 Lot 9 (4/20/2021). Disturbance along Eastgate Road entrance (8/26/2021). Landscaping along Eastgate Road entrance (10/11/2021).

Grading for lot construction active (6/2020).

**Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :**

Grading has begun on Gallery 23 East project in Phases I, II, and III (8/2017). Major cessation of grading has occurred on Gallery 23 East project and minor grading will occur on Gallery 23 East (8/30/2018). Grading for water installation on NW perimeter and along Rd 25 (10/23/2018). Grading has temporarily ceased (1/10/2019). Grading in the NE corner of site for sanitary installation (4/5/2019). Grading for roads (6/4/2019). Grading for utilities, storm, and roads throughout project (6/17/2019). Excavation along southwest portion ROW for gas installation (6/18/2019). Excavation in the southeast portion of the site for utilities (6/18/2019). Excavation throughout the site for gas installation (6/24/2019). Excavation for storm sewer (7/16/2019) Trenching for utility installation throughout the site and excavation for sanitary lift station installation on the west side of the lake (8/26/2019). Fine grading throughout the site in preparation for paving (9/09/2019). Excavation in the northeast corner of the site for culvert installation (9/19/2019). Trenching/excavation in the southeast portion of the site for utility installation (10/22/2019). Trenching throughout site for utility installation (11/18/2019). Minor trenching/excavation west of HWY 275 for communications/data installation (1/27/2020).

Lift Station and Sanitary Force Main grading/excavation began (7/23/2018). Minor grading to be completed at a later date.

Water improvements grading/excavation has begun (10/9/2018). Grading has temporarily ceased (1/10/2019). Grading occurred in between HWY 30 and Menards to still water main between last inspection (2/7/2019) and current inspection (2/20/2019), but grading had ceased at time of inspection. Grading along HWY 275 (4/5/2019). Grading for water main project has ceased (4/19/2019)

Highway 30 intersection improvements have begun for culvert installation (10/02/2019).

Grading for Highway 30 intersection improvements has begun (7/27/2020). Fine grading occurred along the Highway 30 intersection improvements west of County Road Blvd U (8/31/2020). Stockpiling on Block 1 Lot 9 (4/20/2021). Disturbance along Eastgate Road entrance (8/26/2021). Landscaping along Eastgate Road entrance (10/11/2021).

Grading for lot construction active (6/2020).

**What temporary or permanent stabilization measures listed in this section are being implemented?**

Existing vegetation (8/30/2018). Seeding and matting in ditch for sanitary lift main (9/19/2018). Seeding around banks of E side of lake (11/6/2018). Seeding for Highway 30 Intersection Improvements (10/18/2020). Reseeding along the Highway 30 Improvements (3/15/2021).

**Checklist Questions:**

**1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?**

Yes

**Create Corrective Action?**

N/A

**2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measures are adequate or needed to prevent erosion.**

Yes

**Create Corrective Action?**

N/A

**3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?**

No

**Create Corrective Action?**

No - See BMPs section

**4.) Are construction entrances and adjacent streets being maintained adequately?**

No

**Create Corrective Action?**

No - See BMPs section

**5.) Is dust associated with the construction activity adequately controlled on the site?**

Yes

**Create Corrective Action?**

N/A

**Comments:**

**Comments:**  
The site was active during the last inspection for home construction.

Based on the amount of lot construction active in the development as of the 4/26/23 inspection, Gallery 23 East will be inspected at the Stage 1 frequency. E&A inspector will monitor and adjust inspection frequency as necessary.

**Findings / Corrective Actions (Date):**

**Findings / Corrective Actions (Date):**  
1.) See BMP section for required maintenance.


Unique Name	Type	Location	Projected Install Date	Status	Maintenance
<b>Gallery 23 East</b>					
CE 1	Construction Entrance	County Road Blvd U		Removed	
<b>Current Condition:</b>	Removed - Thompson Construction removed the construction entrance in preparation for paving prior to inspection on 9/9/19.				
CE 2	Construction Entrance	County Road 25/Highway 30		Removed	
<b>Current Condition:</b>	Removed - Pruss was removing the construction entrance during inspection on 6/18/19 in preparation for paving.				
CE 3	Construction Entrance	NE Corner - Hwy 30 & Christine Drive		Removed	
<b>Current Condition:</b>	Removed - The construction entrance was removed as a part of the Highway 30 intersection improvements prior to the inspection on 8/05/20.				
CIP 1	Curb Inlet protection	Sammy Road		Removed	
<b>Current Condition:</b>	Removed - DR Horton removed the inlet protection prior to the inspection on 1/17/23.				
CIP 2	Curb Inlet protection	Sammy Road		Removed	
<b>Current Condition:</b>	Removed - DR Horton removed the inlet protection prior to the 11/6/23 inspection.				
CIP 3	Curb Inlet protection	East 18th Avenue		Removed	
<b>Current Condition:</b>	Removed - DR Horton removed the inlet protection prior to the 5/27/24 inspection.				
CIP 4	Curb Inlet protection	Kara Way		Removed	
<b>Current Condition:</b>	Removed - DR Horton removed the inlet protection prior to the 10/16/23 inspection.				
CIP 5	Curb Inlet protection	East 18th Avenue	5/31/2023	Active	No
<b>Current Condition:</b>	Good Condition - DR Horton installed inlet protection south of Lot 13 Block 6 prior to the inspection on 5/31/23. DR Horton cleaned out the curb inlet prior to the 11/27/23 inspection. DR Horton cleaned around the curb inlet prior to the 12/29/23 inspection.				
CIP 6	Curb Inlet protection	Taylor Lane	6/19/2023	Active	Yes
<b>Current Condition:</b>	Fair Condition - DR Horton installed inlet protection northeast of the concrete washout pit prior to the inspection on 6/19/23.  Inlet filter should be repositioned.  DR Horton was informed to complete by 5/6/24. Not done as of last inspection.				
CIP 7	Curb Inlet protection	Taylor Lane	6/19/2023	Active	No
<b>Current Condition:</b>	Good Condition - DR Horton removed the inlet protection prior to the 10/16/23 inspection. DR Horton reinstalled the inlet protection prior to the 10/30/23 inspection.				
CIP 8	Curb Inlet protection	Aaron Way	3/25/2024	Active	No

<b>Current Condition:</b>	Good Condition - DR Horton the inlet protection prior to the 3/25/24 inspection. DR Horton repositioned the inlet protection prior to the 5/13/24 inspection.				
CP #1	Culvert protection	Central portion of site	8/30/2018	Pending	No
<b>Current Condition:</b>	Pending - Culvert protection will be installed at a later date.				
CP #2	Culvert protection	Southeast corner	8/30/2018	Pending	No
<b>Current Condition:</b>	Pending - Culvert protection will be installed at a later date.				
CW	Concrete Washout	Block 9, Lot 1	9/6/2022	Active	Yes
<b>Current Condition:</b>	<p>Fair Condition - DR Horton installed a concrete washout prior to the inspection on 9/06/22. DR Horton removed the concrete washout and installed a new washout with a berm and plastic liner prior to the inspection on 3/13/23. DR Horton cleaned out the concrete washout prior to the inspection on 4/10/23. DR Horton cleaned out the concrete washout and the surrounding area prior to the 6/19/23 inspection. DR Horton removed the concrete washout and the concrete waste outside of the washout prior to the 10/16/23 inspection. DR Horton relocated the concrete washout to Block 7 Lot 1 prior to the 11/20/23 inspection. DR Horton removed the concrete waste from lots in Blocks 7, 8, and 9 prior to the 11/27/23 inspection.</p> <p>Any concrete waste outside of the pit should be removed.</p> <p>DR Horton was informed to complete by 2/19/24. Not done as of last inspection. DR Horton was reminded on 2/20/24, 3/12/24, 3/26/24, 4/15/24, 5/1/24</p>				
DW #1	Ditch Wattle Checks	Middle Central	8/30/2018	Pending	No
<b>Current Condition:</b>	Pending - Ditch wattle checks will be installed when grading has ended.				
DW #2	Ditch Wattle Checks	Southwest corner	8/30/2018	Pending	No
<b>Current Condition:</b>	Pending - Ditch wattle checks will be installed when grading has ended.				
DW #3	Ditch Wattle Checks	Southeast corner	8/30/2018	Active	No
<b>Current Condition:</b>	Good Condition - Wattles checks were installed on the southeast side of the site prior to 8/30/2018.				
DD #1	Diversion Ditch	NW Corner of Lake		Removed	
<b>Current Condition:</b>	Removed - The diversion ditch was removed during regrading/paving in the area prior to inspection on 12/30/19.				
DD #2	Diversion Ditch	W side of Lake		Removed	
<b>Current Condition:</b>	Removed - Thompson Construction removed the diversion ditch prior to inspection on 9/19/18.				
DD #3	Diversion Ditch	SW corner of lake		Removed	
<b>Current Condition:</b>	Removed - Thompson Construction removed the diversion ditch prior to inspection on 9/19/18.				
DD #4	Diversion Ditch	S Side of lake		Removed	
<b>Current Condition:</b>	Removed - Thompson Construction removed the diversion ditch prior to inspection on 9/19/18.				
DD #5	Diversion Ditch	E side of lake		Removed	
<b>Current Condition:</b>	Removed - Thompson Construction removed the diversion ditch prior to inspection on 9/19/18.				
DD #6	Diversion Ditch	NE corner of lake		Removed	
<b>Current Condition:</b>	Removed - The diversion ditch was removed during regrading/paving in the area prior to inspection on 12/30/19.				
DD #7	Diversion Ditch	N side of lake		Removed	
<b>Current Condition:</b>	Removed - The diversion ditch was removed during regrading/paving in the area prior to inspection on 12/30/19.				
EB #2	Erosion Blanket	Northeast corner	8/30/2018	Pending	No
<b>Current Condition:</b>	Pending - Erosion control matting and seeding will be installed when grading has ended.				
EB #3	Erosion Blanket	Around Lake (Outlot B)	8/30/2018	Pending	No
<b>Current Condition:</b>	Pending - Erosion control matting and seeding will be installed when grading has ended.				
IP 1	Inlet Protection	Area Inlet in SE portion of the site		Removed	
<b>Current Condition:</b>	Removed - The area east of the area inlet naturally stabilized prior to the 8/05/20 inspection. Inlet Protection no longer needed at this time.				
IP 2	Curb Inlet protection	W Curb inlet on Christine Dr		Removed	
<b>Current Condition:</b>	Removed - The Home Company sodded lots 1-8 prior to the inspection on 6/10/20. Inlet protection is no longer required.				
IP 3	Curb Inlet protection	E Curb inlet on Christine Dr		Removed	
<b>Current Condition:</b>	Removed - The Home Company sodded lots 1-8 prior to the inspection on 6/10/20. Inlet protection is no longer required.				
Block 2 Replat 3, Lot 16	Individual Lots	Block 2, Lot 16		Removed	
<b>Current Condition:</b>	Removed - Lot was added in error as of 5/10/23.				
Block 3 Replat 3, Lot 10	Individual Lots	Block 3, Lot 10		Removed	
<b>Current Condition:</b>	Removed - Lot was added in error as of 5/10/23.				
Block 3 Replat 2, Lots 1-7	Individual Lots	Block 3		Removed	

<b>Current Condition:</b>	Removed - Hubbell Homes sodded the lots prior to the 8/14/23 inspection, cleaned the streets and removed the portable toilet prior to the 8/21/23 inspection.				
Block 4 Replat 2, Lots 1-4	Individual Lots	Block 4		Removed	
<b>Current Condition:</b>	Removed - Hubbell Homes sodded the lots prior to the 8/14/23 inspection.				
Block 4 Replat 2, Lots 5-7	Individual Lots	Block 4		Removed	
<b>Current Condition:</b>	Removed - Hubbell Homes sodded the lots prior to the 8/14/23 inspection.				
Block 2 Replat 3, Lots 15 & 16	Individual Lots	Block 4		Removed	
<b>Current Condition:</b>	Removed - Lots 13 and 14 were sodded prior to the 5/24/23 inspection. As of 4/10/24, Block 4 Replat 2, Lots 15 & 16 have been updated to Block 2 Replat 3, Lots 12-14 and Block 4 Replat 2, Lots 13 & 14 have been updated to Block 2 Replat 3, Lots 15 & 16.				
Block 2 Replat 3, Lots 7-9	Individual Lots	Block 2	11/6/2023	Pending	Yes
<b>Current Condition:</b>	<p>Pending - Hubbell Homes graded the lots prior to the 11/6/23. Due to the grade of the lots, no BMPs will be recommended at this time. Streets were scraped prior to the 1/11/24 inspection. Hubbell Homes removed the concrete waste from the lot prior to the 3/25/24 inspection. As of 4/10/24, Block 4 Replat 2, Lots 23-25 have been updated to Block 2 Replat 3, Lots 7-9.</p> <p>Straw wattles should be installed along the perimeter of the lots.</p> <p>Hubbell Homes was informed to complete by 5/13/24. Not done as of last inspection. <b>Hubbell Homes was reminded on 5/29/24.</b></p>				
Block 2 Replat 3, Lots 10 & 11	Individual Lots	Block 2	7/31/2023	Pending	Yes
<b>Current Condition:</b>	<p>Pending - Hubbell Homes began construction on the lots prior to the inspection on 7/31/23. Due to the grade of the lots, no BMPs will be recommended at this time. Streets were scraped prior to the 1/11/24 inspection. Hubbell Homes relocated the portable toilets to these lots prior to the 2/26/24 inspection. As of 4/10/24, Block 4 Replat 2, Lots 20-22 have been updated to Block 2 Replat 3, Lots 10 &amp; 11. Hubbell Homes secured the portable toilets prior to the 4/15/24 inspection.</p> <p>Straw wattles should be installed along the perimeter of the lots.</p> <p>Hubbell Homes was informed to complete by 5/13/24. Not done as of last inspection. <b>Hubbell Homes was reminded on 5/29/24.</b></p>				
Block 2 Replat 3, Lots 12-14	Individual Lots	Block 2	7/6/2023	Pending	Yes
<b>Current Condition:</b>	<p>Pending - Hubbell Homes began construction on the lots prior to the inspection on 7/06/23. Due to the grade of the lots, no BMPs will be recommended at this time. Dirt pile was observed in the right of way during the 9/18/23 inspection. The dirt pile was removed prior to the 9/25/23 inspection. Streets were scraped prior to the 1/11/24 inspection. As of 2/26/24, maintenance for concrete waste removal will be found under Blk 4 Replat 2 Lots 23-25. As of 4/10/24, Block 4 Replat 2, Lots 17-19 have been updated to Block 2 Replat 3, Lots 12-14.</p> <p>Straw wattles should be installed along the perimeter of the lots or the lots should be stabilized.</p> <p>Hubbell Homes was informed to complete by 5/13/24. Not done as of last inspection. <b>Hubbell Homes was reminded on 5/29/24.</b></p>				
Block 3 Replat 3, Lots 1-6	Individual Lots	Block 3	8/28/2023	Pending	Yes
<b>Current Condition:</b>	<p>Pending - Hubbell Homes began grading prior to the 8/28/23 inspection. E&amp;A inspector will monitor for BMP installation as necessary. Hubbell Homes moved the dirt pile away from Christine Drive prior to the 10/30/23 inspection. The maintenance recommendation from Block 5 Replat 2, Lots 7-9 to secure the portable toilet will now apply to these lots. Streets were scraped prior to the 1/11/24 inspection. As of 2/26/24, maintenance for portable toilets will be found under Blk 4 Replat 2 Lots 20-22. As of 4/10/24, Block 5 Replat 2, Lots 1-6 have been updated to Block 3 Replat 3, Lots 1-6.</p> <p>Straw wattles should be installed along the perimeter of the lots or the lots should be stabilized.</p> <p>Hubbell Homes was informed to complete by 5/13/24. Not done as of last inspection. <b>Hubbell Homes was reminded on 5/29/24.</b></p>				
Block 5 Replat 2, Lots 7-9	Individual Lots	Block 5		Removed	
<b>Current Condition:</b>	Removed - Hubbell Homes sodded the lots prior to the inspection on 12/11/23.				
Block 5 Replat 2, Lots 10-13	Individual Lots	Block 5		Removed	
<b>Current Condition:</b>	Removed - Hubbell Homes sodded the lots and cleaned the streets prior to the inspection on 7/6/23.				
Block 6, Lot 23	Individual Lots	Block 6		Removed	
<b>Current Condition:</b>	Removed - Hubbell Homes sodded the lot prior to the 6/5/23 inspection.				
Block 6, Lot 26	Individual Lots	Block 6		Removed	
<b>Current Condition:</b>	Removed - Hubbell Homes sodded the lot prior to the 5/24/23 inspection.				

Block 6, Lot 27	Individual Lots	Block 6		Removed	
<b>Current Condition:</b>	Removed - TJL Consulting Inc. sodded the lot prior to the inspection on 9/11/23.				
Block 7, Lot 9	Individual Lots	Block 7	5/13/2024	Active	No
<b>Current Condition:</b>	Active - DR Horton began foundation work on the lot prior to the 5/13/24 inspection.				
Block 7, Lot 10	Individual Lots	Block 7	5/13/2024	Active	No
<b>Current Condition:</b>	Active - DR Horton began foundation work on the lot prior to the 5/13/24 inspection.				
Block 7, Lot 11	Individual Lots	Block 7	5/13/2024	Active	No
<b>Current Condition:</b>	Active - DR Horton began foundation work on the lot prior to the 5/13/24 inspection.				
Block 7, Lot 12	Individual Lots	Block 7	4/15/2024	Active	No
<b>Current Condition:</b>	Good Condition - DR Horton began foundation work on the lot prior to the 4/15/24 inspection. DR Horton installed straw wattles along the eastern side of the lot prior to the 4/29/24 inspection.				
Block 7, Lot 13	Individual Lots	Block 7	3/11/2024	Active	No
<b>Current Condition:</b>	Good Condition - DR Horton installed a portable toilet on the lot prior to the 3/11/24 inspection. DR Horton began foundation work on the lot prior to the 4/15/24 inspection. DR Horton secured the portable toilet and installed straw wattles along the eastern side of the lot prior to the 4/29/24 inspection.				
Block 7, Lot 14	Individual Lots	Block 7	3/18/2024	Active	No
<b>Current Condition:</b>	Good Condition - DR Horton began foundation work prior to the 3/18/24 inspection. DR Horton installed straw wattles along the north and south sides of the lot prior to the 4/1/24.				
Block 7, Lot 15	Individual Lots	Block 7	3/18/2024	Active	No
<b>Current Condition:</b>	Good Condition - DR Horton began foundation work prior to the 3/18/24 inspection. DR Horton installed straw wattles along the north, west, and south sides of the lot prior to the 4/1/24. As of 4/1/24, an entrance is no longer needed onto the lot.				
Block 7, Lot 16	Individual Lots	Block 7		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/13/24 inspection.				
Block 7, Lot 17	Individual Lots	Block 7		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/13/24 inspection.				
Block 7, Lot 18	Individual Lots	Block 7	12/18/2023	Active	No
<b>Current Condition:</b>	Good Condition - DR Horton began foundation work prior to the 12/18/23 inspection. DR Horton installed straw wattles at the back of the lot prior to the 12/18/23 inspection. DR Horton installed straw wattles along the front of the lot prior to the 3/25/24 inspection.				
Block 7, Lot 19	Individual Lots	Block 7	12/18/2023	Active	No
<b>Current Condition:</b>	Good Condition - DR Horton began foundation work prior to the 12/18/23 inspection. DR Horton installed straw wattles at the back of the lot prior to the 12/18/23 inspection. DR Horton installed straw wattles along the front of the lot prior to the 3/25/24 inspection. DR Horton reinstalled straw wattles along the back of the lot prior to the 4/29/24 inspection.				
Block 7, Lot 20	Individual Lots	Block 7	11/13/2023	Active	No
<b>Current Condition:</b>	Good Condition - DR Horton began foundation work prior to the 11/13/23 inspection. DR Horton installed straw wattles at the back of the lot prior to the 11/13/23 inspection. DR Horton fine-graded the lot and relocated the straw wattles farther to the east prior to the 3/4/24 inspection.				
Block 7, Lot 21	Individual Lots	Block 7	11/6/2023	Active	Yes
<b>Current Condition:</b>	<p>Fair Condition - DR Horton began grading the lot prior to the 11/6/23 inspection. DR Horton partially installed straw wattles at the back of the lot prior to the 11/6/23 inspection. DR Horton began foundation work prior to the 11/13/23 inspection. DR Horton cleaned the street prior to the 12/11/23 inspection. DR Horton fine-graded the lot and relocated the straw wattles farther to the east prior to the 3/4/24 inspection.</p> <p>Straw wattles should be cleaned out along the back of the lot or the lot should be stabilized.</p> <p>DR Horton was informed to complete by 4/1/24. Not done as of last inspection. DR Horton was reminded on 5/1/24.</p>				
Block 7, Lot 22	Individual Lots	Block 7	10/23/2023	Active	Yes
<b>Current Condition:</b>	<p>Fair Condition - DR Horton began construction on the lot prior to the 10/23/23 inspection. DR Horton installed wattles at the back of the lot prior to the 10/30/23 inspection. DR Horton reinstalled straw wattles at the back of the lot prior to the 11/27/23 inspection. DR Horton fine-graded the lot and relocated the straw wattles farther to the east prior to the 3/4/24 inspection.</p> <p>Straw wattles should be cleaned out along the back of the lot or the lot should be stabilized.</p> <p>DR Horton was informed to complete by 4/1/24. Not done as of last inspection. DR Horton was reminded on 5/1/24.</p>				
Block 7, Lot 23	Individual Lots	Block 7		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/13/24 inspection.				
Block 7, Lot 24	Individual Lots	Block 7		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/13/24 inspection.				

Block 7, Lot 25	Individual Lots	Block 7		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/13/24 inspection.				
Block 8, Lot 1	Individual Lots	Block 8		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/13/24 inspection.				
Block 9, Lot 1	Individual Lots	Block 9		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 12/18/23 inspection.				
Block 10, Lot 1	Individual Lots	Block 10, Lot 1		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 11/20/23 inspection.				
Block 10, Lot 2	Individual Lots	Block 10, Lot 2		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/24/23 inspection.				
Block 10, Lot 4	Individual Lots	Block 10, Lot 4		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/13/24 inspection.				
Block 10, Lot 5	Individual Lots	Block 10, Lot 5		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the inspection on 7/06/23.				
Block 10, Lot 6	Individual Lots	Block 10, Lot 6		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the inspection on 11/6/23.				
Block 10, Lot 7	Individual Lots	Block 10, Lot 7		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 12/18/23 inspection.				
Block 10, Lot 8	Individual Lots	Block 10, Lot 8		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/13/24 inspection.				
Block 10, Lot 9	Individual Lots	Block 10, Lot 9		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 11/20/23 inspection.				
Block 10, Lot 10	Individual Lots	Block 10, Lot 10		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 10/16/23 inspection.				
Block 10, Lot 11	Individual Lots	Block 10, Lot 11		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 8/14/23 inspection.				
Block 10, Lot 12	Individual Lots	Block 10, Lot 12		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 12/18/23 inspection.				
Block 11, Lot 1	Individual Lots	Block 11, Lot 1		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 11/20/23 inspection.				
Block 11, Lot 2	Individual Lots	Block 11, Lot 2		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the inspection on 4/19/23.				
Block 12, Lot 1	Individual Lots	Block 12, Lot 1		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the inspection on 4/19/23.				
Block 12, Lot 2	Individual Lots	Block 12, Lot 2		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/24/23 inspection.				
Block 12, Lot 3	Individual Lots	Block 12, Lot 3		Removed	
<b>Current Condition:</b>	Removed - DR Horton sodded the lot prior to the 5/24/23 inspection.				
STR	Street cleaning	Off-Site	In Place	Active	Yes
<b>Current Condition:</b>	<p>Fair Condition - DR Horton cleaned the streets prior to the 2/19/24 inspection. DR Horton partially cleaned the streets prior to the 4/8/24 inspection. DR Horton cleaned the streets prior to the 4/15/24 inspection.</p> <p>1.) Streets along all active lots should be cleaned. 2.) Streets along all active lots should be cleaned.</p> <p>1.) Hubbell Homes were informed to complete by 2/06/24. Not done as of last inspection. Hubbell Homes was reminded on 2/13/24, 3/12/24, 4/9/24, 5/8/24, <b>5/29/24</b> 2.) DR Horton was informed to complete by 5/2/24. Not done as of last inspection.</p>				
SWPPP Sign	Signs	Gallery East Drive	10/9/2018	Active	No
<b>Current Condition:</b>	Good Condition - Inspector installed 1 of 2 SWPPP signs during inspection on 10/9/18. Other SWPPP sign will be installed at the County Rd U Blvd entrance at a later date. The E&A inspector reinstalled the SWPPP sign during inspection on 9/19/19. The E&A inspector reinstalled the SWPPP sign during the 2/24/20 inspection. The E&A inspector reinstalled the SWPPP sign prior to the inspection on 3/31/20. The SWPPP sign was removed during the Highway 30 Intersection Improvements prior to the inspection on 8/17/20. E&A inspector reinstalled the SWPPP sign during the inspection on 8/31/20.				
WS X	Waste Storage	On Site	11/6/2023	Active	No

<b>Current Condition:</b>	<p>Good Condition - Hubbell Homes installed several waste storage containers on their lots prior to the 11/6/23 inspection. Hubbell Homes emptied the waste storage containers prior to the 11/20/23 inspection. Hubbell Homes emptied the waste storage containers prior to the 12/11/23 inspection. DR Horton installed waste storage containers prior to the 1/11/24 inspection. Hubbell Homes emptied the waste storage containers prior to the 1/29/24 inspection. DR Horton emptied the waste storage containers prior to the 2/12/24 inspection. DR Horton emptied the waste storage containers prior to the 4/29/24.</p>	
<b>Certification Statement:</b>	<p>I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations.</p>	
<b>Inspector Signature:</b>		<b>Reviewed By:</b>
		