E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

Engineering Answers

Inspector: Josh Ellington		E&A - P2018.109.002				
Project Name:	C	Gallery 23 East CSW-201702253 (Mass Grading)				
Project Name.		8/10/2024 County Road U and Lincoln Highway- Fremont, NE (Dodge County)				
Project Location:	County Pood					
Project Location.	County Road	o and Emcom mgn	way- i remont, NE (Dougt	e County)	68025	
	Gallery 23 East					
Grading:	98%					
Sanitary Sewer:	99%					
Storm Sewer:	99%					
Paving:	99%					
Seeding:	35%					
Utilities:	99%					
Overall Development:	60%					
RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	Time		
					Weel	
Sunday:	0.00"					
Monday:	0.00"	8/5/2024	Sunny 88	11:20 AM		
Tuesday:	0.00"					
Wednesday:	0.00"					
Thursday:	0.08"					
Friday:	0.00"					
Saturday:	0.00"					
	The state of the s					
Complaints:	None					
Construction Sequencing:	L					
	of the site have had a temporary or perm	anent cessation of gradi	ng, earthwork, or ground distu	rhance in the last 14 days?		

Grading has begun on Gallery 23 East project in Phases I, II, and III (8/2017). Major cessation of grading has occurred on Gallery 23 East project and minor grading will occur on Gallery 23 East (8/30/2018). Grading for water installation on NW perimeter and along Rd 25 (10/23/2018). Grading has temporarily ceased (1/10/2019). Grading in the NE corner of site for sanitary installation (4/5/2019). Grading for roads (6/4/2019). Grading for utilities, storm, and roads throughout project (6/17/2019). Excavation along southwest portion ROW for gas installation (6/18/2019). Excavation in the southeast portion of the site for utilities (6/18/2019). Excavation throughout the site for gas installation (6/24/2019). Excavation for storm sewer (7/16/2019) Trenching for utility installation throughout the site and excavation for sanitary lift station installation on the west side of the lake (8/26/2019). Fine grading throughout the site in preparation for paving (9/09/2019). Excavation in the northeast corner of the site for culvert installation (9/19/2019). Trenching/excavation in the southeast portion of the site for utility installation (10/22/2019). Trenching throughout site for utility installation (11/18/2019). Minor trenching/excavation west of HWY 275 for communications/data installation (1/27/2020).

Lift Station and Sanitary Force Main grading/excavation began (7/23/2018). Minor grading to be completed at a later date.

Water improvements grading/excavation has begun (10/9/2018). Grading has temporarily ceased (1/10/2019). Grading occurred in between HWY 30 and Menards to still water main between last inspection (2/7/2019) and current inspection (2/20/2019), but grading had ceased at time of inspection. Grading along HWY 275 (4/5/2019). Grading for water main project has ceased (4/19/2019)

Highway 30 intersection improvements have begun for culvert installation (10/02/2019).

Grading for Highway 30 intersection improvements has begun (7/27/2020). Fine grading occurred along the Highway 30 intersection improvements west of County Road Blvd U (8/31/2020). Stockpiling on Block 1 Lot 9 (4/20/2021). Disturbance along Eastgate Road entrance (8/26/2021). Landscaping along Eastgate Road entrance (10/11/2021).

Grading for lot construction active (6/2020).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?:

Grading has begun on Gallery 23 East project in Phases I, II, and III (8/2017). Major cessation of grading has occurred on Gallery 23 East project and minor grading will occur on Gallery 23 East (8/30/2018). Grading for water installation on NW perimeter and along Rd 25 (10/23/2018). Grading has temporarily ceased (1/10/2019). Grading in the NE corner of site for sanitary installation (4/5/2019). Grading for roads (6/4/2019). Grading for utilities, storm, and roads throughout project (6/17/2019). Excavation along southwest portion ROW for gas installation (6/18/2019). Excavation in the southeast portion of the site for utilities (6/18/2019). Excavation throughout the site for gas installation (6/24/2019). Excavation for storm sewer (7/16/2019) Trenching for utility installation throughout the site and excavation for sanitary lift station installation on the west side of the lake (8/26/2019). Fine grading throughout the site in preparation for paving (9/09/2019). Excavation in the northeast corner of the site for culvert installation (9/19/2019). Trenching/excavation in the southeast portion of the site for utility installation (10/22/2019). Trenching throughout site for utility installation (11/18/2019). Minor trenching/excavation west of HWY 275 for communications/data installation (1/27/2020).

Lift Station and Sanitary Force Main grading/excavation began (7/23/2018). Minor grading to be completed at a later date.

Water improvements grading/excavation has begun (10/9/2018). Grading has temporarily ceased (1/10/2019). Grading occurred in between HWY 30 and Menards to still water main between last inspection (2/7/2019) and current inspection (2/20/2019), but grading had ceased at time of inspection. Grading along HWY 275 (4/5/2019). Grading for water main project has ceased (4/19/2019)

Highway 30 intersection improvements have begun for culvert installation (10/02/2019).

Grading for Highway 30 intersection improvements has begun (7/27/2020). Fine grading occurred along the Highway 30 intersection improvements west of County Road Blvd U (8/31/2020). Stockpiling on Block 1 Lot 9 (4/20/2021). Disturbance along Eastgate Road entrance (8/26/2021). Landscaping along Eastgate Road entrance (10/11/2021).

Grading for lot construction active (6/2020).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (8/30/2018). Seeding and matting in ditch for sanitary lift main (9/19/2018). Seeding around banks of E side of lake (11/6/2018). Seeding for Highway 30 Intersection Improvements (10/18/2020). Reseeding along the Highway 30 Improvements (3/15/2021).

Checklist Questions:

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Create Corrective Action?

N/A

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measures are adequate or needed to prevent erosion.

Yes

Create Corrective Action?

N/A

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Vac

Create Corrective Action?

N/A

4.) Are construction entrances and adjacent streets being maintained adequately?

No

Create Corrective Action?

No - See BMPs section

5.) Is dust associated with the construction activity adequately controlled on the site?

 $|_{\nabla_{\alpha\alpha}}$

Create Corrective Action?

N/A

Comments:

Comments:

The site was active during the last inspection for home construction.

Based on the amount of lot construction active in the development as of the 4/26/23 inspection, Gallery 23 East will be inspected at the Stage 1 frequency. E&A inspector will monitor and adjust inspection frequency as necessary.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

1.) See BMP section for required maintenance.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance
		Sallery 23 Eas	st		
CE 1	Construction Entrance	County Road Blvd U		Removed	
Current Condition:	Removed - Thompson Con 9/9/19.	struction removed the co	nstruction entrance in prepa	aration for paving p	rior to inspection o
CE 2	Construction Entrance	County Road 25/Highway 30		Removed	
Current Condition:	Removed - Pruss was remo	oving the construction en	trance during inspection on	6/18/19 in prepara	tion for paving.
CE 3	Construction Entrance	NE Corner - Hwy 30 & Christine Drive		Removed	
Current Condition:	Removed - The constructio inspection on 8/05/20.	n entrance was removed	l as a part of the Highway 30) intersection impro	vements prior to the
CIP 1	Curb Inlet protection	Sammy Road		Removed	
Current Condition:	Removed - DR Horton rem	oved the inlet protection	prior to the inspection on 1/	17/23.	
CIP 2	Curb Inlet protection	Sammy Road		Removed	
Current Condition:	Removed - DR Horton rem	oved the inlet protection	prior to the 11/6/23 inspection	on.	
CIP 3	Curb Inlet protection	East 18th Avenue		Removed	
Current Condition:	Removed - DR Horton rem	oved the curb inlet filter p	orior to the 7/15/24 inspection	n.	
CIP 4	Curb Inlet protection	Kara Way		Removed	
Current Condition:	Removed - DR Horton rem	oved the inlet protection	prior to the 10/16/23 inspec	tion.	
CIP 5	Curb Inlet protection	East 18th Avenue		Removed	
Current Condition:	Removed - DR Horton rem	oved the curb inlet filter p	prior to the 7/15/24 inspection	n.	
CIP 6	Curb Inlet protection	Taylor Lane	6/19/2023	Active	No
Current Condition:	Good Condition - DR Horto 6/19/23. DR Horton reposit		n northeast of the concrete to the 6/10/24 inspection.	washout pit prior to	the inspection on
CIP 7	Curb Inlet protection	Taylor Lane	6/19/2023	Active	No
Current Condition:	Good Condition - DR Horto protection prior to the 10/30		ection prior to the 10/16/23 in	nspection. DR Hort	on reinstalled the
CIP 8	Curb Inlet protection	Aaron Way	3/25/2024	Active	No
Current Condition:		24 inspection. DR Hortor	or to the 3/25/24 inspection. In removed the inlet protection 5/24 inspection.		
CP #1	Culvert protection	Central portion of site	8/30/2018	Pending	No
Current Condition:	Pending - Culvert protection	n will be installed at a lat	er date.		
CP #2	Culvert protection	Southeast corner	8/30/2018	Pending	No

Current Condition:	Pending - Culvert protection	n will be installed at a lat	ter date.		
CW	Concrete Washout	Block 9, Lot 1	9/6/2022	Active	Yes
Current Condition:	Fair Condition - DR Horton	installed a concrete was		on 9/06/22. DR Ho	rton removed the
	Fair Condition - DR Horton installed a concrete washout prior to the inspection on 9/06/22. DR Horton removed the concrete washout and installed a new washout with a berm and plastic liner prior to the inspection on 3/13/23. DR Horton cleaned out the concrete washout prior to the inspection on 4/10/23. DR Horton cleaned out the concrete washout and the surrounding area prior to the 6/19/23 inspection. DR Horton removed the concrete washout and the concrete washout prior to the 10/16/23 inspection. DR Horton relocated the concrete washout to				
	Block 7 Lot 1 prior to the 11 prior to the 11/27/23 inspector to the 11/27/23 inspector to the waste should be	tion. DR Horton remove			
	DR Horton was informed				
DW #1	Ditch Wattle Checks	Middle Central	8/30/2018	Pending	No
Current Condition: DW #2	Pending - Ditch wattle chec Ditch Wattle Checks	ks will be installed wher Southwest corner	grading has ended. 8/30/2018	Pending	No
Current Condition:	Pending - Ditch wattle chec	ks will be installed wher	grading has ended.		
DW #3	Ditch Wattle Checks	Southeast corner	8/30/2018	Active	No
Current Condition:	Good Condition - Wattles c	hecks were installed on	the southeast side of the sit	e prior to 8/30/2018	3.
DD #1	Diversion Ditch	NW Corner of Lake		Removed	
Current Condition:	Removed - The diversion di	tch was removed during	regrading/paving in the are	ea prior to inspectio	n on 12/30/19.
DD #2	Diversion Ditch	W side of Lake		Removed	
Current Condition:	Removed - Thompson Con		version ditch prior to inspec	tion on 9/19/18.	
DD #3	Diversion Ditch	SW corner of lake		Removed	
Current Condition:	Removed - Thompson Con	struction removed the di	version ditch prior to inspec	tion on 9/19/18.	
DD #4	Diversion Ditch	S Side of lake		Removed	
Current Condition:	Removed - Thompson Cons	struction removed the di	version ditch prior to inspec	tion on 9/19/18.	
DD #5	Diversion Ditch	E side of lake		Removed	
Current Condition:	Removed - Thompson Cons	struction removed the di	version ditch prior to inspec	tion on 9/19/18.	•
DD #6	Diversion Ditch	NE corner of lake		Removed	
Current Condition:	Removed - The diversion di	tch was removed during	regrading/paving in the are	ea prior to inspectio	n on 12/30/19.
DD #7	Diversion Ditch	N side of lake	T	Removed	I
Current Condition:	Removed - The diversion di		l regrading/paying in the are		n on 12/30/19
EB #2					
	Erosion Blanket	Northeast corner	8/30/2018	Pending	No
Current Condition:	Pending - Erosion control m		be installed when grading h	as ended. T	1
EB #3	Erosion Blanket	Around Lake (Outlot B)	8/30/2018	Pending	No
Current Condition:	Pending - Erosion control m				INO
Current Condition:	Pending - Erosion control in	Area Inlet in SE	be installed when grading in	as enueu.	1
IP 1	Inlet Protection	portion of the site		Removed	
Current Condition:	Removed - The area east o needed at this time.	f the area inlet naturally	stabilized prior to the 8/05/2	20 inspection. Inlet	Protection no longer
IP 2	Curb Inlet protection	W Curb inlet on Christine Dr		Removed	
Current Condition:	Removed - The Home Com		ior to the inspection on 6/10)/20. Inlet protection	is no longer required.
		·	•	•	- ·
IP 3	Curb Inlet protection	E Curb inlet on Christine Dr		Removed	
Current Condition:	Removed - The Home Com		ior to the inspection on 6/10		is no longer required
				·	
Block 2 Replat 3, Lot 16	Individual Lots	Block 2, Lot 16		Removed	
Current Condition:	Removed - Lot was added i		,		
Block 3 Replat 3, Lot 10	Individual Lots	Block 3, Lot 10		Removed	
Current Condition:	Removed - Lot was added i				•
Block 3 Replat 2, Lots 1-7	Individual Lots	Block 3	the 9/14/23 inspection, class	Removed	romoved the portable
Current Condition:	Removed - Hubbell Homes toilet prior to the 8/21/23 ins		uie o/ 14/23 irispection, clea	med the streets and	a removed the portable
Block 4 Replat 2, Lots 1-4	Individual Lots	Block 4		Removed	
Current Condition:	Removed - Hubbell Homes		the 8/14/23 inspection.	1	I
Block 4 Replat 2, Lots 5-7	Individual Lots	Block 4		Removed	
Current Condition:	Removed - Hubbell Homes	sodded the lots prior to	the 8/14/23 inspection.		
Block 2 Replat 3, Lots 15 & 16	Individual Lots	Block 4		Removed	
	-	•			-

Current Condition:	Removed - Lots 13 and 14 v have been updated to Block Replat 3, Lots 15 & 16.				
Block 2 Replat 3, Lots 7-9	Individual Lots	Block 2	11/6/2023	Pending	Yes
Current Condition:	Pending - Hubbell Homes greecommended at this time. Swaste from the lot prior to the Block 2 Replat 3, Lots 7-9.	Streets were scraped poet inspection. A	rior to the 1/11/24 inspections of 4/10/24, Block 4 Repla	n. Hubbell Homes re	moved the concret
	Straw wattles should be inst. Hubbell Homes was informe 5/29/24, 7/23/24			pection. Hubbell Hom	es was reminded o
Block 2 Replat 3, Lots 10 & 11	Individual Lots	Block 2	7/31/2023	Pending	Yes
Current Condition:	Pending - Hubbell Homes be no BMPs will be recommend relocated the portable toilets have been updated to Block inspection. Hubbell Homes r Straw wattles should be inst Hubbell Homes was informe 5/29/24, 7/23/24	ded at this time. Streets to these lots prior to the 2 Replat 3, Lots 10 & removed the portable to alled along the perimen	were scraped prior to the ne 2/26/24 inspection. As o 11. Hubbell Homes secured bilets prior to the 7/1/24 inster of the lots.	1/11/24 inspection. F f 4/10/24, Block 4 Re d the portable toilets pection.	Hubbell Homes eplat 2, Lots 20-22 prior to the 4/15/24
Block 2 Benlet 2 Lete 12 14	Individual Lots	Block 2		Demoved	
Block 2 Replat 3, Lots 12-14 Current Condition:	Removed - Hubbell Homes		the 6/10/24 inspection	Removed	
			T T T T T T T T T T T T T T T T T T T	I B	T
Block 3 Replat 3, Lots 1-6	Individual Lots Removed - Hubbell Homes	Block 3	the 6/10/24 increation	Removed	
Current Condition:	Removed - Hubbell Homes	sodded the lots prior to	the 6/10/24 inspection.		
Block 5 Replat 2, Lots 7-9	Individual Lots	Block 5		Removed	
Current Condition:	Removed - Hubbell Homes	sodded the lots prior to	the inspection on 12/11/23	3.	
Block 5 Replat 2, Lots 10-13	Individual Lots	Block 5		Removed	
Current Condition:	Removed - Hubbell Homes	sodded the lots and cle	aned the streets prior to th	e inspection on 7/6/2	3.
Block 6, Lot 23	Individual Lots	Block 6		Removed	
Current Condition:	Removed - Hubbell Homes	sodded the lot prior to	the 6/5/23 inspection.		
Block 6, Lot 26	Individual Lots	Block 6		Removed	
Current Condition:	Removed - Hubbell Homes	sodded the lot prior to	the 5/24/23 inspection.	•	
Block 6, Lot 27	Individual Lots	Block 6		Removed	
Current Condition:	Removed - TJL Consulting I	nc. sodded the lot prior	to the inspection on 9/11/2	23.	
Block 6, Lot 6	Individual Lots	Block 6	7/8/2024	Active	No
Current Condition:	Good Condition - DR Horton	secured a portable to	let on the lot prior to the 7/8	8/24 inspection.	
Block 7, Lot 1	Individual Lots	Block 7	7/1/2024	Active	No
Current Condition:	Good Condition - DR Horton			24 inspection. DR H	orton installed stra
District of	wattles along the perimeter		i	1	T
Block 7, Lot 4	Individual Lots	Block 7	7/1/2024	Active	No
Current Condition:	Good Condition - DR Horton wattles along the west and s				orton installed stra
Block 7, Lot 5	Individual Lots	Block 7	7/1/2024	Active	No
Current Condition:	Good Condition - DR Horton wattles along the south and				orton installed stra
Block 7, Lot 7	Individual Lots	Block 7	6/10/2024	Active	No
Current Condition:	Good Condition - DR Horton wattles along the north and				Horton installed str
Block 7, Lot 8	Individual Lots	Block 7	6/10/2024	Active	No
Current Condition:	Active - DR Horton began fo				140
Block 7, Lot 9	Individual Lots	Block 7	5/13/2024	Active	No
Current Condition:	Good Condition - DR Horton wattles along the western sid	began foundation wor	k on the lot prior to the 5/1		
DI. 1. 7. 1. 440			·	1 4.0	
Block 7, Lot 10	Individual Lots	Block 7	5/13/2024	Active	No

Current Condition:	Good Condition - DR Horton began wattles along the western side of the			24 inspection. DR F	lorton installed straw
Block 7, Lot 11	Individual Lots	Block 7	5/13/2024	Active	No
Current Condition:	Active - DR Horton began foundation	on work on the lot	prior to the 5/13/24 inspec	tion.	
Block 7, Lot 12	Individual Lots	Block 7	4/15/2024	Active	No
Current Condition:	Good Condition - DR Horton began	foundation work o	on the lot prior to the 4/15/	24 inspection. DR H	lorton installed straw
	wattles along the eastern side of the	e lot prior to the 4/2	29/24 inspection.		
Block 7, Lot 13	Individual Lots	Block 7	3/11/2024	Active	No
Current Condition:	Good Condition - DR Horton install				
	foundation work on the lot prior to the wattles along the eastern side of the Lot 6 prior to the 7/8/24 inspection.	e lot prior to the 4/2		ton relocated the po	
Block 7, Lot 14	Individual Lots Removed - DR Horton sodded the	Block 7	action on 7/20/24	Removed	
Current Condition: Block 7, Lot 15	Individual Lots	Block 7	ection on 7/29/24.	Removed	
Current Condition:	Removed - DR Horton sodded the		5/24 inspection	Removed	
Block 7, Lot 16	Individual Lots	Block 7	7/24 III3pcction.	Removed	
Current Condition:	Removed - DR Horton sodded the		8/24 inspection	Removed	
	Individual Lots	Block 7	7/24 III3pcction.	Domeyed	
Block 7, Lot 17 Current Condition:	Removed - DR Horton sodded the		8/24 inspection	Removed	
			724 Inspection.		
Block 7, Lot 18	Individual Lots	Block 7	7/F/0.4 imamo eti em	Removed	
Current Condition:	Removed - DR Horton sodded the		3/5/24 Inspection.		
Block 7, Lot 19	Individual Lots	Block 7		Removed	
Current Condition:	Removed - DR Horton sodded the	e lot prior to the 8	3/5/24 inspection.		
Block 7, Lot 20	Individual Lots	Block 7		Removed	
Current Condition:	Removed - DR Horton sodded the	e lot prior to the 8	3/5/24 inspection.		
Block 7, Lot 21	Individual Lots	Block 7		Removed	
Current Condition:	Removed - DR Horton sodded the		3/5/24 inspection.		
Block 7, Lot 22	Individual Lots	Block 7		Removed	
Current Condition:	Removed - DR Horton sodded the		3/5/24 inspection.	Removed	
		Block 7		Domoved	
Block 7, Lot 23 Current Condition:	Individual Lots Removed - DR Horton sodded the		8/24 inspection	Removed	
			orzą inspection.		
Block 7, Lot 24 Current Condition:	Individual Lots Removed - DR Horton sodded the	Block 7	2/24 inspection	Removed	
		-	5/24 Inspection.		
Block 7, Lot 25	Individual Lots	Block 7	2/04 :	Removed	
Current Condition:	Removed - DR Horton sodded the		3/24 inspection.		
Block 8, Lot 1	Individual Lots	Block 8		Removed	
Current Condition:	Removed - DR Horton sodded the	lot prior to the 5/13	3/24 inspection.		
Block 9, Lot 1	Individual Lots	Block 9		Removed	
Current Condition:	Removed - DR Horton sodded the	lot prior to the $1\overline{2/1}$	18/23 inspection.		
Block 10, Lot 1		ock 10, Lot 1		Removed	
Current Condition:	Removed - DR Horton sodded the	lot prior to the 11/2	20/23 inspection.		
Block 10, Lot 2		ock 10, Lot 2		Removed	
Current Condition:	Removed - DR Horton sodded the	lot prior to the 5/24	1/23 inspection.		
Block 10, Lot 4	Individual Lots Blo	ock 10, Lot 4		Removed	
Current Condition:	Removed - DR Horton sodded the	lot prior to the 5/13	3/24 inspection.		
Block 10, Lot 5	Individual Lots Blo	ock 10, Lot 5		Removed	
Current Condition:	Removed - DR Horton sodded the		ection on 7/06/23.	Ttomovou	
Block 10, Lot 6		ock 10, Lot 6		Removed	
Current Condition:	Removed - DR Horton sodded the	lot prior to the insp	ection on 11/6/23.		
Block 10, Lot 7	Individual Lots Blo	ock 10, Lot 7		Removed	
Current Condition:	Removed - DR Horton sodded the		18/23 inspection.		
Block 10, Lot 8	Individual Lots Blo	ock 10, Lot 8		Removed	
Current Condition:	Removed - DR Horton sodded the		3/24 inspection	I Nomoved	
Garioni Gondillon.	Removed - DR Hohon Someome				
		<u> </u>		· - · ·	
Block 10, Lot 9 Current Condition:		ock 10, Lot 9	<u> </u>	Removed	

D1 1 10 1 1 10					
Block 10, Lot 10	Individual Lots	Block 10, Lot 10		Removed	
Current Condition:	Removed - DR Horton sodo	led the lot prior to the 10	0/16/23 inspection.		
Block 10, Lot 11	Individual Lots	Block 10, Lot 11		Removed	
Current Condition:	Removed - DR Horton sodo	led the lot prior to the 8/	14/23 inspection.		
Block 10, Lot 12	Individual Lots	Block 10, Lot 12		Removed	
Current Condition:	Removed - DR Horton sodo	led the lot prior to the 12	2/18/23 inspection.		
Block 11, Lot 1	Individual Lots	Block 11, Lot 1		Removed	
Current Condition:	Removed - DR Horton sodo		/20/23 inspection.		
Block 11, Lot 2	Individual Lots	Block 11, Lot 2		Removed	
Current Condition:	Removed - DR Horton sodo		spection on 4/19/23.	rtomovou	!
Block 12, Lot 1	Individual Lots	Block 12, Lot 1	, , , , , , , , , , , , , , , , , , , ,	Removed	
Current Condition:	Removed - DR Horton sodo	led the lot prior to the in:	spection on 4/19/23.		
Block 12, Lot 2	Individual Lots	Block 12, Lot 2		Removed	
Current Condition:	Removed - DR Horton sodo	led the lot prior to the 5/2	24/23 inspection.		
Block 12, Lot 3	Individual Lots	Block 12, Lot 3		Removed	
Current Condition:	Removed - DR Horton sodo	1	24/23 inspection.		
STR	Street cleaning	Off-Site	In Place	Active	Yes
	Streets along all active le Streets along all active le				
	1.) Hubbell Homes were inf on 2/13/24, 3/12/24, 4/9/24, 2.) DR Horton was informed	5/8/24, 5/29/24, 7/23/24 I to complete by 5/2/24.	1		
OWEND O	on 2/13/24, 3/12/24, 4/9/24, 2.) DR Horton was informed 6/25/24, 7/2/24, 7/23/24, 8 /9	5/8/24, 5/29/24, 7/23/24 I to complete by 5/2/24. 5/24	1 Not done as of last inspection	on. DR Horton was	reminded on 6/4/24,
SWPPP Sign Current Condition:	on 2/13/24, 3/12/24, 4/9/24, 2.) DR Horton was informed 6/25/24, 7/2/24, 7/23/24, 8/9 Signs	5/8/24, 5/29/24, 7/23/24 It to complete by 5/2/24. 5/24 Gallery East Drive	Not done as of last inspection 10/9/2018	on. DR Horton was	reminded on 6/4/24,
SWPPP Sign Current Condition:	on 2/13/24, 3/12/24, 4/9/24, 2.) DR Horton was informed 6/25/24, 7/2/24, 7/23/24, 8 /9	5/8/24, 5/29/24, 7/23/24 It to complete by 5/2/24. 5/24 Gallery East Drive installed 1 of 2 SWPPP I Blvd entrance at a late E&A inspector reinstalle prior to the inspection of	10/9/2018 signs during inspection on r date. The E&A inspector red the SWPPP sign during the n 3/31/20. The SWPPP sign	Active 10/9/18. Other SWI einstalled the SWP ne 2/24/20 inspection n was removed dur	No PPP sign will be PP sign during on. The E&A inspector ring the Highway 30
Current Condition: WS X	on 2/13/24, 3/12/24, 4/9/24, 2.) DR Horton was informed 6/25/24, 7/2/24, 7/23/24, 8/8 Signs Good Condition - Inspector installed at the County Rd L inspection on 9/19/19. The reinstalled the SWPPP sign Intersection Improvements inspection on 8/31/20. Waste Storage	5/8/24, 5/29/24, 7/23/24 It to complete by 5/2/24 Gallery East Drive installed 1 of 2 SWPPP I Blyd entrance at a late E&A inspector reinstalle prior to the inspection or orior to the inspection or	10/9/2018 10/9/2018 signs during inspection on r date. The E&A inspector red the SWPPP sign during the n 3/31/20. The SWPPP sign 8/17/20. E&A inspector rei	Active Active 10/9/18. Other SWI einstalled the SWP ne 2/24/20 inspection n was removed dur nstalled the SWPP Active	No PPP sign will be PP sign during on. The E&A inspector ring the Highway 30 P sign during the No
Current Condition:	on 2/13/24, 3/12/24, 4/9/24, 2.) DR Horton was informed 6/25/24, 7/2/24, 7/23/24, 8/8 Signs Good Condition - Inspector installed at the County Rd L inspection on 9/19/19. The reinstalled the SWPPP sign Intersection Improvements inspection on 8/31/20. Waste Storage	5/8/24, 5/29/24, 7/23/24 It to complete by 5/2/24 It to complete by 5/2	10/9/2018 signs during inspection on r date. The E&A inspector red the SWPPP sign during the sign 3/31/20. The SWPPP sign 8/17/20. E&A inspector rei 11/6/2023 waste storage containers on ers prior to the 11/20/23 inspection. DR Horton installed waste storage containers prior	Active 10/9/18. Other SWI einstalled the SWP ne 2/24/20 inspection n was removed dur nstalled the SWPP Active their lots prior to the dection. Hubbell Howaste storage contato the 1/29/24 inspection.	No PPP sign will be PP sign during on. The E&A inspector ring the Highway 30 P sign during the No ne 11/6/23 inspection. mes emptied the ainers prior to the ection. DR Horton
Current Condition: WS X	on 2/13/24, 3/12/24, 4/9/24, 2.) DR Horton was informed 6/25/24, 7/2/24, 7/23/24, 8/8/8/8/8/8/8/8/8/8/8/8/8/8/8/8/8/8/8/	Gallery East Drive Installed 1 of 2 SWPPP I Blyd entrance at a late E&A inspector reinstalle prior to the inspection of On Site Omes installed several of waste storage contained for to the 12/11/23 inspector to the 12/11/23 in	10/9/2018 signs during inspection on r date. The E&A inspector red the SWPPP sign during the signs 3/31/20. The SWPPP sign 8/17/20. E&A inspector rein 11/6/2023 waste storage containers oners prior to the 11/20/23 inspection. DR Horton installed waste storage containers prior 12/24 inspection. DR Horton 14/24 inspection.	Active 10/9/18. Other SWI einstalled the SWP the 2/24/20 inspection was removed dur installed the SWPP Active Active their lots prior to the their lots prior to the their lots prior to the to the 1/29/24 inspection. Hubbell Ho waste storage conta to the 1/29/24 inspense and the waste to the the waste to the the waste to the the waste to the the waste the waste waste waste waste waste waste waste to the the waste wast	No PPP sign will be PP sign during on. The E&A inspector ring the Highway 30 P sign during the No ne 11/6/23 inspection. mes emptied the ainers prior to the ection. DR Horton e storage containers ection or supervision in uated the information s directly responsible true, accurate, and