E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

E&A - P2018.109.002 Stage Inspector: Josh Ellington **Gallery 23 East** 1 **CSW-201702253** (Mass Grading) **Project Name:** 8/24/2024 County Road U and Lincoln Highway- Fremont, NE (Dodge County) 68025 Project Location: Gallery 23 East Grading: Sanitary Sewer: 99% Storm Sewer: 99% Paving: 99% Seeding: 35% Utilities: 99% **Overall Development:** 60% RAIN FALL AMOUNTS Amount in inches Date inspected Weather Conditions Time Week 1 Sunday: 0.00" Monday: 0.00" 8/19/2024 Partly cloudy 79 11:55 AM Tuesday: 0.15' Wednesday: 0.00" Thursday: 0.00" Friday: 0.00" Saturday: 0.00" None Complaints:

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading has begun on Gallery 23 East project in Phases I, II, and III (8/2017). Major cessation of grading has occurred on Gallery 23 East project and minor grading will occur on Gallery 23 East (8/30/2018). Grading for water installation on NW perimeter and along Rd 25 (10/23/2018). Grading has temporarily ceased (1/10/2019). Grading in the NE corner of site for sanitary installation (4/5/2019). Grading for roads (6/4/2019). Grading for utilities, storm, and roads throughout project (6/17/2019). Excavation along southwest portion ROW for gas installation (6/18/2019). Excavation in the southeast portion of the site for utilities (6/18/2019). Excavation throughout the site for gas installation (6/24/2019). Excavation for storm sewer (7/16/2019) Trenching for utility installation throughout the site and excavation for sanitary lift station installation on the west side of the lake (8/26/2019). Fine grading throughout the site in preparation for paving (9/09/2019). Excavation in the northeast corner of the site for culvert installation (9/19/2019). Trenching/excavation in the southeast portion of the site for utility installation (10/22/2019). Trenching throughout site for utility installation (11/18/2019). Minor trenching/excavation west of HWY 275 for communications/data installation (1/27/2020).

Lift Station and Sanitary Force Main grading/excavation began (7/23/2018). Minor grading to be completed at a later date.

Water improvements grading/excavation has begun (10/9/2018). Grading has temporarily ceased (1/10/2019). Grading occurred in between HWY 30 and Menards to still water main between last inspection (2/7/2019) and current inspection (2/20/2019), but grading had ceased at time of inspection. Grading along HWY 275 (4/5/2019). Grading for water main project has ceased (4/19/2019)

Highway 30 intersection improvements have begun for culvert installation (10/02/2019).

Grading for Highway 30 intersection improvements has begun (7/27/2020). Fine grading occurred along the Highway 30 intersection improvements west of County Road Blvd U (8/31/2020). Stockpiling on Block 1 Lot 9 (4/20/2021). Disturbance along Eastgate Road entrance (8/26/2021). Landscaping along Eastgate Road entrance (10/11/2021).

Grading for lot construction active (6/2020).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?:

Grading has begun on Gallery 23 East project in Phases I, II, and III (8/2017). Major cessation of grading has occurred on Gallery 23 East project and minor grading will occur on Gallery 23 East (8/30/2018). Grading for water installation on NW perimeter and along Rd 25 (10/23/2018). Grading has temporarily ceased (1/10/2019). Grading in the NE corner of site for sanitary installation (4/5/2019). Grading for roads (6/4/2019). Grading for utilities, storm, and roads throughout project (6/17/2019). Excavation along southwest portion ROW for gas installation (6/18/2019). Excavation in the southeast portion of the site for utilities (6/18/2019). Excavation throughout the site for gas installation (6/24/2019). Excavation for storm sewer (7/16/2019) Trenching for utility installation throughout the site and excavation for sanitary lift station installation on the west side of the lake (8/26/2019). Fine grading throughout the site in preparation for paving (9/09/2019). Excavation in the northeast corner of the site for culvert installation (9/19/2019). Trenching/excavation in the southeast portion of the site for utility installation (10/22/2019). Trenching throughout site for utility installation (11/18/2019). Minor trenching/excavation west of HWY 275 for communications/data installation (1/27/2020).

Lift Station and Sanitary Force Main grading/excavation began (7/23/2018). Minor grading to be completed at a later date.

Water improvements grading/excavation has begun (10/9/2018). Grading has temporarily ceased (1/10/2019). Grading occurred in between HWY 30 and Menards to still water main between last inspection (2/7/2019) and current inspection (2/20/2019), but grading had ceased at time of inspection. Grading along HWY 275 (4/5/2019). Grading for water main project has ceased (4/19/2019)

Highway 30 intersection improvements have begun for culvert installation (10/02/2019).

Grading for Highway 30 intersection improvements has begun (7/27/2020). Fine grading occurred along the Highway 30 intersection improvements west of County Road Blvd U (8/31/2020). Stockpiling on Block 1 Lot 9 (4/20/2021). Disturbance along Eastgate Road entrance (8/26/2021). Landscaping along Eastgate Road entrance (10/11/2021).

Grading for lot construction active (6/2020).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (8/30/2018). Seeding and matting in ditch for sanitary lift main (9/19/2018). Seeding around banks of E side of lake (11/6/2018). Seeding for Highway 30 Intersection Improvements (10/18/2020). Reseeding along the Highway 30 Improvements (3/15/2021).

Checklist Questions:

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Create Corrective Action?

N/A

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measures are adequate or needed to prevent erosion.

Yes

Create Corrective Action?

N/A

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Create Corrective Action?

N/A

4.) Are construction entrances and adjacent streets being maintained adequately?

No

Create Corrective Action?

No - See BMPs section

5.) Is dust associated with the construction activity adequately controlled on the site?

 $|_{\nabla_{\alpha\alpha}}$

Create Corrective Action?

N/A

Comments:

Comments:

The site was active during the last inspection for home construction.

Based on the amount of lot construction active in the development as of the 4/26/23 inspection, Gallery 23 East will be inspected at the Stage 1 frequency. E&A inspector will monitor and adjust inspection frequency as necessary.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

1.) See BMP section for required maintenance.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenanc
		Sallery 23 Ea	st		
CE 1	Construction Entrance	County Road Blvd U		Removed	
Current Condition:	Removed - Thompson Construction removed the construction entrance in preparation for paving prior to inspection of 9/9/19.				
CE 2	Construction Entrance	County Road 25/Highway 30		Removed	
Current Condition:	Removed - Pruss was remo	oving the construction er	ntrance during inspection on	6/18/19 in preparat	tion for paving.
CE 3	Construction Entrance	NE Corner - Hwy 30 & Christine Drive		Removed	
Current Condition:	Removed - The constructio inspection on 8/05/20.	n entrance was removed	d as a part of the Highway 30) intersection impro	vements prior to
CIP 1	Curb Inlet protection	Sammy Road		Removed	
Current Condition:	Removed - DR Horton remo	oved the inlet protection	prior to the inspection on 1/2	17/23.	
CIP 2	Curb Inlet protection	Sammy Road		Removed	
Current Condition:	Removed - DR Horton remo	oved the inlet protection	prior to the 11/6/23 inspection	on.	
CIP 3	Curb Inlet protection	East 18th Avenue		Removed	
Current Condition:	Removed - DR Horton remo	oved the curb inlet filter	prior to the 7/15/24 inspectio	n.	
CIP 4	Curb Inlet protection	Kara Way		Removed	
Current Condition:	Removed - DR Horton rem	oved the inlet protection	prior to the 10/16/23 inspect	tion.	
CIP 5	Curb Inlet protection	East 18th Avenue		Removed	
Current Condition:	Removed - DR Horton rem	oved the curb inlet filter	prior to the 7/15/24 inspectio	n.	
CIP 6	Curb Inlet protection	Taylor Lane	6/19/2023	Active	No
Current Condition:	Good Condition - DR Horton installed inlet protection northeast of the concrete washout pit prior to the inspection on 6/19/23. DR Horton repositioned the inlet filter prior to the 6/10/24 inspection.				
CIP 7	Curb Inlet protection	Taylor Lane	6/19/2023	Active	No
Current Condition:	Good Condition - DR Horto protection prior to the 10/30		ection prior to the 10/16/23 in	nspection. DR Hort	on reinstalled the
CIP 8	Curb Inlet protection	Aaron Way	3/25/2024	Active	Yes
Current Condition:		24 inspection. DR Horto	ction prior to the 3/25/24 insp n removed the inlet protection 5/24 inspection.		
	Curb inlet filter should be repaired.				
	DR Horton was informed	to complete by 8/26/24			

CIP 9	Curb Inlet protection	Aaron Way	8/12/2024	Active	No	
Current Condition:	Good Condition - DR Hortor	n installed the inlet prote	ection prior to the 8/12/24 in	spection.		
CIP 10	Curb Inlet protection	Aaron Way	8/12/2024	Active	No	
Current Condition:	Good Condition - DR Hortor	,	ection prior to the 8/12/24 in	spection.		
CD #1	Cultivart protection	Control portion of cita	0/20/2040	Donding	No	
CP #1	Culvert protection Pending - Culvert protection	Central portion of site	8/30/2018	Pending	No	
Current Condition: CP #2	Culvert protection		8/30/2018	Donding	No	
Current Condition:	Pending - Culvert protection	Southeast corner		Pending	INO	
CW Current Condition:	Concrete Washout	Block 9. Lot 1	9/6/2022	Active	Yes	
Current Condition:		- /				
Current Condition.	Fair Condition - DR Horton installed a concrete washout prior to the inspection on 9/06/22. DR Horton removed the concrete washout and installed a new washout with a berm and plastic liner prior to the inspection on 3/13/23. DR					
	Horton cleaned out the cond					
	washout and the surroundin					
	concrete waste outside of the					
	Block 7 Lot 1 prior to the 11					
	prior to the 11/27/23 inspec	tion. DR Horton remove	d concrete waste outside of	the pit prior to the	5/10/24 inspection.	
	Concrete waste should be re	emoved				
	Concrete waste should be it	emoved.				
	DR Horton was informed to	complete by 8/12/24. N	ot done as of last inspection	. DR Horton was r	eminded on 8/21/24.	
		7	· ·			
DW #1	Ditch Wattle Checks	Middle Central	8/30/2018	Pending	No	
Current Condition:	Pending - Ditch wattle checl		,			
DW #2	Ditch Wattle Checks	Southwest corner	8/30/2018	Pending	No	
Current Condition:	Pending - Ditch wattle check		, 		T	
DW #3	Ditch Wattle Checks	Southeast corner	8/30/2018	Active	No	
Current Condition:	Good Condition - Wattles ch		the southeast side of the sit		8.	
DD #1	Diversion Ditch	NW Corner of Lake	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Removed	40/00/40	
Current Condition:	Removed - The diversion di		g regrading/paving in the are		n on 12/30/19.	
DD #2	Diversion Ditch	W side of Lake		Removed		
Current Condition: DD #3	Removed - Thompson Cons Diversion Ditch	Struction removed the di	version ditch prior to inspec	Removed		
Current Condition:	Removed - Thompson Cons		vorsion ditab prior to inappo			
DD #4	Diversion Ditch	S Side of lake	T	Removed		
Current Condition:	Removed - Thompson Cons		l version ditch prior to inspec			
DD #5	Diversion Ditch	E side of lake	Version diten prior to mopeo	Removed		
Current Condition:	Removed - Thompson Cons		version ditch prior to inspec			
DD #6	Diversion Ditch	NE corner of lake		Removed		
Current Condition:	Removed - The diversion di	tch was removed during	regrading/paving in the are	ea prior to inspectio	n on 12/30/19.	
DD #7	Diversion Ditch	N side of lake	,	Removed		
Current Condition:	Removed - The diversion di		l regrading/paying in the are		l n on 12/30/19	
EB #2	Erosion Blanket	Northeast corner	8/30/2018	Pending	No	
Current Condition:	Pending - Erosion control m	Around Lake (Outlot	be matalieu when grading na 	as chucu.		
EB #3	Erosion Blanket	B)	8/30/2018	Pending	No	
Current Condition:	Pending - Erosion control m	,			110	
Carront Condition.		Area Inlet in SE				
IP 1	Inlet Protection	portion of the site		Removed		
Current Condition:	Removed - The area east of	<u>'</u>	stabilized prior to the 8/05/2		Protection no longer	
	needed at this time.	·	•	·	· ·	
		W Curb inlet on				
IP 2	Curb Inlet protection	Christine Dr		Removed		
Current Condition:	Removed - The Home Com	pany sodded lots 1-8 pr	ior to the inspection on 6/10	/20. Inlet protection	is no longer required.	
		E Curb inlet on				
IP 3	Curb Inlet protection	Christine Dr		Removed		
Current Condition:	Removed - The Home Com	pany sodded lots 1-8 pr	ior to the inspection on 6/10	/20. Inlet protection	is no longer required.	
Block 2 Replat 3, Lot 16	Individual Lots	Block 2, Lot 16		Removed		
Current Condition:	Removed - Lot was added in					
Block 3 Replat 3, Lot 10	Individual Lots	Block 3, Lot 10		Removed		
Current Condition:	Removed - Lot was added in	n error as of 5/10/23.				

Block 3 Replat 2, Lots 1-7 Current Condition:	Individual Lots Removed - Hubbell Homes toilet prior to the 8/21/23 ins		the 8/14/23 inspection, clea	Removed and the streets and	removed the portable	
Block 4 Poplat 2 Late 1.4	Individual Lots	Block 4	T	Removed		
Block 4 Replat 2, Lots 1-4 Current Condition:	Removed - Hubbell Homes		the 8/14/23 inspection.	Removed		
Block 4 Replat 2, Lots 5-7	Individual Lots	Block 4		Removed		
Current Condition:	Removed - Hubbell Homes		the 8/14/23 inspection.	T TOMOTOG		
Block 2 Replat 3, Lots 15 & 16	Individual Lots	Block 4		Removed		
Current Condition:	Removed - Lots 13 and 14		5/24/23 inspection. As of 4		L plat 2. Lots 15 & 16	
	have been updated to Block Replat 3, Lots 15 & 16.					
Block 2 Replat 3, Lots 7-9	Individual Lots	Block 2	11/6/2023	Pending	Yes	
Current Condition:	Pending - Hubbell Homes graded the lots prior to the 11/6/23. Due to the grade of the lots, no BMPs will be recommended at this time. Streets were scraped prior to the 1/11/24 inspection. Hubbell Homes removed the concrete waste from the lot prior to the 3/25/24 inspection. As of 4/10/24, Block 4 Replat 2, Lots 23-25 have been updated to Block 2 Replat 3, Lots 7-9. Straw wattles should be installed along the perimeter of the lots. Hubbell Homes was informed to complete by 5/13/24. Not done as of last inspection. Hubbell Homes was reminded on 5/29/24, 7/23/24					
Diagle 0 Damiet 2 1 ats 40 9 44	Individual Late	Disale 0	7/04/0000	Dan dia a	V	
Block 2 Replat 3, Lots 10 & 11 Current Condition:	Individual Lots Pending - Hubbell Homes b	Block 2	7/31/2023	Pending	Yes	
	relocated the portable toilets to these lots prior to the 2/26/24 inspection. As of 4/10/24, Block 4 Replat 2, Lots 20-22 have been updated to Block 2 Replat 3, Lots 10 & 11. Hubbell Homes secured the portable toilets prior to the 4/15/24 inspection. Hubbell Homes removed the portable toilets prior to the 7/1/24 inspection. Straw wattles should be installed along the perimeter of the lots. Hubbell Homes was informed to complete by 5/13/24. Not done as of last inspection. Hubbell Homes was reminded on 5/29/24, 7/23/24					
Block 2 Replat 3, Lots 12-14	Individual Lots	Block 2	I	Removed	I	
Current Condition:	Removed - Hubbell Homes		the 6/10/24 inspection.	Removed		
			· · · · · · ·	Damasusad	Ī	
Block 3 Replat 3, Lots 1-6 Current Condition:	Individual Lots Removed - Hubbell Homes	Block 3 sodded the lots prior to	the 6/10/24 inspection.	Removed		
Block 5 Replat 2, Lots 7-9	Individual Lots	Block 5		Removed		
Current Condition:	Removed - Hubbell Homes		the inspection on 12/11/23.			
Block 5 Replat 2, Lots 10-13	Individual Lots	Block 5		Removed		
Current Condition:			aned the streets prior to the	!	1 23.	
Block 6, Lot 23	Individual Lots	Block 6	<u>'</u>	Removed		
Current Condition:	Removed - Hubbell Homes	sodded the lot prior to t	he 6/5/23 inspection.	•	•	
Block 6, Lot 26	Individual Lots	Block 6		Removed		
Current Condition:	Removed - Hubbell Homes	sodded the lot prior to t	he 5/24/23 inspection.			
Block 6, Lot 27	Individual Lots	Block 6		Removed		
Current Condition:	Removed - TJL Consulting		to the inspection on 9/11/23	3.		
Block 6, Lot 6	Individual Lots	Block 6	7/8/2024	Active	No	
Current Condition:	Good Condition - DR Horton	n secured a portable toil	let on the lot prior to the 7/8	/24 inspection.		
Block 7, Lot 1	Individual Lots	Block 7	7/1/2024	Active	No	
Current Condition:	Good Condition - DR Hortor wattles along the perimeter			24 inspection. DR H	orton installed straw	
Block 7, Lot 4	Individual Lots	Block 7	7/1/2024	Active	No	
Current Condition:	Good Condition - DR Hortor wattles along the west and s				orton installed straw	
Block 7, Lot 5	Individual Lots	Block 7	7/1/2024	Active	No	
Current Condition:	Good Condition - DR Hortor wattles along the south and	n began foundation worl	k on the lot prior to the 7/1/2	4 inspection. DR H		
Block 7, Lot 7	Individual Lots	Block 7	6/10/2024	Active	No	

Current Condition:	Good Condition - DR Horton bega wattles along the north and east s				Horton installed straw
Block 7, Lot 8	Individual Lots	Block 7	6/10/2024	Active	No
Current Condition:	Active - DR Horton began foundat	ion work on the lo	ot prior to the 6/10/24 inspec	ction.	
Block 7, Lot 9	Individual Lots	Block 7	5/13/2024	Active	No
Current Condition:	Good Condition - DR Horton bega wattles along the western side of t			/24 inspection. DR	Horton installed straw
Block 7, Lot 10	Individual Lots	Block 7	5/13/2024	Active	No
Current Condition:	Good Condition - DR Horton bega wattles along the western side of t			/24 inspection. DR	Horton installed straw
Block 7, Lot 11	Individual Lots	Block 7	5/13/2024	Active	No
Current Condition:	Active - DR Horton began foundat	ion work on the lo	ot prior to the 5/13/24 inspec	ction.	
Block 7, Lot 12	Individual Lots	Block 7	4/15/2024	Active	No
Current Condition:	Good Condition - DR Horton bega wattles along the eastern side of t			/24 inspection. DR	Horton installed straw
Block 7, Lot 13	Individual Lots	Block 7	3/11/2024	Active	No
Current Condition:	Good Condition - DR Horton insta foundation work on the lot prior to wattles along the eastern side of t Lot 6 prior to the 7/8/24 inspection	the 4/15/24 inspe he lot prior to the	ection. DR Horton secured the	ne portable toilet an	id installed straw
Block 7, Lot 14	Individual Lots	Block 7		Removed	
Current Condition:	Removed - DR Horton sodded the		spection on 7/29/24.		T
Block 7, Lot 15 Current Condition:	Individual Lots Removed - DR Horton sodded the	Block 7	15/24 inspection	Removed	
			T5/24 Inspection.	Damassad	1
Block 7, Lot 16 Current Condition:	Individual Lots Removed - DR Horton sodded the	Block 7	13/24 inspection	Removed	
Block 7, Lot 17	Individual Lots	Block 7	10/24 inopeditori.	Removed	1
Current Condition:	Removed - DR Horton sodded the		13/24 inspection	Removed	
Block 7, Lot 18	Individual Lots	Block 7	To,	Removed	1
Current Condition:	Removed - DR Horton sodded the		1 5/24 inspection.	removed	
Block 7, Lot 19	Individual Lots	Block 7	'	Removed	1
Current Condition:	Removed - DR Horton sodded the		L 5/24 inspection.	removed	
Block 7, Lot 20	Individual Lots	Block 7	 	Removed	1
Current Condition:	Removed - DR Horton sodded the		5/24 inspection.	removed	
Block 7, Lot 21	Individual Lots	Block 7		Removed	
Current Condition:	Removed - DR Horton sodded the	lot prior to the 8/	5/24 inspection.	l	
Block 7, Lot 22	Individual Lots	Block 7		Removed	
Current Condition:	Removed - DR Horton sodded the		5/24 inspection.	Ttomovou	
Block 7, Lot 23	Individual Lots	Block 7	· 	Removed	1
Current Condition:	Removed - DR Horton sodded the		13/24 inspection.	Removed	
Block 7, Lot 24	Individual Lots	Block 7		Removed	
Current Condition:	Removed - DR Horton sodded the		13/24 inspection.	1 101110700	
Block 7, Lot 25	Individual Lots	Block 7	<u> </u>	Removed	1
Current Condition:	Removed - DR Horton sodded the		13/24 inspection.	Removed	
Block 8, Lot 1	Individual Lots	Block 8		Removed	1
Current Condition:	Removed - DR Horton sodded the		13/24 inspection.	rtemoved	
Block 9, Lot 1	Individual Lots	Block 9		Removed	
Current Condition:	Removed - DR Horton sodded the	lot prior to the 12	2/18/23 inspection.		
Block 10, Lot 1		lock 10, Lot 1		Removed	
Current Condition:	Removed - DR Horton sodded the		1/20/23 inspection.		
Block 10, Lot 2		lock 10, Lot 2	24/22 inan+:	Removed	
Current Condition:	Removed - DR Horton sodded the		24/23 Inspection.		_
Block 10, Lot 4		lock 10, Lot 4	140/04:	Removed	
Current Condition:	Removed - DR Horton sodded the	e lot prior to the 5/	13/24 inspection.		
Block 10, Lot 5		lock 10, Lot 5		Removed	
Current Condition:	Removed - DR Horton sodded the	lot prior to the in	spection on 7/06/23.		
		•	-		

Block 10, Lot 6	Individual Lots	Block 10, Lot 6		Removed	
Current Condition:	Removed - DR Horton sod	ded the lot prior to the in	spection on 11/6/23.		
Block 10, Lot 7	Individual Lots	Block 10, Lot 7		Removed	
Current Condition:	Removed - DR Horton sod	ded the lot prior to the 12	2/18/23 inspection.		
Block 10, Lot 8	Individual Lots	Block 10, Lot 8		Removed	
Current Condition:	Removed - DR Horton sod		1 /13/24 inspection	Temoved	
	Temoved - Bit Horton 300	<u> </u>	10/24 Inspection.		
Block 10, Lot 9	Individual Lots	Block 10, Lot 9		Removed	
Current Condition:	Removed - DR Horton sod	ded the lot prior to the 1	1/20/23 inspection.		
Block 10, Lot 10	Individual Lots	Block 10, Lot 10		Removed	
Current Condition:	Removed - DR Horton sod	ded the lot prior to the 1	0/16/23 inspection.	-	
Block 10, Lot 11	Individual Lots	Block 10, Lot 11		Removed	
Current Condition:	Removed - DR Horton sod	ded the lot prior to the 8/	114/23 inspection.	•	
Block 10, Lot 12	Individual Lots	Block 10, Lot 12		Removed	
Current Condition:	Removed - DR Horton sod		2/18/23 inspection.	rtomovou	
		<u> </u>	1		T
Block 11, Lot 1	Individual Lots	Block 11, Lot 1	1/00/00 :	Removed	
Current Condition:	Removed - DR Horton sod	ded the lot prior to the 1	1/20/23 Inspection.		
Block 11, Lot 2	Individual Lots	Block 11, Lot 2		Removed	
Current Condition:	Removed - DR Horton sod	ded the lot prior to the in	spection on 4/19/23.		
Block 12, Lot 1	Individual Lots	Block 12, Lot 1		Removed	
Current Condition:	Removed - DR Horton sod	ded the lot prior to the in	spection on 4/19/23.	•	
Block 12, Lot 2	Individual Lots	Block 12, Lot 2		Removed	
Current Condition:	Removed - DR Horton sod	•	/24/23 inspection.		
Block 12, Lot 3	Individual Lots	Block 12, Lot 3		Removed	
Current Condition:	Removed - DR Horton sod	-	-		
STR	Street cleaning	Off-Site	In Place r to the 2/19/24 inspection.	Active	Yes
	on 2/13/24, 3/12/24, 4/9/24	formed to complete by 2 , 5/8/24, 5/29/24, 7/23/2 d to complete by 5/2/24.	/06/24. Not done as of last i 4 Not done as of last inspecti		
	0/20/24, 1/2/24, 1/20/24, 0/	0/24, 0/2 1/ 24			
SWPPP Sign	Signs	Gallery East Drive	10/9/2018	Active	No
Current Condition:	installed at the County Rd I inspection on 9/19/19. The reinstalled the SWPPP sign	U Blvd entrance at a late E&A inspector reinstalle n prior to the inspection	e signs during inspection on or date. The E&A inspector red the SWPPP sign during the on 3/31/20. The SWPPP sign on 8/17/20. E&A inspector re	einstalled the SWP ne 2/24/20 inspection n was removed dur	PP sign during on. The E&A inspector ing the Highway 30
WSX	Waste Storage	On Site	11/6/2023	Active	No
Current Condition:	Good Condition - Hubbell H Hubbell Homes emptied th waste storage containers p 1/11/24 inspection. Hubbel	Homes installed several e waste storage contain rior to the 12/11/23 insp I Homes emptied the wa	waste storage containers or ers prior to the 11/20/23 inspection. DR Horton installed iste storage containers prior /12/24 inspection. DR Horto	their lots prior to the pection. Hubbell Howaste storage contate to the 1/29/24 insp	le 11/6/23 inspection. mes emptied the ainers prior to the ection. DR Horton
Certification Statement:	accordance with a system of submitted. Based on my in- for gathering the information	designed to assure that quiry of the person or pe on, the information subm there are significant pen	nd all attachments were prequalified personnel properly rsons who manage the syst itted is, to the best of my knoalties for submitting false inf	gathered and evaluem or those person owledge and belief,	lated the information is directly responsible true, accurate, and
Inspector Signature:	Je		Reviewed By:	6 50	