

E & A Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**E & A CONSULTING GROUP, INC.**

*Engineering Answers*

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

**E&A- P2022.078.001**

Inspector: Josh Ellington		Stage
Project Name:	<b>Hagen Hills (East) CSW-202308063</b>	1
For Week Ending:	<b>1/20/2024</b>	<b>68007</b>
Project Location:	<b>East of 168th &amp; Rainwood Road (Military Rd), Omaha, NE (Douglas County)</b>	

Grading:	28%			
Sanitary Sewer:	0%			
Storm Sewer:	0%			
Paving:	0%			
Seeding:	8%			
Utilities:	0%			
Overall Development:	2%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					<b>Week 1</b>
Sunday:	0.00"				
Monday:	0.00"	<b>1/15/2024</b>	<b>Cloudy -1</b>	<b>12:00 PM</b>	
Tuesday:	0.00"				
Wednesday:	0.00"				
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				

<b>Complaints:</b>	None
--------------------	------

**Construction Sequencing:**  
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?  
 Stripping and grading began (11/20/23).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?  
 Stripping and grading began (11/20/23).

What temporary or permanent stabilization measures listed in this section are being implemented?  
 Existing vegetation (11/20/23). Seeding and matting for EM 3 (12/22/23). Seeding and matting for EM 2 (12/29/23).

**Checklist Questions:**  
 1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?  
 Yes


**Create Corrective Action?**  
 N/A

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.  
 Yes

**Create Corrective Action?**  
 N/A

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?  
 Yes

<b>Create Corrective Action?</b>					
N/A					
<b>4.) Are construction entrances and adjacent streets being maintained adequately?</b>					
Yes					
<b>Create Corrective Action?</b>					
N/A					
<b>5.) Is dust associated with the construction activity adequately controlled on the site?</b>					
Yes					
<b>Create Corrective Action?</b>					
N/A					
<b>Comments:</b>					
<b>Comments:</b>					
Site was inactive during the most recent inspection.					
Due to snow cover, not all BMPs could be observed during the most recent inspection.					
<b>Findings / Corrective Actions (Date):</b>					
<b>Findings / Corrective Actions (Date):</b>					
Diversion 5 from Morgan Ridge (CSW-202207264) was damaged during grading activity by Pruss Excavation. Pruss Excavation was informed to repair the diversion by 11/27/23. Not done as of last inspection. Pruss Excavation was reminded on 12/13/23.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	See SWPPP	12/18/2023	Pending	No
<b>Current Condition:</b>	Pending - Construction entrance will be installed when necessary.				
D 1	Diversion	See SWPPP	12/18/2023	Pending	Yes
<b>Current Condition:</b>	Pending - Diversions should be installed per SWPPP. Pruss Excavation was informed to complete by 12/18/23. Not done as of last inspection.				
D 2	Diversion	See SWPPP	12/18/2023	Pending	Yes
<b>Current Condition:</b>	Pending - Diversions should be installed per SWPPP. Pruss Excavation was informed to complete by 12/18/23. Not done as of last inspection.				
EM 1	Erosion Control Matting	See SWPPP	12/18/2023	Pending	No
<b>Current Condition:</b>	Pending - The erosion control matting will be installed on site when necessary.				
EM 2	Erosion Control Matting	See SWPPP	12/18/2023	Active	No
<b>Current Condition:</b>	Good Condition - Pruss Excavation seeded/matted prior to the 12/29/23 inspection.				
EM 3	Erosion Control Matting	See SWPPP	12/18/2023	Active	No
<b>Current Condition:</b>	Good Condition - Pruss Excavation seeded/matted prior to the 12/22/23 inspection.				
FT X	Fuel Tank	See SWPPP	11/20/2023	Pending	No
<b>Current Condition:</b>	Pending - Pruss Excavation removed the stained soils prior to the 11/27/23 inspection.				
MS 01	Material Storage	On Site	12/18/2023	Pending	No
<b>Current Condition:</b>	Pending - The material storage will be installed as necessary.				
SB A	Sediment Basin	South side of the site	11/20/2023	Pending	Yes
<b>Current Condition:</b>	Pending - Pruss Excavation began shaping the basin prior to the 11/20/23 inspection. Pruss Excavation began excavating the basin outfall prior to the 12/18/23 inspection. Pruss Excavation partially installed the riser and outfall prior to the 12/29/23 inspection.  Basin should be installed per the SWPPP (riser, barrel, outfall).  Pruss Excavation was informed to complete by 12/18/23. Not done as of last inspection.				

SF 01	Silt Fence	Western Perimeter	11/20/2023	Active	No
<b>Current Condition:</b>	Good Condition - Pruss Excavation installed the silt fence prior to the 11/20/23 inspection. Minor damage was observed to the silt fence by the site entrance during the 12/4/23 inspection; E&A inspector will monitor for maintenance. Damage was observed to the silt fence due to basin outfall excavation; E&A inspector will monitor for maintenance once work is complete.				
SF 02	Silt Fence	Northern Perimeter	11/20/2023	Active	No
<b>Current Condition:</b>	Good Condition - Pruss Excavation installed the silt fence prior to the 11/20/23 inspection.				
STR	Streets	ADJ and Internal Streets	12/18/2023	Pending	No
<b>Current Condition:</b>	Pending - Streets will be cleaned as necessary.				
SWPPP Sign 01	SWPPP Signs	Adjacent to CE 1	12/11/2023	Active	No
<b>Current Condition:</b>	Good Condition - E&A inspector installed the SWPPP sign during the 12/11/23 inspection.				
WO 01	Concrete Washout	On site	12/18/2023	Pending	No
<b>Current Condition:</b>	Pending - A concrete washout will be installed as necessary.				
WS 01	Waste Storage Area	On site	12/18/2023	Pending	No
<b>Current Condition:</b>	Pending - The waste storage area will be installed as necessary.				
<b>Certification Statement:</b>	I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations.				
<b>Inspector Signature:</b>			<b>Reviewed By:</b>		