E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

**Engineering Answers** 

		E&A- P20	22.078.000					
Inspector: Josh Ellington	Ellington							
Dysicat Name	1							
Project Name:		CSW-202308063						
For Week Ending:		10/12/2024						
Project Location:	East of 168th	n & Rainwood Road (Mil	itary Rd), Omaha, NE (Do	ouglas County)				
Grading:	45%							
Sanitary Sewer:	0%							
Storm Sewer:	0%	<u> </u>						
Paving:	0%							
Seeding:	8%							
Utilities:	0%							
Overall Development:	8%							
	<u>'</u>	•	•	•	•			
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time				
					Week 1			
Sunday:	0.00"							
Monday:	0.00"	10/7/2024	Sunny 69	1:05 PM				
Tuesday:	0.00"							
Wednesday:	0.00"							
Thursday:	0.00"							
Friday:	0.00"							
Saturday:	0.00"							
Complaints:	None							
Construction Sequencin	~·							
Which portion(s) (i.e. drainage	y. basins) of the site have had a tem	porary or permanent cessation	n of grading, earthwork, or gro	und disturbance in the last 14 da	avs?			
	an (11/20/23). Site inactive (				. <del>,,,</del>			
Culpping and grading bogs	arr (11/20/20). One macrito (	TE/E0/E0). Grading droam	a 110 oatian of 02 / (0/20/	, .				
Which portion(s) (i.e. drainage	basins) of the site do not have gr	ading, earthwork, or ground d	isturbance scheduled in the nex	xt 14 days?				
Stripping and grading bega	an (11/20/23). Site inactive (	12/29/23). Grading aroun	d the outfall of SB A (8/26/	(24).				
	, ,	, ,	,	•				
1 7 7	stabilization measures listed in th	•						
Existing vegetation (11/20/	/23). Seeding and matting fo	r EM 3 (12/22/23). Seedir	ng and matting for EM 2 (1	2/29/23).				

#### **Checklist Questions:**

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

**Create Corrective Action?** 

N/A

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measures are adequate or needed to prevent erosion.

No

Create Corrective Action?

No - See Findings section

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

## **Create Corrective Action?**

N/A

4.) Are construction entrances and adjacent streets being maintained adequately?

Yes

**Create Corrective Action?** 

N/A

5.) Is dust associated with the construction activity adequately controlled on the site?

Yes

**Create Corrective Action?** 

N/A

### **Comments:**

### Comments:

Site was inactive during the most recent inspection.

## Findings / Corrective Actions (Date):

# Findings / Corrective Actions (Date):

- 1.) Maintenance required in the BMP section.
- 2.) Stabilize any bare areas that have been inactive for more than 14 days. Pruss Excavation was informed to complete by 5/27/24. Not done as of last inspection. Pruss Excavation was reminded on 6/25/24, 7/23/24, 8/21/24, 10/1/24

	T			1					
Unique Name	Туре	Location	Projected Install Date	Status	Maintenance				
CE 1	Construction Entrance	See SWPPP	12/18/2023	Pending	No				
Current Condition:	Pending - Construction entrance will be installed when necessary.								
D 1	Diversion	See SWPPP	12/18/2023	Active	No				
Current Condition:	Good Condition - Pruss Excavation installed the diversion prior to the 4/29/24 inspection.								
D 2	Diversion	See SWPPP	12/18/2023	Active	No				
Current Condition:	Good Condition - Pruss Excavation installed the diversion prior to the 5/6/24 inspection.								
EM 1	Erosion Control Matting	See SWPPP	12/18/2023	Pending	No				
Current Condition:	Pending - The erosion control matting will be installed on site when necessary.								
EM 2	Erosion Control Matting	See SWPPP	12/18/2023	Active	No				
Current Condition:	Good Condition - Pruss Excavation seeded/matted prior to the 12/29/23 inspection.								
EM 3	Erosion Control Matting	See SWPPP	12/18/2023	Active	No				
Current Condition:	Good Condition - Pruss Excavation seeded/matted prior to the 12/22/23 inspection.								
FT X	Fuel Tank	See SWPPP	11/20/2023	Pending	No				
<b>Current Condition:</b>	Pending - Pruss Excavation removed the stained soils prior to the 11/27/23 inspection.								
MS 01	Material Storage	On Site	12/18/2023	Pending	No				
<b>Current Condition:</b>	Pending - The material storage will be installed as necessary.								
SB A	Sediment Basin	South side of the site	11/20/2023	Active	No				
<b>Current Condition:</b>	Good Condition - 15% Filled - Pruss Excavation began shaping the basin prior to the 11/20/23 inspection. Pruss Excavation began shaping the basin prior to the 11/20/23 inspection.								
	excavating the basin outfall prior to the 12/18/23 inspection. Pruss Excavation partially installed the riser and outfall prior to the								
	12/29/23 inspection. E&A inspector painted the clean out during the 2/19/24 inspection. Pruss Excavation poured the concrete								
	basin for the riser prior to the 4/8/24.								
SF 01	Silt Fence	Western Perimeter	11/20/2023	Active	Yes				

Current Condition:	Fair Condition - Pruss Excavation installed the silt fence prior to the 11/20/23 inspection. Minor damage was observed to the silt fence by the site entrance during the 12/4/23 inspection; E&A inspector will monitor for maintenance. Damage was observed to the silt fence due to basin outfall excavation. As of 4/22/24, maintenance to install silt fence on either side of the outfall pipe isn't necessary due to the surcharge along the outfall pipe. Pruss Excavation repaired the silt fence northwest of SB A prior to the 5/13/24 inspection. As of 5/20/24, silt fence repair in the northwest corner of the site is no longer necessary.  1.) Silt fence along SB A outfall should be cleaned out and repaired where damaged. 2.) Wattles or silt fence checks should be installed downgradient from the outfall. 3.) T-posts should be reversed so the studded side is in contact with the silt fence fabric.  1.) Pruss Excavation was informed to complete by 5/27/24. Not done as of last inspection. Pruss Excavation was reminded on 6/25/24, 7/23/24, 8/21/24, 10/1/24 2.) Pruss Excavation was informed to complete by 5/27/24. Not done as of last inspection. Pruss Excavation was reminded on 6/25/24, 7/23/24, 8/21/24, 10/1/24 3.) Pruss Excavation was informed to complete by 7/15/24. Not done as of last inspection. Pruss Excavation was reminded on 7/23/24, 8/21/24, 10/1/24							
SF 02	Silt Fence	Northern Perimeter	11/20/2023	Active	No			
Current Condition:	Good Condition - Pruss Excavation installed the silt fence prior to the 11/20/23 inspection.							
STR	Streets	ADJ and Internal Streets	12/18/2023	Pending	No			
Current Condition:	Pending - Streets will be cleaned as necessary.							
SWPPP Sign 01	SWPPP Signs	Adjacent to CE 1	12/11/2023	Active	No			
Current Condition:	Good Condition - E&A ins	Good Condition - E&A inspector installed the SWPPP sign during the 12/11/23 inspection.						
WO 01	Concrete Washout	On site	12/18/2023	Pending	No			
Current Condition:	Pending - A concrete washout will be installed as necessary.							
WS 01	Waste Storage Area	On site	12/18/2023	Pending	No			
Current Condition:	Pending - The waste storage area will be installed as necessary.							
Certification Statement:	I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations.							
Inspector Signature:	Jet			Reviewed By:	6-50			