E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Engineering Answers

Environmental Services			E	ngineering An	swers	
Littli Ottili Cital Oct vices	Dopt. Manager	E&A- P2022.259	.004			
Inspector: Zach Roza					Stage	
Project Name:		1				
For Week Ending:		12/2/2023				
Project Location:	1620 So	uth 84th Street - Lincoln, NE	(Lancaster County)			
Grading:	30%					
Sanitary Sewer:	0%					
Storm Sewer:	0%					
Paving:	0%					
Seeding:	0%					
Utilities:	0%					
Overall Development:	5%					
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm Event Duration	
IVAIN I ALL AMOON IO		Date inspected	Weather Conditions	Time	Week	
Sunday	0.01"				Week	
Monday	0.00"					
Tuesday	0.00"					
Wednesday	0.00"	11/29/2023	Mostly Sunny 58 / 25	11:55 AM		
Thursday	0.00"		, , , , , , , , , , , , , , , , , , , ,			
Friday	0.00"					
Saturday	0.00"					
Construction Sequencin Which portion(s) (i.e. drainage	ng: e basins) of the site have had a tempor	ary or permanent cessation of gra	ding, earthwork, or ground dis	turbance in the last 14	4 days?	
Grading began (11/29/23	3).					
Which portion(s) (i.e. drainage	e basins) of the site do not have gradin	g earthwork or ground disturban	ce scheduled in the next 14 da	vs?		
Grading began (11/29/23		o, and and another built	17 44	<i>-</i> -		
	r					
What temporary or permanen	t stabilization measures listed in this s	ection are being implemented?				
Existing vegetation (11/2	29/23).					
Checklist Questions:						
	acent to the project free of any	significant signs of erosion	or sediment that would be	oe associated with	the construction	
activity?						
Yes						
Create Corrective Action	17					
N/A						
Have disturbed areas be or needed to prevent ero	een seeded or otherwise stabilizosion.	zed as required? List inactiv	e portions of the project	and if stabilization	n measure are adequate	
Yes						
Create Corrective Action						
Create Corrective Action	1?					

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Create Corrective Action?

N/A Are construction entrances and adjacent streets being maintained adequately? **Create Corrective Action?** N/A Is dust associated with the construction activity adequately controlled on the site? Yes Create Corrective Action? N/A

Comments:

Comments:

- 1.) E&A Began site inspections on 11/29/2023
- 2.) Site was active for grading during the last inspection.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):
There are some current findings in the BMP Section.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance
CE 01	Construction Entrance	Off 84th Street	12/29/2023	Pending	No
Current Condition:	Pending- Area is currently pay	<u> </u>	or for trackout and/ or rei	moval of paved en	trance.
EB 01	Erosion Control Matting	Water Quality Swale 1	12/29/2023	Pending	No
Current Condition:	Pending- Matting will be instal	led after final grade is establ	ished.		
EB 02	Erosion Control Matting	Water Quality Swale 3	12/29/2023	Pending	No
Current Condition:	Pending- Matting will be instal	lled after final grade is establ	ished.		
EB 03	Erosion Control Matting	Water Quality Swale 2	12/29/2023	Pending	No
Current Condition:	Pending- Matting will be instal	led after final grade is establ	ished.		
EB 04	Erosion Control Matting	End of Culvert Pipe	12/29/2023	Pending	No
Current Condition:	Pending- Matting will be instal	lled after final grade is establ	ished.		
MS 01	Material Storage	On Site	12/29/2023	Pending	No
Current Condition:	Pending- Material storage will	be installed as necessary.			
SF 01	Silt Fence	Perimeter	12/29/2023	Pending	Yes
Current Condition:	Pending-				
СТР	Hoppe Development was infor		44/00/0000	Antina	N.a.
STR	Streets	ADJ and Internal Streets	11/29/2023	Active	No
Current Condition:	Good Condition- No major sig		· · ·		
SW 01	Straw Wattle	Water Quality Swale 1	12/29/2023	Pending	No
Current Condition:	Pending- Straw Wattle will be				
SW 02	Straw Wattle	Water Quality Swale 1	12/29/2023	Pending	No
Current Condition:	Pending- Straw Wattle will be				
SW 03	Straw Wattle	Water Quality Swale 3	12/29/2023	Pending	No
Current Condition:	Pending- Straw Wattle will be				
SW 04	Straw Wattle	Water Quality Swale 3	12/29/2023	Pending	No
Current Condition:	Pending- Straw Wattle will be	installed once swale is instal	led.		
SW 05	Straw Wattle	Water Quality Swale 2	12/29/2023	Pending	No
Current Condition:	Pending- Straw Wattle will be	installed once swale is instal	led.		
SW 06	Straw Wattle	Water Quality Swale 2	12/29/2023	Pending	No
Current Condition:	Pending- Straw Wattle will be	installed once swale is instal	led.		
SW 07	Straw Wattle	Water Quality Swale 2	12/29/2023	Pending	No
Current Condition:	Pending- Straw Wattle will be	installed once swale is instal	led.		
SWPPP Sign	SWPPP Signs	ADJ to CE 01	11/29/2023	Active	No
Current Condition:	Good Condition- E&A inspector installed the SWPPP sign prior to the inspection on 11/29/23.				
WO 01	Concrete Washout	On Site	12/29/2023	Pending	No
Current Condition:	Pending- A concrete washout will be installed once paving starts.				
WS 01	Waste Storage Area	On Site	11/29/2023	Active	No

Certification Statemen	with a system designed to assu inquiry of the person or persons information submitted is, to the	It certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my nquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the nformation submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant benalties for submitting false information including the possibility of fines and imprisonment for knowing violations."			
Inspector Signature:	Joh Ry		Reviewed By:		