E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

Environmental Services Dept. Mar		&A - P2019.032.0	00					
Inspector: Bryce Wright	C	:&A - P2019.032.0	00		Stago			
Inspector: Bryce Wright		Vanata	Oreals 0		Stage			
		Kempten			1			
Project Name:		CSW-202106167						
For Week Ending:		4/15/2023						
Project Location:	North 168th Street	North 168th Street and Bennington Road - Bennington, NE (Douglas County)						
	•		• • • •		•			
Grading:	30%							
Sanitary Sewer:	0%							
Storm Sewer:	0%							
Paving:	0%							
Seeding:	0%							
Utilities:	0%			_	-			
Overall Development:	0%							
	Amount in tenths	Data in an estad	Marthan Canditiana	Time				
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm event time			
Sunday:	0.00"				Week 1			
Monday	0.16"							
Tuesday	0.00"	4/11/2023	Sunny 76	12:45 PM				
Wednesday	0.00"							
Thursday Friday	0.00" 0.13"							
Saturday	0.08"							
			•	1	•			
Complaints:								
Construction Sequencing:								
Which portion(s) (i.e. drainage bas	sins) of the site have had a tem	porary or permanent	t cessation of grading, ea	rthwork, or ground	disturbance in the			
last 14 days?				-				
Grading Began (11/29/22). Grading								
Which portion(s) (i.e. drainage bas				duled in the next 14	4 days?			
Grading Began (11/29/22). Grading								
What temporary or permanent sta	bilization measures listed in th	is section are being	implemented?					
Existing Vegetation (11/29/22).								
Checklist Questions:								
Are receiving waters adjacent to the proje Yes	ct free of any significant signs of ero	sion or sediment that wou	Id be associated with the cons	truction activity?				
Create Corrective Action?								
N/A								
Have disturbed areas been seeded or othe	anwise stabilized as required? List inc	active portions of the proje	ect and if stabilization moscure	are adequate or poods	d to prevent erosion			
Yes	erwise stabilized as required r LIST Inc	icave portions of the proje	eer and it stabilization medSure	are avequate or neede	a to prevent erosion.			
Create Corrective Action?								
N/A								
Are waste materials (concrete, construction	on material, hazardous, etc.) being m	anaged properly?						
Yes	en material, nazaraous, etc./ bellig lik							
Create Corrective Action?								
N/A								
Are construction entrances and adjacent	streets being maintained adequately?	,						
No								
Create Corrective Action?								
No, See BMP section								
Is dust associated with the construction a	ctivity adequately controlled on the s	ite?						
No		····						
Create Corrective Action?								
Yes, See Findings section								

Comments: Comments:

The site was active for grading during the last inspection.

Findings / Corrective Actions (Date): Findings / Corrective Actions (Date): 1.) Some maintenance is required in the BMP section at this time. 2.) Site should be watered down to prevent dust. Ruff Grading was informed on site on 4/11/23.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenan	
CE 1	Construction Entrance	X-11	11/4/2022	Pending	Yes	
Current Condition:	Pending -					
	A construction entrance should be installed.					
	Ruff Grading and HRC Development were informed to complete by 12/20/22. Not done as of the last inspection. Ruf Grading and HRC Development were reminded on 2/8/23, 3/3/23, 3/22/23					
D1	Diversion	D-8 to K-8	11/4/2022	Pending	Yes	
Current Condition:	Pending -					
	Diversion should be installed.					
	HRC Development was infor	med to complete by 3/28	/23. Not done as of the last	inspection.		
D2	Diversion	East of SB B	11/4/2022	Pending	Yes	
Current Condition:	Pending -	•				
	Diversion should be installed.					
	HRC Development was infor	med to complete by 3/28	/23. Not done as of the last	inspection.		
D3	Diversion	Southeast of SB A	11/4/2022	Pending	Yes	
Current Condition:	Pending -	•				
	Diversion should be installed.					
	HRC Development was infor	med to complete by 3/28	/23. Not done as of the last	inspection.		
D4	Diversion	South of SB A	3/21/2023	Active	Yes	
Current Condition:	Fair Condition - HRC Develo	pment began shaping th	e diversion prior to the insp	ection on 3/21/23.		
	Diversion should be installed					
	Diversion should be installed					
	HRC Development was infor	med to complete by 3/28	/23. Not done as of the last	inspection.		
ET 1	Erosion Control Terraces	B-9 to G-10	11/4/2022	Pending	No	
Current Condition:	Pending - The erosion control					
ET 2	Erosion Control Terraces	B-9 to I-10	11/4/2022	Pending	No	
Current Condition:	Pending - The erosion contro			0	1	
ET 3	Erosion Control Terraces	B-7 to K-10	11/4/2022	Pending	No	
Current Condition:	Pending - The erosion contro			final grade.	T	
ET 4	Erosion Control Terraces	I-7 to M-10	11/4/2022	Pending	No	
Current Condition:	Pending - The erosion contro			•	1	
ET 5	Erosion Control Terraces	Q-10 to Q-8	11/4/2022	Pending	No	
Current Condition:	Pending - The erosion contro					
ET 6 Current Condition:	Erosion Control Terraces Pending - The erosion contro	R-10 to R-7	11/4/2022	Pending final grade	No	
ET 7	Erosion Control Terraces	S-7 to U-10	11/4/2022	Pending	No	
Current Condition:	Pending - The erosion control			5		
FT 1	Fuel Tank	On site	12/6/2022	Active	No	
Current Condition:	Good Condition - Ruff Grad				Grading remove	
	fuel tank from site during the inspection on 3/28/23. Ruff Grading installed a fuel tank and secondary containmen					
	prior to the inspection on 4	/11/23.				
MS 1	Material Storage Area	On site	11/4/2022	Active	No	
Current Condition:	Good Condition-Material and					
PB 1	Portable toilet	On site	4/11/2023	Active	No	
Current Condition:	Good Condition- Ruff Grad	ing installed and secul	ed a portable tollet on site	prior to the insp	ection on 4/11/	
SB A	Sediment Basin	Z-9	3/21/2023	Pending	Yes	
Current Condition:	Pending - HRC Development				103	
	Basin should be installed per plan.					

SB B	Sediment Basin	L-7	3/21/2023	Pending	Yes		
Current Condition:	Pending - HRC Developmen	t began shaping the basi	n prior to the inspection or	n 3/21/23.			
	Basin should be installed per plan. HRC Development was informed to complete by 3/28/23. Not done as of the last inspection.						
SF 1	Silt fence	West edge of site	11/29/2022	Active	No		
Current Condition:	Good Condition - HRC Development installed the silt fence prior to the inspection on 11/29/22. HRC Development cleaned out the silt fence in multiple locations prior to the inspection on 3/6/23. HRC Development installed additional s fence checks in multiple high flow areas prior to the inspection on 3/14/23.						
SF 2	Silt fence	West edge of site	11/29/2022	Active	No		
Current Condition:	Good Condition - HRC Development installed the silt fence prior to the inspection on 11/29/22. HRC Development trenched in the silt fence where undermined prior to the inspection on 3/6/23. HRC Development repaired the silt fence prior to the inspection on 3/28/23.						
SF 3	Silt fence	East edge of site	3/14/2023	Active	Yes		
	Silt fence should be installed from Daniel Street south along the base of the slope. HRC Development was informed to complete by 3/28/23. Not done as of the last inspection.						
WO 1	Concrete Washout	On site	11/4/2022	Pending	No		
Current Condition:	Pending - Concrete washout will be installed on site when paving begins.						
WS 1	Waste Storage Area	On site	11/4/2022	Pending	No		
Current Condition:	Pending - There is currently no need for a designated waste storage area on-site due to no waste materials being generated or stored on-site; the E&A inspector will continue to monitor.						
STR	Streets	Bennington Road, N. 168th Street	11/4/2022	Active	No		
Current Condition:	Good Condition - No trackou			1 1			
SWPPP Sign	SWPPP Notification Sign	Adjacent to CE 1	11/4/2022	Active	No		
Current Condition: Certification Statement:	Good Condition - SWPPP ins "I certify, under penalty of law direction or supervision in ac properly gathered and evalua persons who manage the syst the information submitted is, am aware that there are sign of fines and imprisonment for	w, that this document and cordance with a system of ated the information subr stem or those persons di to the best of my knowle ificant penalties for subm	all attachments were pre designed to assure that qu nitted. Based on my inquir rectly responsible for gath- dge and belief, true, accur	pared under my lalified personnel y of the person or ering the information, ate, and complete. I	,		
spector Signature:	Broya M Wanth			Reviewed By:	Cato Sul		