E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com

N/A



Zachary A. Jilek, CPESC, CISE				Engineering An	swers	
Environmental Services Dept.		E&A - P2019.032.	000			
Inchestor: Brice Wright		A - P2019.032.	000		Ctore	
Inspector: Bryce Wright		17 1	0 10		Stage	
		Kempten			1	
Project Name:		CSW-202106167				
For Week Ending:						
Project Location:	North 168th Street	5/13/2023  North 168th Street and Bennington Road - Bennington, NE (Douglas County)				
		unu zonnington no	aa	g.u.c c c uy,	68007	
Grading:	80%				Т	
Sanitary Sewer:	0%				1	
Storm Sewer:	0%				1	
Paving:	0%					
Seeding:	0%					
Utilities:	0%					
Overall Development:	10%	•				
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm event time	
					Week	
Sunday:	0.00"					
Monday	0.00"					
Tuesday	0.00"	5/9/2023	Sunny 72	12:40 PM		
Wednesday	0.00"					
Thursday	0.18"					
Friday	<b>0.07"</b> 0.00"				+	
Saturday	10.00					
	e basins) of the site have had a ten	nporary or permane	nt cessation of grading, ea	arthwork, or ground	I disturbance in the	
last 14 days?						
	ding ceased (12/20/23). Grading resu					
	e basins) of the site do not have gr			eduled in the next 1	4 days?	
Grading Began (11/29/22). Grad	ding ceased (12/20/23). Grading resu	umed on site (3/14/23	).			
	t stabilization measures listed in th	nis section are being	j implemented?			
Existing Vegetation (11/29/22).						
Checklist Questions:						
	project free of any significant signs of ero	sion or sediment that wo	ould be associated with the con-	struction activity?		
Yes Create Corrective Action?						
N/A						
	or otherwise stabilized as required? List in	active portions of the pro	eject and if stabilization measure	e are adequate or neede	ed to prevent erosion.	
Yes Create Corrective Action?						
N/A						
	truction material, hazardous, etc.) being m	anaged properly?				
Yes Create Corrective Action?						
N/A						
	cent streets being maintained adequately?	?				
No						
No, See BMP section						
140, Oce Divil Section						
	tion activity adequately controlled on the s	site?				
Yes						
ILITERIO COTTOCTIVO Action?						

Comments:

The site was active for grading during the last inspection.

Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):
1.) Some maintenance is required in the BMP section at this time.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance		
CE 1	Construction Entrance	X-11	11/4/2022	Pending	Yes		
Current Condition:	Pending -						
	A construction entrance should be installed.						
	Ruff Grading and HRC Development were informed to complete by 12/20/22. Not done as of the las Grading and HRC Development were reminded on 2/8/23, 3/3/23, 3/22/23, 5/4/23						
	Grading and HRC Developm			3			
D1	Diversion	D-8 to K-8	11/4/2022	Pending	Yes		
Current Condition:	Pending -						
	Diversion should be installed.						
	Diversion should be installed.						
	HRC Development was informed to complete by 3/28/23. Not done as of the last inspection. HRC Development was reminded on 5/4/23						
D2	Diversion	East of SB B	11/4/2022	Pending	Yes		
Current Condition:	Pending -			,			
	Diversion should be installed.						
	HRC Development was informed to complete by 3/28/23. Not done as of the last inspection. HRC Development was						
	reminded on 5/4/23	l o " · ·	4	5 ::			
D3	Diversion	Southeast of SB A	11/4/2022	Pending	Yes		
Current Condition:	Pending -						
	Diversion should be installed.						
	HRC Development was infor	med to complete by 3/28	8/23. Not done as of the last	t inspection. HRC [	Development was		
D4	Diversion	South of SB A	3/21/2023	Active	Yes		
Current Condition:	Fair Condition - HRC Develo	pment began shaping th	ne diversion prior to the insp	ection on 3/21/23.			
	Diversion should be installed	l.					
	HRC Development was informed to complete by 3/28/23. Not done as of the last inspection. HRC Development was reminded on 5/4/23						
 ET 1		D 0 to 0 40	14/4/0000	Dan dia a	N-		
Current Condition:	Erosion Control Terraces Pending - The erosion control	B-9 to G-10	11/4/2022	Pending final grade	No		
	-			l -	T		
ET 2	Erosion Control Terraces	B-9 to I-10	11/4/2022	Pending	No		
Current Condition: ET 3	Pending - The erosion control				l No		
Current Condition:	Erosion Control Terraces   B-7 to K-10   11/4/2022   Pending   No						
ET 4	Erosion Control Terraces	I-7 to M-10	11/4/2022	Pending	No		
Current Condition:	Pending - The erosion control				I NO		
ET 5	Erosion Control Terraces	Q-10 to Q-8	11/4/2022	Pending	No		
Current Condition:	Pending - The erosion control				I NO		
ET 6	Erosion Control Terraces	R-10 to R-7	11/4/2022	Pending	No		
Current Condition:	Pending - The erosion control				I NO		
ET 7	Erosion Control Terraces	S-7 to U-10	11/4/2022	Pending	No		
Current Condition:	Pending - The erosion control				140		
FT 1	Fuel Tank	On site	12/6/2022	Pending	No		
Current Condition:	Pending - Ruff Grading brough						
	from site during the inspection inspection on 4/11/23. Ruff G 5/2/23.	on on 3/28/23. Ruff Grad	ing installed a fuel tank and	secondary contain	ment prior to the		
MS 1	Material Storage Area	On site	11/4/2022	Active	No		
Current Condition:	Good Condition-Material and						
PB 1	Portable toilet	On site	4/11/2023	Pending	l No		
Current Condition:	Pending - Ruff Grading insta			<u> </u>			
	secured the portable toilet du subdivision prior to the inspe	iring the inspection on 4	•	•	•		
SB A	Sediment Basin	Z-9	3/21/2023	Pending	Yes		

Current Condition:	Pending - HRC Development began shaping the basin prior to the inspection on 3/21/23.						
	HRC Development was informed to complete by 3/28/23. Not done as of the last inspection. HRC Development was reminded on 5/4/23						
SB B	Sediment Basin	L-7	3/21/2023	Pending	Yes		
Current Condition:	Pending - HRC Development began shaping the basin prior to the inspection on 3/21/23.  Basin should be installed per plan.						
	HRC Development was informed to complete by 3/28/23. Not done as of the last inspection. HRC Development was reminded on 5/4/23						
SF 1	Silt fence	West edge of site	11/29/2022	Active	No		
Current Condition:	Good Condition - HRC Development installed the silt fence prior to the inspection on 11/29/22. HRC Development cleaned out the silt fence in multiple locations prior to the inspection on 3/6/23. HRC Development installed additional silf fence checks in multiple high flow areas prior to the inspection on 3/14/23.						
SF 2	Silt fence	West edge of site	11/29/2022	Active	No		
Current Condition:	Good Condition - HRC Development installed the silt fence prior to the inspection on 11/29/22. HRC Development trenched in the silt fence where undermined prior to the inspection on 3/6/23. HRC Development repaired the silt fence prior to the inspection on 3/28/23.						
SF 3	Silt fence Fair Condition - HRC Develo	East edge of site	3/14/2023	Active	Yes		
	HRC Development was informed to complete by 3/28/23. Not done as of the last inspection. HRC Development was reminded on 5/4/23						
WO 1	Concrete Washout	On site	11/4/2022	Pending	No		
Current Condition:	Pending - Concrete washout	will be installed on site v	vhen paving begins.				
WS 1	Waste Storage Area	On site	11/4/2022	Pending	No		
Current Condition:	Pending - There is currently no need for a designated waste storage area on-site due to no waste materials being generated or stored on-site; the E&A inspector will continue to monitor.						
STR	Streets	Bennington Road, N. 168th Street	11/4/2022	Active	No		
Current Condition:	Good Condition - No trackout SWPPP Notification Sign	Adiacent to CE 1	11/4/2022	Activo	l No		
SWPPP Sign Current Condition:	Good Condition - SWPPP ins	,		Active	No		
Certification Statement:	"I certify, under penalty of law direction or supervision in ac properly gathered and evalua persons who manage the systhe information submitted is, am aware that there are sign of fines and imprisonment for	or, that this document and cordance with a system ated the information subrectem or those persons di to the best of my knowle	all attachments were prep designed to assure that que nitted. Based on my inquin rectly responsible for gathe dge and belief, true, accur	pared under my lalified personnel y of the person or ering the information ate, and complete.	ĺ		
pector Signature:	Brya M Want			Reviewed By:	Sit Sil		