

## Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

**Engineering Answers** 

	E	E&A - P2019.032.	000			
Inspector: Bryce Wright					Stage	
	Kempten Creek 2					
		-			1	
Project Name:		CSW-20	2106167			
For Week Ending:		8/26/	2023			
Project Location:	North 168th Street	68007				
Grading:	100%					
Sanitary Sewer:	0%					
Storm Sewer:	0%					
Paving:	0%					
Seeding:	40%					
Utilities:	0%	)				
Overall Development:	15%	5				
				·		
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm event time	
					Week 1	
Sunday:	0.00"					
Monday	0.00"					
Tuesday	0.00"	8/22/2023	Sunny 82	9:20 AM		
Wednesday	0.00"					
Thursday	0.03"					
Friday	0.00"					
Saturday	0.00"					
Complaints:						
Construction Sequencing:						
Which portion(s) (i.e. drainage ba last 14 days?	isins) of the site have had a te	mporary or perman	ent cessation of grading, e	earthwork, or groun	d disturbance in the	
Grading Began (11/29/22). Grading and grading ceased across the entit		umed on site (3/14/23	<ol><li>Spreading top soil across</li></ol>	s entire site (5/16/23)	. Final grade reached	
Which portion(s) (i.e. drainage ba		rading parthwork	or around disturbance sch	neduled in the next	14 days?	
Grading Began (11/29/22). Grading						
and grading ceased across the entir	re site (5/23/23).	X	, , , , , , , , , , , , , , , , , , , ,	s entire site (5/10/25)		
What temporary or permanent sta	abilization measures listed in t	his section are beir	ig implemented?			
Existing Vegetation (11/29/22).						
Checklist Questions:						
Are receiving waters adjacent to the project	ct free of any significant signs of erosi	ion or sediment that wou	Id be associated with the constru	uction activity?		
Yes						
Create Corrective Action?						
N/A						
Have disturbed areas been seeded or othe	rwise stabilized as required? List inac	tive portions of the proje	ect and if stabilization measure a	re adequate or needed to	prevent erosion.	
Yes						
Create Corrective Action? N/A						
Are waste materials (concrete, construction	on material, hazardous. etc.) being mar	naged properly?				
Yes						

N/A

Are construction entrances and adjacent streets being maintained adequately?

Yes Create Corrective Action?

N/A

## Is dust associated with the construction activity adequately controlled on the site?

Yes Create Corrective Action?

N/A

## Comments:

Comments:

The site was inactive for grading during the last inspection.

## Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

1.) Some maintenance is required in the BMP section at this time.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance	
CE 1	Construction Entrance	X-11	11/4/2022	Pending	No	
Current Condition:	Pending - Site is being accessed through Morgan Ridge as of 6/27/23. No construction entrance is needed at this time					
D1	Diversion	D-8 to K-8	5/23/2023	Active	No	
Current Condition:	Good Condition - HRC Devel	opment installed the div	version prior to the inspectio	n on 5/23/23.	•	
D2	Diversion	East of SB B	5/23/2023	Active	No	
Current Condition:	Good Condition - HRC Devel	opment installed the div	version prior to the inspectio	n on 5/23/23.	1	
D3	Diversion	Southeast of SB A	5/23/2023	Active	No	
Current Condition:	Good Condition - HRC Devel	opment installed the div	ersion prior to the inspectio	n on 5/23/23.	1	
D4	Diversion	South of SB A	5/23/2023	Active	No	
Current Condition:	Good Condition - HRC Devel					
ET 1	Erosion Control Terraces	B-9 to G-10	6/6/2023	Active	No	
Current Condition:	Good Condition - HRC Devel					
ET 2	Erosion Control Terraces	B-9 to I-10	6/6/2023	Active	No	
Current Condition:	Good Condition - HRC Devel					
ET 3	Erosion Control Terraces	B-7 to K-10	6/6/2023	Active	No	
Current Condition:	Good Condition - HRC Devel					
ET 4	Erosion Control Terraces	I-7 to M-10	6/6/2023	Active	No	
Current Condition:	Good Condition - HRC Devel					
ET 5	Erosion Control Terraces	Q-10 to Q-8	6/6/2023	Active	No	
Current Condition:	Good Condition - HRC Devel					
ET 6	Erosion Control Terraces	R-10 to R-7	6/6/2023	Active	No	
Current Condition:	Good Condition - HRC Devel					
ET 7	Erosion Control Terraces	S-7 to U-10	6/6/2023	Active	No	
Current Condition:	Good Condition - HRC Devel					
FT 1	Fuel Tank	On site	12/6/2022	Pending	No	
Current Condition:	Pending - Ruff Grading broug					
ouron condition.	from site during the inspectio inspection on 4/11/23. Ruff G 5/2/23.	n on 3/28/23. Ruff Grad	ling installed a fuel tank and	secondary contain	nment prior to the	
MS 1	Material Storage Area	On site	11/4/2022	Active	No	
Current Condition:	Good Condition-Material and	vehicle staging area oc	curring on-site by Ruff fuel	tanker as of 12/26/	22	
PB 1	Portable toilet	On site	4/11/2023	Pending	No	
Current Condition:	Pending - Ruff Grading instal	led and secured a porta	able toilet on site prior to the	inspection on 4/1	1/23. Ruff Grading	
	secured the portable toilet during the inspection on 4/18/23. Ruff Grading moved the portable toilet to the Morgan Rid subdivision prior to the inspection on 5/2/23.					
SB A	Sediment Basin	Z-9	3/21/2023	Pending	Yes	
Current Condition:	Pending - HRC Development	began shaping the bas	in prior to the inspection on	3/21/23.		
	Basin should be installed per plan. HRC Development was informed to complete by 3/28/23. Not done as of the last inspection. HRC Development was					

SB B	Sediment Basin	L-7	3/21/2023	Pending	Yes		
Current Condition:	Pending - HRC Development began shaping the basin prior to the inspection on 3/21/23.						
	Basin should be installed per plan. HRC Development was informed to complete by 3/28/23. Not done as of the last inspection. HRC Development was reminded on 5/4/23, 6/21/23, <b>8/22/23</b>						
							SF 1
Current Condition:	Good Condition - HRC Development installed the silt fence prior to the inspection on 11/29/22. HRC Development cleaned out the silt fence in multiple locations prior to the inspection on 3/6/23. HRC Development installed additional silt fence checks in multiple high flow areas prior to the inspection on 3/14/23.						
SF 2	Silt fence	West edge of site	11/29/2022	Active	No		
Current Condition:	Good Condition - HRC Development installed the silt fence prior to the inspection on 11/29/22. HRC Development trenched in the silt fence where undermined prior to the inspection on 3/6/23. HRC Development repaired the silt fence prior to the inspection on 3/28/23.						
SF 3	Silt fence	East edge of site	3/14/2023	Active	No		
Current Condition:	Good Condition - HRC Development installed the silt fence prior to the inspection on 3/14/23. Due to the grade silt fe along the edge of the site near Daniel Street is no longer necessary as of 5/23/23.						
WO 1	Concrete Washout	On site	11/4/2022	Pending	No		
Current Condition:	Pending - Concrete washout	will be installed on site v	vhen paving begins.				
WS 1	Waste Storage Area	On site	11/4/2022	Pending	No		
Current Condition:	Pending - There is currently no need for a designated waste storage area on-site due to no waste materials generated or stored on-site; the E&A inspector will continue to monitor.						
STR	Streets	Bennington Road, N. 168th Street	11/4/2022	Active	No		
Current Condition:	Good Condition - No trackou			· · ·			
SWPPP Sign	SWPPP Notification Sign	Adjacent to CE 1	11/4/2022	Active	No		
Current Condition:	Good Condition - SWPPP inspector installed the sign during the inspection on 12/20/22.						
Certification Statement:	"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."						
ector Signature:	Broger M Eleght			Reviewed By:	Cato Sul		