

E & A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E & A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • ENVIRONMENTAL & FIELD SERVICES

E&A - P2008.194.000

Inspector: Alex Emerson		Stage 3
Project Name:	Kiltera Villas @ Waterford NER111205	
For Week Ending:	3/8/2014	
Project Location:	144th and Ida Streets- Omaha, NE (Douglas County)	68007


Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	40%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected			
					Week 1
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.01"	02/14/14			
Saturday	0.00"				
					Week 2
Sunday:	0.00"				
Monday	0.04"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.04"				
Friday	0.00"				
Saturday	0.00"				
					Week 3
Sunday:	0.00"				
Monday	0.01"				
Tuesday	0.01"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				
					Week 4
Sunday:	0.00"				
Monday	0.00"				
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				
					Week 5
Sunday:	N/A	N/A			
Monday	N/A	N/A			
Tuesday	N/A	N/A			
Wednesday	N/A	N/A			
Thursday	N/A	N/A			
Friday	N/A	N/A			
Saturday	N/A	N/A			

Complaints:	None				

Construction Sequencing:					
--------------------------	--	--	--	--	--

Entire Site, grading was completed prior to taking this project over on 8/28/2008.					
Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire Site, grading was completed prior to taking this project over on 8/28/2008.					
Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Existing vegetation / Sod (8-2008), seed on S.B.'B' (removed basin) (4/09), Lots 11-18 was re-seeded (6/2011) Lots 12, 13, 14 were sodded (10/5/2013).					
Comments:					
Comments: Home construction is active on three lots.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): 1) Some required maintenance in the BMP section. 2) There are disturbed areas behind lots 13, 14, and 15 that need seeded as of inspection on 10/15/13. Steve with Landmark Homes was requested to seed the disturbed areas by 10/30/13. Not done as of last inspection. Steve with Landmark Homes was reminded on 12/6/13. Due to frozen conditions, Steve with Landmark Homes was requested to complete this as soon as conditions allow. Conditions do not allow as of inspection on 2/14/14.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	N41d11m25s W96d12m40s		Removed	
Current Condition:	Construction Entrance paved prior to first inspection on 8/28/08.				
IF	Inlet Filters	9 inlet filters		Removed	
Current Condition:	Removed by Commercial Seeding prior to inspection on 04/01/10. These inlet filters might need to be re-installed on construction is active in this area again.				
IF 1-3	Inlet Filters	3 installed along 155th Street between lots 9 and 13		Removed	
Current Condition:	Removed- Inlet filters were removed by Landmark Homes prior to inspection on 8/29/2013.				
Lot 13	Misc./Other	Lot 13		Removed	
Current Condition:	Dirt and concrete was removed prior to inspection on 5/31/13 by Landmark Homes.				
Lot 14	Misc./Other	Lot 14		Removed	
Current Condition:	Dumpster was emptied prior to inspection on 6/10/13 by Landmark Homes.				
Lot 6	Silt Fence	Lot 6	2/21/2014	Pending	Yes
Current Condition:	Pending There is active construction on the lot and no BMP in place as of inspection on 2/14/14. Due to frozen conditions on 2/14/14, Steve with Landmark Homes was requested to install silt fence on the back and East sides of the lot as soon as conditions allow.				
Lot 16	Misc./Other	Lot 16	12/13/2013	Active	No
Current Condition:	Active -The stockpile was moved from lot 16 to lot 18 out of the ROW by Steve with Landmark Homes prior to inspection on 1/3/14.				
Lot 19	Misc./Other	Lot 19	12/13/2013	Active	No
Current Condition:	Active Construction-Landmark Homes -Lot is level so BMP is not needed at this time.				
S.B. B	Sediment Basin	N41D11M27 w96D12M23S		Removed	
Current Condition:	Basin removed by MJA Trucking, completed as of 12-12-08				
SF A	Silt Fence	Behind lots 12 through 18	4/16/2011	Active	Yes
Current Condition:	Fair Condition A silt fence check needs to be installed on the north end of the run as of inspection on 10/15/13. Steve with Landmark Homes was requested to extend the silt fence by 10/22/13. Not done as of last inspection. Steve with Landmark Homes was reminded on 12/6/13. Due to frozen conditions, Steve with Landmark Homes was requested to extend the silt fence as soon as conditions allow. Conditions do not allow as of inspection on 2/14/14.				
S.F. B	Silt Fence around A.I.	N41d11m34s W96d12m23s		Removed	
Current Condition:	This silt fence was removed prior to inspection on 07/07/10 due to dense vegetation.				
ST 1	Sediment Trap	N41d11m34s W96d12m23s		Removed	

Current Condition:		Permanent waterfall and pond			
STR	Streets	N41d11m34s W96d12m23s	8/28/2008	Active	No
Current Condition:		Good Condition- No major signs of track off.			
SWPPP signs	signs	1 sign	10/27/2008	Active	No
Current Condition:		Good Condition- Installed on 10-27-08 on 156th and Potter			
Inspector Signature:				Reviewed By:	
				