E & A Consulting Group, Inc. 330 North 117th Street Omaha, NE 68154-2509 tel 402.895.4700 fax 402.895.3599 www.eacg.com



E & A CONSULTING GROUP, INC.

Zachary A. Jilek, CPESC, CISEC
Environmental Services Dept. Manager

ENGINEERING · PLANNING · ENVIRONMENTAL & FIELD SERVICES

Environmental Services Dept. Manager	•		ENGINEERING · PLANNING · ENVIRONME	INTAL & FIELD SERVICES			
	E	&A - P2008.194	1.000				
Inspector: Alex Emerson				Stage			
		Kiltoro V	llas @ Waterford	3			
			=				
Project Name:		NER111205					
For Week Ending:		7/12/2014					
Project Location:	144		s- Omaha, NE (Douglas County)	68007			
	*		, ( )				
Grading:	100%						
Sanitary Sewer:	100%						
Storm Sewer:	100%						
Paving:	100%						
Seeding:	100%						
Utilities:	100%						
Overall Development:	40%						
		T		1			
RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions				
				Week			
Sunday:	0.29"						
Monday	0.04"	ļ					
Tuesday	0.01"	ļ					
Wednesday	0.00"						
Thursday	0.00"						
Friday	1.01"						
Saturday	0.75"						
Sunday:	0.02"			Week			
Monday	0.02	06/23/14	78/65 Sunny				
Tuesday	0.00"	06/23/14	76/65 Suriny				
Wednesday	0.00"						
Thursday	0.00						
Friday	0.44"						
Saturday	0.77"	06/28/14	75/65 Cloudy				
outui duy	OH I	00/20/11	7 G/GG Gloddy	Week			
Sunday:	0.02"						
Monday	0.19"	06/30/14	76/65 Cloudy				
Tuesday	0.00"		10.000				
Wednesday	0.00"						
Thursday	0.00"						
Friday	0.00"						
Saturday	1.07"	07/05/14	85/65 Mostly Cloudy				
				Week			
Sunday:	0.00"						
Monday	0.19"						
Tuesday	0.00"	ļ					
Wednesday	0.00"						
Thursday	0.00"	ļ					
Friday	0.00"	-					
Saturday	0.00"			10/			
Sunday:	N/A	N/A	N/A	Week			
Monday	N/A N/A	N/A N/A	N/A N/A				
Tuesday	N/A N/A	N/A	N/A N/A				
Wednesday	N/A N/A	N/A	N/A N/A				
Thursday	N/A N/A	N/A	N/A N/A				
rriarsaay	1975						
Friday	IN/A	IN/A	N/A				
Friday Saturday	N/A N/A	N/A N/A	N/A N/A				

None

## Complaints: Construction Sequencing: Entire Site, grading was completed prior to taking this project over on 8/28/2008. Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011. Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?: Entire Site, grading was completed prior to taking this project over on 8/28/2008. Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011. What temporary or permanent stabilization measures listed in this section are being implemented? Existing vegetation / Sod (8-2008), seed on S.B.'B' (removed basin) (4/09), Lots 11-18 was re-seeded (6/2011) Lots 12, 13, 14 were sodded (10/5/2013). Comments: Comments: Home construction is active on lots 15, 17, 18, 27, and 28. Findings / Corrective Actions (Date): Findings / Corrective Actions (Date): 1) Some required maintenance in the BMP section. 2) There is some silt runoff accumulating in the turf grass on lot 14 as of inspection on 4/15/14. On 6/24/14, Steve with Landmark Homes stated it will be cleaned and repaired during sod installation on lot 15. Projected Install

Unique Name	Type	Location	Date	Status	Maintenance			
	Construction	N41d11m25s						
CE 1	Entrance	W96d12m40s		Removed				
Current Condition:	Construction Er	Construction Entrance paved prior to first inspection on 8/28/08.						
IF	Inlet Filters	9 inlet filters		Removed				
Current Condition:	Removed by Co	Removed by Commercial Seeding prior to inspection on 04/01/10. These inlet filters might need to be						
	re-installed on o	re-installed on construction is active in this area again.						
		3 installed along 155th						
	Inlet Filters	Street between lots 9						
IF 1-3		and 13		Removed				
Current Condition:	Removed- Inlet	filters were removed by	/ Landmark Homes pri	ior to inspection on	8/29/2013.			
Lot 6	Silt Fence	Lot 6	·	Removed				
Current Condition:	Removed-Lot 6	Removed-Lot 6 is not active as of inspection on 6/23/14.						
Lot 13	Misc./Other	Lot 13		Removed				
Current Condition:	Dirt and concre	te was removed prior to	inspection on 5/31/13	by Landmark Hom	es.			
Lot 14	Misc./Other	Lot 14		Removed				
Current Condition:		Dumpster was emptied prior to inspection on 6/10/13 by Landmark Homes.						
Lot 15 Current Condition:	Individual Lot	Lot 15	12/13/2013	Active	Yes			
	The berm in the Steve with Landinspection.	vas active as of inspecti  NE corner needs redel  Imark Homes was requi	fined as of inspection (	on 6/23/14.				
Lot 16	Misc./Other	Lot 16		Removed				
Current Condition:	Removed-Lot 16 was sodded by Landmark Homes as of inspection on 6/23/14.							
Lot 17	Individual Lot	Lot 17	12/13/2013	Active	No			
Current Condition:	Active-The lot was active as of inspection on 12/13/13 but incorrectly identified as lot 16. Landmark Homes is using the perimeter silt fence 'A'.							
Lot 18	Individual Lot	Lot 18	6/23/2014	Active	No			
Current Condition:	Active-Landmark Homes is using the perimeter silt fence 'A'. The lot is staked for excavation as of inspection on 6/23/14.							

**Current Condition:** 

Removed-Lot 19 was sodded by Landmark Homes as of inspection on 6/23/14

Lot 27	Individual Lot	Lot 27	6/23/2014	Active	No		
Current Condition:	Active-Landmark Homes installed a SF check on the NE corner of the lot prior to inspection on						
	6/23/14.						
Lot 28	Individual Lot	Lot 28	6/23/2014	Active	No		
Current Condition:	Active-Landmark Homes installed a SF check on the SE corner of the lot prior to inspection on						
	6/23/14.						
	Sediment	N41D11M27					
S.B. B	Basin	w96D12M23S		Removed			
Current Condition:	Basin removed by MJA Trucking, completed as of 12-12-08						
		Behind lots 12 through					
SF A	Silt Fence	18	4/16/2011	Active	Yes		
Current Condition:		A berm was installed by		leu of a SF j-hook,	the silt fence was		
	retied by Landmark Homes prior to inspection on 6/23/14.						
	The silt fence is full behind lot 16 as of inspection on 5/13/14. The majority of the silt fence is full as of						
	inspection on 6/23/14.						
	Steve with Landmark Homes was requested to clean out silt fence by 5/20/14. Not done as of last						
	inspection. Steve was reminded on 6/24/14.						
	Silt Fence	N41d11m34s					
S.F. B	around A.I.	W96d12m23s		Removed			
Current Condition:	This silt fence was removed prior to inspection on 07/07/10 due to dense vegetation.						
		N41d11m34s					
ST 1	Sediment Trap			Removed			
Current Condition:	Permanent waterfall and pond						
		N41d11m34s					
STR	Streets	W96d12m23s	8/28/2008	Active	No		
Current Condition:	Good Condition-No major signs of track out. Landmark representative was on site cleaning the street						
	during inspection on 5/13/14.						
			T	T			
SWPPP signs	signs	1 sign	10/27/2008	Active	No		
Current Condition:	Good Condition-						
Installed on 10-27-08 on 156th and Potter							
70				<del></del> ,	1 11/2		
Contract of the contract of th	)			Zachary A	c. (filel)		
Inspector Signature:			Reviewed By:		0		