E & A Consulting Group, Inc. 330 North 117th Street Omaha, NE 68154-2509 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

E & A CONSULTING GROUP, INC.
ENGINEERING · PLANNING · ENVIRONMENTAL & FIELD SERVICES

	E	&A - P2008.194	1.000			
Inspector: Alex Emerson				Stage		
		Kiltera V	illas @ Waterford	3		
Dualizat Name			ER111205			
Project Name:						
For Week Ending:			0/11/2014			
Project Location:	14	4th and Ida Street	s- Omaha, NE (Douglas County)	68007		
Grading:	100%	:1	1			
Sanitary Sewer:	100%					
Storm Sewer:	100%					
Paving:	100%					
Seeding:	100%					
Utilities:	100%					
Overall Development:	40%	Ď				
				·		
RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions			
Sunday:	0.00"			Wee		
Monday	0.00"					
Tuesday	0.07"					
Wednesday	0.00"					
Thursday	0.00"					
Friday	0.00"					
Saturday	0.00"					
				Wee		
Sunday:	0.00"					
Monday	0.00"					
Tuesday	0.13"					
Wednesday	0.00"					
Гhursday Friday	0.00"					
Saturday	0.00"					
Saturday	0.00			Wee		
Sunday:	0.00"			1100		
Monday	0.00"					
Tuesday	0.80"					
Wednesday	1.12"	10/01/14	76/61 Cloudy			
Thursday	0.10"					
Friday	0.00"					
Saturday	0.00"					
				Wee		
Sunday:	0.00"					
Monday Fuesday	0.00"					
Nednesday	0.00"					
Thursday	0.00"					
Friday	0.00"					
Saturday	0.00"					
				Wee		
Sunday:	N/A	N/A	N/A			
Monday	N/A	N/A	N/A			
Гuesday	N/A	N/A	N/A			
Wednesday	N/A	N/A	N/A			
Thursday	N/A	N/A	N/A			
Friday	N/A	N/A	N/A			
Saturday	N/A	N/A	N/A			

None

Complaints:						
			ı	1	T	
O-material de O-manada de						
Construction Sequencing:						
Entire Site, grading was completed prior to taking	g this project ove	er on 8/28/2008.				
Entire Site; McArdle completed regarding of the	ots 12-18 along	155th Street as of 6/20	11.			
Which portion(s) (i.e. drainage basins) of the site do not	have grading, earth	work, or ground disturband	e scheduled in the next 1	4 days? :		
Entire Site, grading was completed prior to taking	g this project ove	er on 8/28/2008.				
Entire Site; McArdle completed regarding of the	ots 12-18 along	155th Street as of 6/20	11.			
What temporary or permanent stabilization measures list	ed in this section a	re being implemented?	•			
Existing vegetation / Sod (8-2008), seed on S.B.	B' (removed bas	sin) (4/09), Lots 11-18 w	as re-seeded (6/2011) Lots 12, 13, 14 we	ere sodded	
(10/5/2013).						
Comments:						
Comments:						
Home construction is active on lots 7, 18, 20, 27,	, and 33.					
Findings / Corrective Actions (Date):						
F 1 (0 (1 A // (D /)						
Findings / Corrective Actions (Date):						
Some required maintenance in the BMP section	on. I			1		
			Projected Install			
Unique Name	Туре	Location	Date	Status	Maintenance	
	Construction	N41d11m25s				
CE 1	Entrance	W96d12m40s		Removed		
Current Condition:	Construction Er	ntrance paved prior to fi	rst inspection on 8/28/	08.		
IF	Inlet Filters	9 inlet filters		Removed		
Current Condition:		ommercial Seeding prio		1/10. These inlet fi	Iters might need to be	
	re-installed on construction is active in this area again.					
		3 installed along 155th				
15.4.0	Inlet Filters	Street between lots 9		Damana		
IF 1-3 Current Condition:	Domoved Inlet	and 13 filters were removed by	Landmark Hamas ar	Removed	9/20/2012	
Lot 6	Silt Fence	Lot 6	Landinark Homes pr	Removed	0/29/2013.	
Current Condition:		is not active as of inspe	ection on 6/23/14.	rtemoved		
Lot 7	Individual Lot	Lot 7	8/4/2014	Active	No	
Current Condition:	Active-Landmai	k Homes installed silt for	ence on the Northwest	corner of the lot p	rior to inspection on	
	8/4/14.					
Lot 13	Misc./Other	Lot 13		Removed		
Current Condition:		te was removed prior to	inspection on 5/31/13		ies.	
Lot 14	Misc./Other	Lot 14		Removed		
Current Condition:		emptied prior to inspect	ion on 6/10/13 by Land			
Lot 15	Individual Lot	Lot 15		Removed		
Current Condition:		ot was sodded by Land	mark Homes prior to in		·. T	
Lot 16	Misc./Other	Lot 16	nark Hamaa aa af inar	Removed		
Current Condition: Lot 17	Individual Lot	6 was sodded by Landn Lot 17	nan nomes as of Insp	Removed		
Current Condition:		mark Homes removed	SF and sodded the lot		on 10/1/14.	
Lot 18	Individual Lot	Lot 18	6/23/2014	Active	Yes	
Current Condition:		removed on the back				
	SF needs to be installed on the NE corner of the lot as of inspection on 10/1/14.					
	Landmark Homes was requested to install SF by 10/8/14.					
			I		ı	
Lot 19	Misc./Other	Lot 19	and Harris - C	Removed		
Current Condition: Lot 27		9 was sodded by Landn	nark Homes as of insp 6/23/2014		Yes	
LUI ZI	Individual Lot	Lot 27	0/23/2014	Active	169	

Current Condition:	Fair Condition-Landmark Homes installed a SF check on the NE corner of the lot prior on 6/23/14.						
	The silt fence n	The silt fence needs retied to the post as of inspection on 8/4/14.					
	Steve with Landmark Homes was requested to retie the silt fence by 8/11/14. Not done as of inspection. Steve with Landmark Homes was reminded on 8/30/2014, 10/3/14.						
Lot 28		Individual Lot Lot 28 Removed					
Current Condition:		Removed-The lot was sodded by Landmark Homes prior to inspection on 8/4/14.					
Lot 29	Individual Lot		8/4/2014	Pending	Yes		
Current Condition:		Active-SF check remains from construction on lot 28 in the NW corner as of inspection on 8/4/14.					
	The lot does no	The lot does not have active construction. Lot needs to be re-seeded in the rear. Steve with Landmark Homes was requested to complete by 9/5/14. Not done as of last inspection.					
Lot 33	Individual Lot	Lot 33	9/5/2014	Pending	Yes		
Current Condition:	Pending-	LUI 33	3/3/2014	Fending	169		
		SF needed on the side of the lot.					
	Landmark Hom	Steve with Landmark Homes was requested to complete by 9/5/14. Not done as of last inspection. Landmark Homes was reminded on 10/3/14.					
0.0.0	Sediment	N41D11M27					
S.B. B	Basin	w96D12M23S	.l.,	Removed			
Current Condition:	Basin removed	by MJA Trucking, comp Behind lots 12 through					
SF A	Silt Fence	18		Removed			
Current Condition:		mark Homes removed :	<u>l</u> SE prior to inspection				
Current Condition.	Silt Fence	N41d11m34s		11 10/1/14.			
S.F. B	around A.I.	W96d12m23s		Removed			
Current Condition:		This silt fence was removed prior to inspection on 07/07/10 due to dense vegetation.					
		N41d11m34s					
ST 1	Sediment Trap	W96d12m23s		Removed			
Current Condition:	Permanent wat		-				
		N41d11m34s					
STR	Streets	W96d12m23s	8/28/2008	Active	Yes		
Current Condition:	Fair Condition						
	Landmark Hom	There is some trackout on N 155th St as of inspection on 9/2/14. Landmark Homes was requested to clean trackout by 9/3/14. Not done as of last inspection. Landmark was reminded on 9/12/14, 10/3/14.					
SWPPP signs	signs	1 sign	10/27/2008	Active	No		
Current Condition:	Good Condition Installed on 10-	i- 27-08 on 156th and Pot	ter				
Inspector Signature:	3		Reviewed By:	Zadnany A	L. Jilde		