

E & A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E & A CONSULTING GROUP, INC.
 ENGINEERING · PLANNING · ENVIRONMENTAL & FIELD SERVICES

E&A - P2008.194.000


Inspector: Alex Emerson		Stage 3
Project Name:	Kiltera Villas @ Waterford NER111205	
For Week Ending:	4/11/2015	
Project Location:	144th and Ida Streets- Omaha, NE (Douglas County)	68007

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	60%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 2
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.44"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 3
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.43"			
Thursday	0.33"			
Friday	0.00"	04/03/15	53/33 Partly Cloudy	
Saturday	0.00"			
				Week 4
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.23"			
Friday	0.00"			
Saturday	0.00"			
				Week 5
Sunday:	N/A	N/A	N/A	
Monday	N/A	N/A	N/A	
Tuesday	N/A	N/A	N/A	
Wednesday	N/A	N/A	N/A	
Thursday	N/A	N/A	N/A	
Friday	N/A	N/A	N/A	
Saturday	N/A	N/A	N/A	

None

Complaints:					
Construction Sequencing:					
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?					
Entire Site, grading was completed prior to taking this project over on 8/28/2008.					
Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011.					
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire Site, grading was completed prior to taking this project over on 8/28/2008.					
Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Existing vegetation / Sod (8-2008), seed on S.B.'B' (removed basin) (4/09), Lots 11-18 was re-seeded (6/2011) Lots 12, 13, 14 were sodded (10/5/2013).					
Summary Questions:					
Are approved entrances and adjacent streets being maintained adequately?					
Yes					
Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?					
Yes					
Checklist Questions:					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
Yes					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Comments:					
Comments: Home construction is active in the development.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): 1) Some required maintenance in the BMP section.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
Lot 5	Silt Fence	Lot 5	2/4/2015	Pending	Yes
Current Condition:	Pending Landmark Homes has stockpiled dirt from lot 6 on the lot as of inspection on 1/28/15. Landmark Homes was requested to install SF on the back of the lot by 2/4/15. Not done as of last inspection. Landmark was reminded on 3/5/15.				
Lot 6	Silt Fence	Lot 6	2/4/2015	Pending	Yes
Current Condition:	Pending Landmark Homes has active construction on the lot and no BMP in place as of inspection on 1/28/15. Landmark Homes was requested to install SF on the back of the lot by 2/4/15. Not done as of last inspection. Landmark was reminded on 3/5/15.				
Lot 26	Silt Fence	Lot 26	12/2/2014	Active	No
Current Condition:	Good Condition- Landmark tied SF back to the posts prior to the inspection on 10/23/2014.				
Lot 29	Silt Fence	Lot 29	8/4/2014	Active	No
Current Condition:	Good Condition-SF check remains from construction on lot 28 in the NW corner as of inspection on 8/4/14.				
Lot 33	Individual Lot	Lot 33	9/5/2014	Active	No
Current Condition:	Good Condition-The sidewalks are in place and a retaining wall was built on the east side of the lot as of inspection on 12/17/14. Landmark Homes stated that the lot will be sodded as soon as conditions allow during the inspection on 12/17/14.				

STR	Streets	N41d11m34s W96d12m23s	8/28/2008	Active	No
Current Condition:	Good Condition-No major signs of trackout. Landmark Homes cleaned trackout on N 155th St prior to inspection on 12/1/14.				
SWPPP signs	signs	1 sign	10/27/2008	Active	No
Current Condition:	Good Condition- Installed on 10-27-08 on 156th and Potter				
Inspector Signature:			Reviewed By:	