E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

Engineering Answers

Environmental Services Dept. Mana	ger			Intering Answers			
		E&A - P2008.19	4.000				
Inspector: Chase Wickard				Stage			
Project Name:		Kiltera Villas @ Waterford NER111205					
For Week Ending:		5/12/2018					
Project Location:		144th and Ida Streets- Omaha, NE (Douglas County)					
1 Tojoct Education.		144til alla laa otioo	to omana, NE (Boughas county)	68007			
Grading:	100%						
Sanitary Sewer:	100%						
Storm Sewer:	100%						
Paving: Seeding:	100% 100%						
Utilities:	100%						
Overall Development:	90%						
•				<u> </u>			
RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	Week			
Sunday:	0.00"			vveek			
Monday	0.00"						
Tuesday	0.00"						
Wednesday	0.02"						
Thursday	0.00"						
Friday Saturday	0.00"		+				
Saturday	0.00			Week 2			
Sunday:	0.00"						
Monday	0.00"						
Tuesday	0.06"						
Wednesday	0.08"						
Thursday	0.00"	4/27/2018	77/20 Clear				
Friday Saturday	0.00"	4/2//2016	77/39 Clear				
outurally	0.00			Week			
Sunday:	0.00"						
Monday	0.00"						
Tuesday	0.00"						
Wednesday	0.04"						
Thursday Friday	0.16" 0.00"						
Saturday	0.01"						
outurally	0.01			Week			
Sunday:	0.00"			THE SALE			
Monday	0.00"						
Tuesday	0.00"						
Wednesday	0.00"						
Thursday	0.00"	-					
Friday	0.43"		+				
Saturday	0.02"			Week !			
Sunday:	NA			Week			
Monday	NA						
Tuesday	NA						
Wednesday	NA						
Thursday	NA						
Friday	NA NA						
Saturday	NA	L					
Complaints:	None						
			T T				
<u>i</u>							

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site, grading was completed prior to taking this project over on 8/28/2008.

Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?:

Entire Site, grading was completed prior to taking this project over on 8/28/2008.

Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011.

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation / Sod (8-2008), seed on S.B.'B' (removed basin) (4/09), Lots 11-18 was re-seeded (6/2011) Lots 12, 13, 14 were sodded (10/5/2013).

Summary Questions:

Are approved entrances and adjacent streets being maintained adequately?

No, See BMP section

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Checklist Questions:

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Is dust associated with the construction activity adequately controlled on the site?

Yes

Comments:

Comments:

Three houses are under construction at this time.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

Some maintenance is required in the BMP section.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance		
Lot 1 Replat 1	Silt Fence	Lot 21	9/19/2017	Active	No		
Current Condition:			commended Landmark Hom				
		ot no BMP's are now	needed. The inspector will i				
Lot 2	Silt Fence	Lot 2	2/20/2018	Active	No		
Current Condition:		Good Condition- Landmark Homes began construction on the lot prior to the inspection on 2/20/18. The inspector will monitor the need for more BMP's.					
Lot 3	Silt Fence	Lot 3		Removed			
Current Condition:		dmark Homes sodde	ed the lot prior to the inspect	ion on 4/27/18.			
Lot 4	Silt Fence	Lot 4		Removed			
Current Condition:	Removed - Land	mark Homes sodded	the lot prior to the 11/1/16 insp	pection.			
Lot 5	Silt Fence	Lot 5		Removed			
Current Condition:	Removed- Lot w	as sodded by Landm	ark Homes prior to 6/30/2016.				
Lot 6	Silt Fence	Lot 6		Removed			
Current Condition:	Removed- Landr	moved- Landmark Homes sodded prior to 7/16/2015.					
Lot 7	Silt Fence	Lot 7		Removed			
Current Condition:	Removed - Land	Removed - Landmark Homes sodded the lot prior to the 11/1/16 inspection.					
Lot 8	Silt Fence	Lot 8		Removed			
Current Condition:	Removed - Land	mark Homes sodded	the lot prior to the inspection of	on 7/27/17.			
Lot 9	Active Lot	Lot 9	12/19/2017	Active	Yes		
Current Condition:	Landmark Home Silt fence is need Landmark was in	Fair Condition - Landmark Homes began construction on the lot prior to the inspection on 12/19/17. Landmark Homes installed silt fence in the rear of the lot prior to the inspection on 12/19/17. Silt fence is needed on the front of the lot. Landmark was informed to complete by 3/26/18. Not done as of the last inspection.					
Lot 12	Silt Fence	Lot 12		Removed			
Current Condition:			he lot prior to inspection on 12		ı		
Lot 13	Silt Fence	Lot 13		Removed			
Current Condition:		Removed-Landmark Homes sodded the lot prior to inspection on 12/15/15.					
Lot 21	Silt Fence	Lot 21		Removed			
Current Condition:			The active lot is lot 1 R1.				
Lot 23	Silt Fence	Lot 23		Removed			
		at was mislabaled Ti	ne active lot is lot 3 R1.				
Current Condition: Lot 26	Silt Fence	Lot 26	The active lot is lot 3 KT.	Removed			

Current Condition:	Removed- See lot 4 item as of 2/24/2016.						
Lot 29	Silt Fence	Lot 29		Removed			
Current Condition:	Removed- See lot 7 item as of 2/24/2016.						
Lot 33	Individual Lot	Lot 33		Removed			
Current Condition:	Removed- Due to the lot being sodded prior by Landmark Homes and vegetation filling in, silt fence is no						
	longer needed as of 10/24/2015.						
		N41d11m34s					
STR	Streets	W96d12m23s	8/28/2008	Active	Yes		
Current Condition:	Fair Condition -						
CWDDD City	 The streets need cleaned in front of lot 9. The streets need cleaned in front of lot 2. Landmark Homes was informed to complete by 3/20/18. Not done as of the last inspection. Landmark Homes was reminded on 4/30/18. Landmark Homes was informed to complete by 3/20/18. Not done as of the last inspection. Landmark Homes was reminded on 4/30/18. 						
SWPPP Sign	SWPPP Sign	1 sign	10/27/2008	Active	No		
Current Condition:	Good Condition- Installed on 10-27-08 on 156th and Potter						
Inspector Signature:				Reviewed By:	Set Sul		