E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Engineering Answers

Environmental Services Dept. Manager Environmental Services Dept. Manager							
		E&A - P2008.19	4.000				
Inspector: Matthew Vanicek		Stage					
		Kiltera Villas @ Waterford					
Project Name:		NER111205					
For Week Ending:		4/13/2019					
Project Location:	1		ts- Omaha, NE (Douglas County)	68007			
•			, , , , , , , , , , , , , , , , , , , ,				
Grading:	100%						
Sanitary Sewer: Storm Sewer:	100% 100%						
Paving:	100%						
Seeding:	100%						
Utilities:	100%						
Overall Development:	97%						
				T			
RAIN FALL AMOUNTS	Amount in inches	Date inspected	Weather Conditions	W			
Sunday:	0.00"			Wee			
Monday	0.00"						
Tuesday	0.28"	3/12/2019	44/34 Rain				
Wednesday	0.81"						
Thursday Friday	0.09"	3/15/2019	46/30 Partly Cloudy				
rnday Saturday	0.00" 0.00"	3/15/2019	46/30 Partly Cloudy				
outui uuy	0.00			Wee			
Sunday:	0.00"						
Monday	0.00"						
Tuesday	0.05"						
Wednesday	0.00" 0.00"						
Thursday Friday	0.00"			-			
Saturday Saturday	0.00"						
Gataraay	0.00			Wee			
Sunday:	0.26"						
Monday	0.00"						
Tuesday	0.00"						
Wednesday	0.00"						
Thursday Friday	0.00" 0.24"						
Saturday Saturday	0.00"						
Juliu uuy	0.00			Wee			
Sunday:	0.00"						
Monday	0.00"						
Tuesday Wednesday	0.04" 0.06"						
wednesday Thursday	0.06"		+				
Friday	0.00"						
Saturday	0.00"						
	0.04"			Wee			
Sunday: Monday	0.04" 0.00"						
мопаау Tuesday	0.00"						
Wednesday	0.12"						
Thursday	0.00"						
Friday	0.00"						
Saturday	0.00"						
	None						
Complaints:	145110						
O							
Construction Sequencing: Which portion(s) (i.e. drainage basins) of the	cito have had a temperar:	normanant casastia	forading parthwork or ground disturbed	on in the last 44 days?			

Entire Site, grading was completed prior to taking this project over on 8/28/2008. Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011.

Entire Site, grading was completed prior to taking this project over on 8/28/2008. Entire Site; McArdle completed regarding of the lots 12-18 along 155th Street as of 6/2011.

Existing vegetation / Sod (8-2008), seed on S.B.'B' (removed basin) (4/09), Lots 11-18 was re-seeded (6/2011) Lots 12, 13, 14 were sodded (10/5/2013)

Summary Questions

Checklist Questions:

s dust associated with the construction activity adequately controlled on the site?

Comments:

Comments:

One house is under construction at this time. Due to 4" of snow, not all BMPs could be visually verified during the last inspection.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

- 1. Some maintenance is required in the BMP section.
- 2. Lot 10 needs to be stabilized due to being disturbed from construction. Landmark Homes was informed to complete by 8/31/18. Not done as of the last inspection. Landmark Homes was reminded on 9/26/18, 11/9/18, 3/16/19

				_			
Unique Name	Type	Location	Projected Install Date	Status	Maintenance		
Lot 1 Replat 1	Silt Fence						
Current Condition:	Removed - Landmark Homes sodded the lot prior to the inspection on 8/15/18.						
Lot 2	Silt Fence	Lot 2		Removed			
Current Condition:	Removed - Landmark Homes sodded the lot prior to the inspection on 8/22/18.						
Lot 3	Silt Fence	Lot 3	Removed				
Current Condition:	Removed - Landmark Homes sodded the lot prior to the inspection on 4/27/18.						
Lot 9	Active Lot	Lot 9		Removed			
Current Condition:	Removed - Landmark Homes sodded the lot prior to the inspection on 7/29/18.						
Lot 10	Silt Fence	Lot 10	9/25/2019	Active	Yes		
	The silt fence needs repaired in the back of the lot. Landmark Homes was informed to complete by 10/2/18. Not done as of the last inspection. Landmark Homes was reminded on 11/9/18, 1/24/19, 3/16/19						
Lot 23	Individual Lot	Lot 23	6/20/2018	Active	Yes		
	Fair Condition - Landmark Homes installed silt fence on the eastern side of the lot prior to the inspection on 7/29/18. 1. The silt fence needs repaired at the northeast corner of the lot. 2. The silt fence needs extended to the south and back of the lot. 1. Landmark Homes was informed to complete by 10/2/18. Not done as of the last inspection. Landmark Homes was reminded on 11/9/18, 1/24/19, 3/16/19 2. Landmark Homes was informed to complete by 10/2/18. Not done as of the last inspection. Landmark Homes was reminded on 11/9/18, 1/24/19, 3/16/19						
		N41d11m34s					
STR	Streets	W96d12m23s	8/28/2008	Active	No		
Current Condition:	Good Condition	- Landmark Homes clea	aned the streets prior to the in	nspection on 11/27	/18.		
SWPPP Sign	SWPPP Sign		10/27/2008	Active	No		
Current Condition:	Good Condition		ter				

Mette Can Inspector Signature:

Reviewed By:

Set Se