

E & A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

E&A - P2020.091.000

Inspector: Josh Ellington		Stage
Project Name:	<b>Majestic Pointe East OMA-20201015-5644-GP1 / CSW-202005078</b>	1
For Week Ending:	<b>9/30/2023</b>	<b>68007</b>
Project Location:	<b>168th Street and State Street - Omaha, NE (Douglas County)</b>	

Grading:	99%			
Sanitary Sewer:	100%			
Storm Sewer:	95%			
Paving:	98%			
Seeding:	35%			
Utilities:	80%			
Overall Development:	58%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm event time
					Week 1
Sunday:	0.00"				
Monday	0.00"	9/25/2023	Sunny 73	11:50 AM	
Tuesday	0.00"				
Wednesday	0.00"				
Thursday	0.00"				
Friday	0.00"				
Saturday	0.00"				

Complaints:	None
-------------	------

**Construction Sequencing:**

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Ground disturbance associated with tree clearing at the 171st Street and Reynolds Street Crossings (4/2/2021). Ground disturbance associated with tree clearing along State Street (4/13/2021). Mass grading began in DEV A, DEV NT3, and the south portion of DEV NT2 (7/07/2021). Mass grading throughout the entire site. Mass grading for Reynolds Street and N 170th Street crossings (10/06/2021). Disking in the north half of the site (12/02/2021). Surcharge removal in the north portion of the site. Storm sewer installation (12/08/2021). Disking along the southwest portion of the site. Grading for N 170th Street crossing (12/16/2021). Grading at Reynolds Street crossing (12/29/2021). Construction of box culvert at N 170th Street crossing (12/29/2021). Excavation for Reynolds Street culvert. Backfilling for N 170th Street box culvert (2/16/2022). Grading for the N 170th Street box culvert (3/02/2022). Grading near Reynolds Street and 168th Street (7/19/2022). A grade stabilization structure was installed in the creek west of SB A (8/2/2022).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Ground disturbance associated with tree clearing at the 171st Street and Reynolds Street Crossings (4/2/2021). Ground disturbance associated with tree clearing along State Street (4/13/2021). Mass grading began in DEV A, DEV NT3, and the south portion of DEV NT2 (7/07/2021). Mass grading throughout the entire site. Mass grading for Reynolds Street and N 170th Street crossings (10/06/2021). Disking in the north half of the site (12/02/2021). Surcharge removal in the north portion of the site. Storm sewer installation (12/08/2021). Disking along the southwest portion of the site. Grading for N 170th Street crossing (12/16/2021). Grading at Reynolds Street crossing (12/29/2021). Construction of box culvert at N 170th Street crossing (12/29/2021). Excavation for Reynolds Street culvert. Backfilling for N 170th Street box culvert (2/16/2022). Grading for the N 170th Street box culvert (3/02/2022). Grading near Reynolds Street and 168th Street (7/19/2022). A grade stabilization structure was installed in the creek west of SB A (8/2/2022).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (4/2/2021). Seeding and matting along the north side of the site, the western slopes along SB A, and the northeastern slopes (12/08/2021). Seeding along the N 170th Street crossing (9/28/2022). Matting along the N 170th Street crossing (10/05/2022).

**Checklist Questions:**

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes


Create Corrective Action?

N/A					
<b>2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion?</b>					
No					
<b>Create Corrective Action?</b>					
No - See Findings section					
<b>3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?</b>					
No					
<b>Create Corrective Action?</b>					
No - See Findings section					
<b>4.) Are construction entrances and adjacent streets being maintained adequately?</b>					
Yes					
<b>Create Corrective Action?</b>					
N/A					
<b>5.) Is dust associated with the construction activity adequately controlled on the site?</b>					
Yes					
<b>Create Corrective Action?</b>					
N/A					
<b>Comments:</b>					
<b>Comments:</b> Site was active for home construction during the current inspection. Tree removal northwest of SB B was observed during the 9/18/23 inspection.					
<b>Findings / Corrective Actions (Date):</b>					
<b>Findings / Corrective Actions (Date):</b> 1.) No maintenance is required in the BMP section. 2.) Waste concrete should be removed. Majestic Pointe LLC was informed to complete by 6/7/23. Not done as of last inspection. Majestic Pointe LLC was reminded on 7/18/23. 3.) Inactive portions of the site should be stabilized. Majestic Pointe LLC was informed to complete by 6/7/23. Not done as of last inspection. Majestic Pointe LLC was reminded on 7/18/23.					
<b>Unique Name</b>	<b>Type</b>	<b>Location</b>	<b>Projected Install Date</b>	<b>Status</b>	<b>Maintenance</b>
CE 1	Construction Entrance	V11		Removed	
<b>Current Condition:</b>	Removed - JC Excavation graded out the site access at this location as of the inspection on 10/13/21.				
CE 2	Construction Entrance	S2	2/23/2021	Pending	No
<b>Current Condition:</b>	Pending - Legacy Homes installed a construction entrance prior to 2/23/21. Majestic Pointe LLC and Legacy Homes blocked the construction entrance prior to the inspection on 6/08/21. JC Excavation blocked the construction entrance prior to the inspection on 10/13/21. E&A inspector will monitor and make recommendations if the entrances is used at a later date.				
CE 3	Construction Entrance	T27		Removed	No
<b>Current Condition:</b>	Removed - TAB Construction removed the construction entrance prior to the inspection on 6/10/22.				
CE 4	Construction Entrance	I4		Removed	
<b>Current Condition:</b>	Removed - The construction entrance was paved prior to the inspection on 9/21/22.				
CIP 1	Inlet Protection	S29	2/16/2022	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed curb inlet protection in the existing inlet on the north side of Potter Street prior to the inspection on 2/16/22. Majestic Pointe LLC cleaned out the curb inlet protection prior to the inspection on 7/26/22. Majestic Pointe LLC cleaned out the inlet protection prior to the 8/7/23 inspection.				
CIP 2	Inlet Protection	South end of North 169 Street		Removed	
<b>Current Condition:</b>	Removed - This BMP is now CIP 2 in CIP N 169th St as of 8/28/23.				
CIP Craig St	Inlet Protection	Craig St	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed curb inlet protections 1-8 prior to the inspection on 8/28/23.				
CIP N 169th St	Inlet Protection	N 169th St	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed curb inlet protections 1-6 prior to the inspection on 8/28/23. CIP 2 was installed previously on 8/22/22 but is now included in this BMP.				
CIP N 170th Ave	Inlet Protection	N 170th Ave	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed curb inlet protection prior to the inspection on 8/28/23.				
CIP N 170th St	Inlet Protection	N 169th St	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed curb inlet protections 1-12 prior to the inspection on 8/28/23.				
CIP N 170th Terrace	Inlet Protection	N 170th Terrace	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed curb inlet protections 1-6 prior to the inspection on 8/28/23.				

CIP Reynolds St	Inlet Protection	Reynolds St	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed curb inlet protections 1-8 prior to the inspection on 8/28/23.				
CIP Sheffield St	Inlet Protection	Sheffield St	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed curb inlet protections 1-4 prior to the inspection on 8/28/23.				
CIP Young St	Inlet Protection	Young Street	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed curb inlet protections 1 & 2 prior to the inspection on 8/28/23.				
CW	Concrete Washout	On Site	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - D R Horton installed a portable concrete washout prior to the inspection on 8/28/23.				
D 1	Diversion	O3 - U2	11/16/2021	Active	No
<b>Current Condition:</b>	Good Condition - JC Excavation and Majestic Pointe LLC installed the diversion prior to the inspection on 11/16/21. Location of diversion was misidentified. As of 11/23/21, diversion is located at O3 to U2. The diversion was partially removed by disking prior to the inspection on 12/02/21. Walvoord Excavating redefined the diversion into the basin prior to the inspection on 10/18/22.				
D 2	Diversion	J18 - S27		Removed	
<b>Current Condition:</b>	Removed - Valley Corp partially removed the diversion during sanitary installation prior to the inspection on 12/02/21. Due to paving, reinstallation will not be recommended as of 7/5/22.				
D 3	Diversion	J15 - N6		Removed	
<b>Current Condition:</b>	Removed - The diversion was partially graded out due to disking on site prior to the inspection 12/02/21. Due to paving, reinstallation will not be recommended as of 7/5/22.				
EM 1	Erosion Control Matting	E11 - S25	9/1/2021	Pending	No
<b>Current Condition:</b>	Pending - The matting will be installed after grading is completed in the area and weather conditions allow.				
EM 2	Erosion Control Matting	E6 - F12	12/8/2021	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed the erosion control matting prior to the inspection on 12/08/21.				
EM 3	Erosion Control Matting	M6 - Z6	9/1/2021	Pending	No
<b>Current Condition:</b>	Pending - The matting will be installed after grading is completed in the area and weather conditions allow.				
EM 4	Erosion Control Matting	Z5 - Z24	12/8/2021	Active	No
<b>Current Condition:</b>	Good Condition- Majestic Pointe LLC installed the erosion control matting prior to the inspection on 12/08/21.				
EM 5	Erosion Control Matting	V1 - V7	12/8/2021	Active	No
<b>Current Condition:</b>	Good Condition- Majestic Pointe LLC installed the erosion control matting prior to the inspection on 12/08/21.				
ET 1	Erosion Control Terrace	V8 - O21	9/21/2021	Active	No
<b>Current Condition:</b>	Good Condition - JC Excavation installed the erosion control terrace prior to the inspection on 9/21/21.				
ET 2	Erosion Control Terrace	S2 - K14	9/21/2021	Active	No
<b>Current Condition:</b>	Good Condition - JC Excavation installed the majority of the erosion control terrace prior to the inspection on 9/21/21.				
FT 1	Fuel Tank	On-site		Removed	
<b>Current Condition:</b>	Removed - JC Excavation and Majestic Pointe LLC removed the fuel tanker and cleaned up the spills prior to the inspection on 12/16/21.				
FT 2	Fuel Tank	On-site		Removed	
<b>Current Condition:</b>	Removed - Valley Corp removed the fuel tank prior to the inspection on 11/23/21.				
FT 3	Fuel Tank	On-site		Removed	
<b>Current Condition:</b>	Removed - Tab Construction removed a double-walled fuel tank on site prior to the inspection on 7/19/22.				
FT 4	Fuel Tank	On-site		Removed	
<b>Current Condition:</b>	Removed - Tab Construction removed the fuel tank prior to the inspection on 12/29/21.				
Lot 166	Individual Lot	Lot 166	9/6/2023	Active	No
<b>Current Condition:</b>	Good Condition - D R Horton began excavating the lot prior to the 9/6/23 inspection. Dirt piles were observed in the ROW during the 9/6/23 inspection, the inspector will monitor for removal and the installation of BMPs. <b>D R Horton removed the dirt piles in the ROW prior to the 9/25/23 inspection.</b>				
Lot 167	Individual Lot	Lot 167	9/6/2023	Active	No
<b>Current Condition:</b>	Good Condition - D R Horton began excavating the lot prior to the 9/6/23 inspection. Dirt piles were observed in the ROW during the 9/6/23 inspection, the inspector will monitor for removal and the installation of BMPs. <b>D R Horton removed the dirt piles in the ROW prior to the 9/25/23 inspection.</b>				
Lot 168	Individual Lot	Lot 168	9/6/2023	Active	No
<b>Current Condition:</b>	Good Condition - D R Horton began excavating the lot prior to the 9/6/23 inspection. Dirt piles were observed in the ROW during the 9/6/23 inspection, the inspector will monitor for removal and the installation of BMPs. <b>D R Horton removed the dirt piles in the ROW prior to the 9/25/23 inspection.</b>				
Lot 169	Individual Lot	Lot 169	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - D R Horton began excavating the lot, secured a portable toilet, and installed straw wattles prior to the 8/28/23 inspection. Dirt piles were observed in the ROW during the 8/28/23 inspection, the inspector will monitor for removal. <b>D R Horton removed the dirt piles in the ROW prior to the 9/25/23 inspection.</b>				
Lot 170	Individual Lot	Lot 170	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - D R Horton began excavating the lot and installed straw wattles prior to the 8/28/23 inspection. Dirt piles were observed in the ROW during the 8/28/23 inspection, the inspector will monitor for removal.				
Lot 180	Individual Lot	Lot 180	8/28/2023	Active	No
<b>Current Condition:</b>	Active - D R Horton began excavating the lot prior to the 8/28/23 inspection. Dirt piles were observed in the ROW during the 8/28/23 inspection, the inspector will monitor for removal.				
Lot 194	Individual Lot	Lot 194	8/28/2023	Active	No

<b>Current Condition:</b>	<b>Good Condition - D R Horton began excavating the lot prior to the 8/28/23 inspection. Dirt piles were observed in the ROW during the 8/28/23 inspection, the inspector will monitor for removal. D R Horton removed the dirt piles in the ROW, paved the driveway, and installed wattles along the east side of the lot prior to the 9/25/23 inspection.</b>				
MS 01	Material Storage	On Site	3/2/2022	Active	No
<b>Current Condition:</b>	Good Condition - Material storage is active in the south portion of the site as of the inspection on 3/02/22.				
PB 01	Portable Bathroom	On Site		Removed	
<b>Current Condition:</b>	Removed - JC Excavation removed the portable toilet prior to the inspection on 11/23/21.				
PB 02	Portable Bathroom	On Site		Removed	
<b>Current Condition:</b>	Removed - Tab Construction removed the portable toilet prior to the inspection on 1/12/22.				
PB X	Portable Bathroom	On Site	12/29/2021	Pending	No
<b>Current Condition:</b>	Pending - Tab Construction secured a portable toilet on site prior to the inspection on 12/29/21. Valley Corp secured a portable toilet on site prior to the inspection on 3/16/22. Tab Construction removed a portable toilet from the site prior to the inspection on 3/29/22. Valley Corp stood up and resecured the portable toilet prior to the inspection on 4/22/22. Valley Corp removed a toilet prior to the inspection on 8/16/22. MUD secured a portable toilet on site prior to the inspection on 11/21/22. MUD removed the portable toilet and an unknown contractor secured a portable toilet on site prior to the inspection on 4/26/23. An unknown contractor removed the portable toilet on site prior to the 6/19/23 inspection; E&A inspector will monitor for its reinstallation.				
SB A	Sediment Basin	E9	7/14/2021	Active	No
<b>Current Condition:</b>	Good Condition - 9% full - JC Excavation began shaping the basin prior to the inspection on 10/06/21. E&A inspector will continue to monitor. JC Excavation repaired the erosion along the berm of the basin prior to the inspection on 11/03/21. JC Excavation was in the process of installing the riser during the inspection on 11/23/21. JC Excavation installed the outfall pipe prior to the inspection on 12/02/21. The E&A inspector painted the cleanout mark during the inspection on 12/08/21. Majestic Pointe LLC installed an inlet pipe into the basin prior to the inspection on 12/08/21. The recommendation of including the emergency spillway will no longer be recommended as of 9/6/2022 due to the site's advanced development. Minor erosion was observed around the barrel during the 6/26/23 inspection; E&A inspector will continue to monitor and recommend maintenance as needed. E&A inspector painted around the remained of the riser structure during the 8/8/23 inspection.				
SB B	Sediment Basin	O3	9/28/2021	Active	No
<b>Current Condition:</b>	Good Condition - 49% full - JC Excavation shaped the basin prior to the inspection on 10/25/21. JC Excavation repaired the erosion along the berm of the basin prior to the inspection on 11/03/21. JC Excavation was in the process of installing the riser during the inspection on 11/23/21. JC Excavation installed the outfall pipe prior to the inspection on 12/02/21. The E&A inspector painted the cleanout mark during the inspection on 12/08/21. JC Excavation and Gene Graves partially built up the low spot in the berm near the riser prior to the inspection on 12/16/21. JC Excavation fully built up the berm prior to the inspection on 12/21/21. Majestic Pointe LLC was in the process of reinstalling the riser during the inspection on 6/21/22. E&A inspector will monitor for completion. Majestic Pointe LLC reinstalled the riser prior to the inspection on 6/28/22. The E&A inspector painted the cleanout mark during the inspection on 6/28/22. The recommendation of including the emergency spillway will no longer be recommended as of 9/6/2022 due to the site's advanced development. Hausman began basin cleanout prior to the inspection on 9/12/22.				
SF 1	Silt Fence	W27 - I20	4/27/2021	Active	No
<b>Current Condition:</b>	Good Condition - JC Excavation installed the silt fence prior to the inspection on 4/27/21. JC Excavation and Majestic Pointe LLC partially cleaned out the silt fence prior to the inspection on 10/13/21. JC Excavation and Majestic Pointe LLC installed silt fence along the south side of the Reynolds Street crossing prior to the inspection on 10/25/21. Sudbeck Companies was in the process of repairing the silt fence during the inspection on 3/16/22. E&A inspector will monitor for completion. Sudbeck cleaned out and repaired the silt fence prior to the 3/22/22 inspection. Sudbeck reinstalled the silt fence where removed near the center of the run prior to the inspection on 3/29/22. Majestic Pointe LLC reinstalled the silt fence along and over the south side of Reynolds Street Culvert prior to the inspection on 7/26/22. Majestic Pointe LLC backfilled the silt fence and installed a J-hook north of the crossing on the eastern portion of the silt fence prior to the inspection on 8/30/22. Walvoord Excavating backfilled and repaired the silt fence on the north side of the Reynolds Street crossing prior to the inspection on 10/05/22. Minor spoils were observed in the silt fence along the south side of the Reynolds Street crossing during the inspection on 10/26/22. The silt fence was cleaned out south of the Reynolds Street crossing prior to the inspection on 5/17/23.				
SF 2	Silt Fence	I17 - K7	4/27/2021	Active	No
<b>Current Condition:</b>	Good Condition - JC Excavation installed the silt fence prior to the inspection on 4/27/21. JC Excavation and Majestic Pointe LLC installed silt fence along the south side of the N 170th Street crossing and the north side of the Reynolds Street crossing prior to the inspection on 10/25/21. Tab Construction graded the N 170th Street culvert and removed the silt fence around the culvert in the process prior to the inspection on 3/02/22. Sudbeck cleaned out and repaired the silt fence prior to the 3/22/22 inspection. Sudbeck repaired the silt fence north of the SB A outfall and reinstalled the silt fence where removed near the center of the run prior to the inspection on 3/29/22. Silt fence around the outfall was removed during tree clearing observed during the inspection on 7/19/22. E&A inspector will monitor to recommend reinstallation. Majestic Pointe LLC reinstalled the silt fence along and over the north side of Reynolds Street Culvert and the N 170th Street Culvert prior to the inspection on 7/26/22. The area of ground disturbance was stabilized by Dustin Wallis prior to the inspection on 9/21/22. A portion of the silt fence was removed along the north side of the Reynolds Street crossing prior to the inspection on 10/26/22. Silt fence was partially reinstalled prior to the 5/31/23 inspection. Old portions of SF 2 west of the creek do not belong to this project and will not be recommended for removal in this maintenance as of 6/7/23. Majestic Pointe LLC reinstalled the silt fence north of the Reynolds Street crossing and above the north flared end of Reynolds Street crossing, and removed the old portions of SF 2 west of the creek prior to the 8/8/23 inspection.				
SF 3	Silt Fence	M6 - R2	4/27/2021	Active	No

<b>Current Condition:</b>	Good Condition - Legacy Homes installed the silt fence prior to E&A's first inspection on 2/23/21. JC Excavation was in the process of repairing/reinstalling the silt fence during the inspection on 4/21/21. Silt fence was formerly identified as SF 5. JC Excavation and Gene Graves installed silt fence along the north side of the N 170th Street crossing prior to the inspection on 10/25/21. JC Excavation and Gene Graves reinstalled/extended the silt fence south from the SB B outfall to the N 170th Street crossing prior to the inspection on 12/08/21. Tab Construction graded the N 170th Street culvert and removed the silt fence around the culvert in the process prior to the inspection on 3/02/22. Sudbeck cleaned out and trenched in the silt fence prior to the 3/22/22 inspection. Sudbeck reinstalled the silt fence where removed northwest of SB B, reinstalled silt fence along the north side of the site, and installed two checks along the north side of the site prior to the inspection on 3/29/22. Graves Development reinstalled the silt fence along and over the north side of the N 170th Street Culvert prior to the inspection on 7/26/22. Graves Development installed silt fence above and below the outfall prior to the inspection on 8/30/22. Graves Development was repairing the silt fence south of the crossing during the inspection on 9/28/22. Walvoord Excavating cleaned out the silt fence south of the N 170th crossing and removed the portion where the crossing was seeded/matted prior to the inspection on 10/05/22.				
SF 4	Silt Fence	M6 - R2		Removed	
<b>Current Condition:</b>	Removed - JC Excavation removed the northern half of the silt fence fabric prior to the inspection on 10/06/21. JC Excavation removed the remainder of the silt fence fabric prior to the inspection on 11/11/21.				
SF 5	Silt Fence	M6 - N3		Removed	
<b>Current Condition:</b>	Removed - Silt fence identified as SF 3 as of 4/27/21.				
SF 6	Silt Fence	H19		Removed	
<b>Current Condition:</b>	Removed - JC Excavation removed the silt fence on both sides of the creek prior to the inspection on 10/06/21.				
SF 7	Silt Fence	K6		Removed	
<b>Current Condition:</b>	Removed - JC Excavation removed the silt fence on both sides of the creek prior to the inspection on 10/06/21.				
SF 8	Silt Fence	R2		Removed	
<b>Current Condition:</b>	Removed - JC Excavation removed the silt fence prior to the inspection on 10/06/21.				
SF 9	Silt Fence	W15	6/28/2022	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed a silt fence check prior to the inspection on 6/28/22. Damage was observed to the silt fence during the 6/19/23 inspection; maintenance is not necessary at this time. Majestic Pointe LLC repaired the silt fence check and removed the trash from it prior to the 8/7/23 inspection.				
SF 10	Silt Fence	Along Streets	1/4/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed two portions of silt fence prior to the inspection on 5/31/23. Majestic Pointe LLC backfilled the northern portion of the silt fence prior to the 8/7/23 inspection. Damage was observed to the northern portion of the silt fence prior to the 8/21/23 inspection; E&A inspector will monitor for maintenance. Majestic Pointe LLC extended the northern run of the silt fence to the east and the southern run to the northwest prior to the 8/28/23 inspection.				
SF 11	Silt Fence	N 170th St & N 170th Terrace	7/24/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed the silt fence prior to the 8/7/23 inspection.				
SF 12	Silt Fence	N 170th Ave & N 170th Terrace	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed the silt fence prior to the 8/28/23 inspection.				
SF 13	Silt Fence	South of Young Street & N 170th St	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed the silt fence prior to the 8/28/23 inspection.				
SF 14	Silt Fence	South of N 169th St	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed the silt fence prior to the 8/28/23 inspection.				
SF 15	Silt Fence	South of Reynolds St and 169th St	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed the silt fence prior to the 8/28/23 inspection.				
SF 16	Silt Fence	South of Reynolds St and 170th St	8/28/2023	Active	No
<b>Current Condition:</b>	Good Condition - Majestic Pointe LLC installed the silt fence prior to the 8/28/23 inspection.				
STR	Street Cleaning	Internal and Adjacent Streets	4/2/2021	Active	No
<b>Current Condition:</b>	Good Condition - State Street was cleaned prior to the inspection on 6/01/21. Minor trackout was observed on N 170th Street during the inspection on 1/05/22. Majestic Pointe LLC cleaned Potter Street south of the site prior to the inspection on 6/28/22. Majestic Pointe LLC cleaned 171th Street prior to the inspection on 8/23/22. The street was cleaned prior to the inspection on 9/12/22. Majestic Pointe LLC partially cleaned the streets prior to the inspection on 2/01/23. Majestic Pointe LLC cleaned the streets prior to the 8/7/23 inspection.				
WO 01	Concrete Washout	On Site		Removed	
<b>Current Condition:</b>	Removed - Tab Construction removed all concrete waste from the site prior to the inspection on 3/02/22.				
WO 02	Concrete Washout	On Site		Removed	
<b>Current Condition:</b>	Removed - Tab Construction removed the concrete washout prior to the inspection on 8/16/22.				
WO 03	Concrete Washout	Southeast of SB B		Removed	
<b>Current Condition:</b>	Removed - Tab Construction removed the concrete washout prior to the inspection on 8/30/22.				
WO 04	Concrete Washout	West of SB B		Removed	
<b>Current Condition:</b>	Removed - Tab Construction removed the concrete washout prior to the inspection on 8/9/22.				
WS 01	Waste Storage Area	On Site		Removed	
<b>Current Condition:</b>	Removed - The waste storage container was removed from the site prior to the inspection on 7/26/22.				

<b>Certification Statement:</b>	I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations.	
<b>Inspector Signature:</b>		<b>Reviewed By:</b> 