## E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

| Inspector: Josh Ellington |                  |   | Stage |
|---------------------------|------------------|---|-------|
|                           |                  | Majestic Pointe East                        |       |
| Project Name:             | OMA-20201        | 015-5644-GP1 / CSW-202005078                | 1     |
| For Week Ending:          |                  | 10/21/2023                                  | 68007 |
| Project Location:         | 168th Street and | d State Street - Omaha, NE (Douglas County) |       |
|                           |                  |   |       |
| Grading:                  | 99%              |   |       |
| Sanitary Sewer:           | 100%             |   |       |
| Storm Sewer:              | 95%              |   |       |
| Paving:                   | 98%              |   |       |
| Seeding:                  | 35%              |   |       |
| Utilities:                | 80%              |   |       |
| Overall Development:      | 58%              |   |       |

E&A - P2020.091.000

| RAIN FALL AMOUNTS | Amount in tenths | Date inspected | Weather Conditions | Time    | Storm event time |
|-------------------|------------------|----------------|--------------------|---------|------------------|
|                   |                  |                |                    |         | Week 1           |
| Sunday:           | 0.00"            |                |                    |         |                  |
| Monday            | 0.00"            | 10/16/2023     | Sunny 59           | 1:35 PM |                  |
| Tuesday           | 0.00"            |                |                    |         |                  |
| Wednesday         | 0.01"            |                |                    |         |                  |
| Thursday          | 0.00"            |                |                    |         |                  |
| Friday            | 0.00"            |                |                    |         |                  |
| Saturday          | 0.00"            |                |                    |         |                  |
|                   | ł                | ·              | •                  | ł       | ·                |
|                   | None             |                |                    |         |                  |

Complaints:

## **Construction Sequencing:**

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Ground disturbance associated with tree clearing at the 171st Street and Reynolds Street Crossings (4/2/2021). Ground disturbance associated with tree clearing along State Street (4/13/2021). Mass grading began in DEV A, DEV NT3, and the south portion of DEV NT2 (7/07/2021). Mass grading throughout the entire site. Mass grading for Reynolds Street and N 170th Street crossings (10/06/2021). Disking in the north half of the site (12/02/2021). Surcharge removal in the north portion of the site. Storm sewer installation (12/08/2021). Disking along the southwest portion of the site. Grading for N 170th Street crossing (12/16/2021). Construction of box culvert at N 170th Street crossing (12/29/2021). Excavation for Reynolds Street culvert. Backfilling for N 170th Street box culvert (2/16/2022). Grading near Reynolds Street and 168th Street (7/19/2022). A grade stabilization structure was installed in the creek west of SB A (8/2/2022).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Ground disturbance associated with tree clearing at the 171st Street and Reynolds Street Crossings (4/2/2021). Ground disturbance associated with tree clearing along State Street (4/13/2021). Mass grading began in DEV A, DEV NT3, and the south portion of DEV NT2 (7/07/2021). Mass grading throughout the entire site. Mass grading for Reynolds Street and N 170th Street crossings (10/06/2021). Disking in the north half of the site (12/02/2021). Surcharge removal in the north portion of the site. Storm sewer installation (12/08/2021). Disking along the southwest portion of the site. Grading for N 170th Street crossing (12/16/2021). Grading at Reynolds Street crossing (12/29/2021). Construction of box culvert at N 170th Street crossing (12/29/2021). Excavation for Reynolds Street culvert. Backfilling for N 170th Street box culvert (2/16/2022). Grading near Reynolds Street and 168th Street (7/19/2022). A grade stabilization structure was installed in the creek west of SB A (8/2/2022).

## What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (4/2/2021). Seeding and matting along the north side of the site, the western slopes along SB A, and the northeastern slopes (12/08/2021). Seeding along the N 170th Street crossing (9/28/2022). Matting along the N 170th Street crossing (10/05/2022).

Checklist Questions:

Yes

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

**Create Corrective Action?** 

| NI/A |  |
|------|--|
| IN/A |  |

| 2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are | adequate or needed |
|--|--------------------|
| to prevent erosion?  |                    |
| No   |                    |
| Create Corrective Action?  |                    |
| No - See Findings section  |                    |
|  |                    |
| 3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?   |                    |
| No   |                    |
| Create Corrective Action?  |                    |
| No - See Findings section  |                    |
|  |                    |
| 4.) Are construction entrances and adjacent streets being maintained adequately?   |                    |
| No   |                    |
| Create Corrective Action?  |                    |
| No - See BMP section   |                    |
|  |                    |
| 5.) Is dust associated with the construction activity adequately controlled on the site?   |                    |
| Yes  |                    |
| Create Corrective Action?  |                    |
| N/A  |                    |
|  |                    |
| Comments:  |                    |
| Comments:  |                    |
| Site was active for home construction during the current inspection.   |                    |

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

Some maintenance is required in the BMP section.
 Waste concrete should be removed. Majestic Pointe LLC was informed to complete by 6/7/23. Not done as of last inspection. Majestic Pointe LLC was reminded on 7/18/23, 10/10/23, 10/19/23

3.) Inactive portions of the site should be stabilized. Majestic Pointe LLC was informed to complete by 6/7/23. Not done as of last inspection. Majestic Pointe LLC was reminded on 7/18/23, 10/10/23, 10/19/23

| Unique Name  | Туре  | Location  | Projected Install Date  | Status   | Maintenance                     |
|--|---|---|---|--|---------------------------------|
| CE 1   | Construction Entrance   | V11   |   | Removed  |                                 |
| Current Condition:                                       | Removed - JC Excavation gr  | aded out the site acces   | s at this location as of the inspe  | ection on 10/13/21.  |                                 |
| CE 2   | Construction Entrance   | S2  | 2/23/2021   | Pending  | No                              |
| Current Condition:                                       | entrance prior to the inspecti  | on on 6/08/21. JC Exca  |   | c Pointe LLC and Legacy Homes<br>entrance prior to the inspection<br>r date. |                                 |
| CE 3   | Construction Entrance   | T27   |   | Removed  | No                              |
| Current Condition:                                       | Removed - TAB Construction  | n removed the construct   | tion entrance prior to the inspec   | tion on 6/10/22.   |                                 |
| CE 4   | Construction Entrance   | 14  |   | Removed  |                                 |
| Current Condition:                                       | Removed - The construction  | entrance was paved pr   | ior to the inspection on 9/21/22.   |  |                                 |
| CIP 1  | Inlet Protection  | S29   | 2/16/2022   | Active   | No                              |
|  | inlet protection prior to the 8/  |   |   | , ,  |                                 |
| CIP 2  |   |   |   | Removed  |                                 |
| CIP 2<br>Current Condition:                              | inlet protection prior to the 8/  | 7/23 inspection.<br>South end of North<br>169 Street  |   |  |                                 |
|  | inlet protection prior to the 8/  | 7/23 inspection.<br>South end of North<br>169 Street  |   |  | No                              |
| Current Condition:                                       | inlet protection prior to the 8/ Inlet Protection Removed - This BMP is now Inlet Protection  | 7/23 inspection.<br>South end of North<br>169 Street<br>CIP 2 in CIP N 169th S<br>Craig St  | St as of 8/28/23.   | Removed  |                                 |
| Current Condition:<br>CIP Craig St                       | inlet protection prior to the 8/ Inlet Protection Removed - This BMP is now Inlet Protection  | 7/23 inspection.<br>South end of North<br>169 Street<br>CIP 2 in CIP N 169th S<br>Craig St  | St as of 8/28/23.<br>8/28/2023  | Removed  |                                 |
| Current Condition:<br>CIP Craig St<br>Current Condition: | inlet protection prior to the 8/ Inlet Protection Removed - This BMP is now Inlet Protection Good Condition - Majestic Poi Inlet Protection Fair Condition - Majestic Poi 8/22/22 but is now included i Inlet filters 1 and 2 need to b | 7/23 inspection.<br>South end of North<br>169 Street<br>CIP 2 in CIP N 169th S<br>Craig St<br>Dinte LLC installed curb<br>N 169th St<br>nte LLC installed curb<br>n this BMP.<br>e cleaned out. | St as of 8/28/23.<br>8/28/2023<br>inlet protections 1-8 prior to the<br>8/28/2023<br>inlet protections 1-6 prior to the | Removed<br>Active<br>inspection on 8/28/23.                                  | Yes<br>s installed previously o |

| Current Condition:         | Tan Condition - Majestic Pol  |   | inlet protection prior to the inspe                                    |  |                         |
|----------------------------|---|---|--|--|-------------------------|
|                            | The inlet filter needs to be  | cleaned out.  |  |  |                         |
|                            | Majestic Pointe LLC was in  | formed to complete b  | oy 10/23/23.   |  |                         |
| CIP N 170th St             | Inlet Protection  | N 169th St  | 8/28/2023  | Active   | Yes                     |
| Current Condition:         | Fair Condition - Majestic Poi   | nte LLC installed curb i  | inlet protections 1-12 prior to the                                    | e inspection on 8/28/23.   |                         |
|                            | 1.) Inlet filters 3, 4, and 6 m<br>2.) Erosion north of CIP 6 s<br>1.) Majestic Pointe LLC wa<br>2.) Majestic Pointe LLC wa | hould be backfilled a<br>s informed to complet<br>s informed to complet | nd stabilized.<br>te by 10/23/23.<br>te by 10/23/23.                   |  |                         |
| CIP N 170th Terrace        | Inlet Protection  | N 170th Terrace   | 8/28/2023  | Active   | No                      |
| Current Condition:         |   |   | inlet protections 1-6 prior to th                                      | e inspection on 8/28/23.   |                         |
| CIP Reynolds St            | Inlet Protection  | Reynolds St   | 8/28/2023  | Active   | No                      |
| Current Condition:         | ,   |   | inlet protections 1-8 prior to th                                      | e inspection on 8/28/23.   |                         |
| CIP Sheffield St           | Inlet Protection  | Sheffield St  | 8/28/2023  | Active   | No                      |
| Current Condition:         | Good Condition - Majestic Po  |   | o inlet protections 1-4 prior to th                                    | e inspection on 8/28/23.   |                         |
| CIP Young St               | Inlet Protection  | Young Street  | 8/28/2023  | Active   | No                      |
| Current Condition:         | Good Condition - Majestic Po  |   | o inlet protections 1 & 2 prior to                                     | the inspection on 8/28/23.   |                         |
| CW                         | Concrete Washout  | On Site   | 8/28/2023  | Active   | No                      |
| Current Condition:         |   |   | ncrete washout prior to the insp<br>or to the 10/16/23 inspection.     | pection on 8/28/23. <b>DR Horton rer</b>                               | noved the concrete      |
| D 1                        | Diversion   | O3 - U2   | 11/16/2021   | Active   | No                      |
| Current Condition:         |   |   |  | ior to the inspection on 11/16/21.                                     |                         |
|                            |   |   | : O3 to U2. The diversion was p<br>sion into the basin prior to the ir | artially removed by disking prior to<br>aspection on 10/18/22.         | the inspection on       |
| D 2                        | Diversion   | J18 - S27   |  | Removed  |                         |
| Current Condition:         | Removed - Valley Corp parti-<br>reinstallation will not be reco   |   |  | prior to the inspection on 12/02/21                                    | . Due to paving,        |
| D 3                        | Diversion   | J15 - N6  |  | Removed  |                         |
| Current Condition:         | Removed - The diversion wa<br>be recommended as of 7/5/2  | 2.  | lue to disking on site prior to the                                    | e inspection 12/02/21. Due to pavir                                    | ng, reinstallation will |
| EM 1                       | Erosion Control Matting   | E11 - S25   | 9/1/2021   | Pending  | No                      |
| Current Condition:         | Ç.  |   | is completed in the area and w   |  |                         |
| EM 2                       | Erosion Control Matting   | E6 - F12  | 12/8/2021  | Active   | No                      |
| Current Condition:         |   |   | erosion control matting prior to                                       |  | No                      |
| EM 3<br>Current Condition: | Erosion Control Matting   | M6 - Z6   | 9/1/2021<br>is completed in the area and w                             | Pending  | No                      |
| EM 4                       | Erosion Control Matting   | Z5 - Z24  | 12/8/2021  | Active   | No                      |
| Current Condition:         | •   |   | erosion control matting prior to t                                     |  | 140                     |
| EM 5                       | Erosion Control Matting   | V1 - V7   | 12/8/2021  | Active   | No                      |
| Current Condition:         | 0   |   | erosion control matting prior to t                                     |  |                         |
| ET 1                       | Erosion Control Terrace   | V8 - O21  | 9/21/2021  | Active   | No                      |
| Current Condition:         | Good Condition - JC Excava  |   | n control terrace prior to the ins                                     | spection on 9/21/21.   |                         |
| ET 2                       | Erosion Control Terrace   | S2 - K14  | 9/21/2021  | Active   | No                      |
| Current Condition:         | Good Condition - JC Excava  | tion installed the major  | ity of the erosion control terrace                                     | prior to the inspection on 9/21/21                                     |                         |
| FT 1                       | Fuel Tank   | On-site   |  | Removed  |                         |
| Current Condition:         | Removed - JC Excavation ar  | nd Majestic Pointe LLC  | removed the fuel tanker and cl   | eaned up the spills prior to the ins                                   | pection on 12/16/21.    |
| FT 2                       | Fuel Tank   | On-site   |  | Removed  |                         |
| Current Condition:         | , ,   |   | to the inspection on 11/23/21.   |  |                         |
| FT 3                       | Fuel Tank   | On-site   |  | Removed  |                         |
| Current Condition:         | Removed - Tab Construction  | removed a double-wa   | lled fuel tank on site prior to the                                    | inspection on 7/19/22.   |                         |
| FT 4                       | Fuel Tank   | On-site   |  | Removed  |                         |
| Current Condition:         |   |   | prior to the inspection on 12/29                                       |  |                         |
| Lot 163                    | Individual Lot  | Lot 163   | 10/2/2023  | Active   | No                      |
| Current Condition:         |   |   |  | on. DR Horton installed straw wa<br>from the ROW prior to the 10/16/   |                         |
| Lot 164                    | Individual Lot  | Lot 164   | 10/2/2023  | Active   | No                      |
| Current Condition:         |   |   |  | n. DR Horton installed and secure<br>lot and removed the dirt pile fro |                         |

| Lot 165<br>Current Condition: | فما احتناء فناحدا  |   | 40/0/0000   | A ativia  | Ne   |
|-------------------------------|--|---|---|---|--|
| Current Condition.            | Individual Lot   | Lot 165   | 10/2/2023   | Active<br>n. DR Horton installed straw wa   | No<br>No   |
|                               |  | <b>U U</b>  | rior to the 10/16/23 inspection   |   | atties along the nont o  |
| Lot 166                       | Individual Lot   | Lot 166   | 9/6/2023  | Active  | No   |
| Current Condition:            | Good Condition - DR Horton   | began excavating the I  | ot prior to the 9/6/23 inspection   | DR Horton removed the dirt pile   | s in the ROW prior to th   |
|                               |  |   |   | prior to the 10/16/23 inspection  |  |
| Lot 167                       | Individual Lot   | Lot 167   | 9/6/2023  | Active  | No   |
| Current Condition:            |  |   |   | DR Horton removed the dirt pile   |  |
| Lot 168                       | Individual Lot   | Lot 168   | 9/6/2023  | Active  | No   |
| Current Condition:            |  |   |   | . D R Horton removed the dirt pile  |  |
|                               |  |   |   | prior to the 10/16/23 inspection  |  |
| Lot 169                       | Individual Lot   | Lot 169   | 8/28/2023   | Active  | No No  |
| Current Condition:            | Horton removed the dirt piles  |   |   | d installed straw wattles prior to t  | ne 8/28/23 inspection. L   |
| Lot 170                       | Individual Lot   | Lot 170   | 8/28/2023   | Active  | No   |
| Current Condition:            |  |   | ot and installed straw wattles pr<br>he lot prior to the 10/2/23 inspe  | ior to the 8/28/23 inspection. DR ction.  | Horton removed the dir   |
| Lot 180                       | Individual Lot   | Lot 180   | 8/28/2023   | Active  | No   |
| Current Condition:            | Good Condition - DR Horton<br>installed straw wattles along  |   |   | n. DR Horton removed the dirt pil   | es in the ROW and  |
| Lot 194                       | Individual Lot   | Lot 194   | 8/28/2023   | Active  | No   |
| Current Condition:            |  | 0 0   | ot prior to the 8/28/23 inspectio<br>of the lot prior to the 9/25/23 ins  | n. DR Horton removed the dirt pil pection.  | es in the ROW, paved   |
| MS 01                         | Material Storage   | On Site   | 3/2/2022  | Active  | No   |
| Current Condition:            | Good Condition - Material st   | orage is active in the so   | buth portion of the site as of the  | inspection on 3/02/22.  |  |
| PB 01                         | Portable Bathroom  | On Site   | ·   | Removed   |  |
| Current Condition:            | Removed - JC Excavation re   | moved the portable toil   | et prior to the inspection on 11/   | 23/21.  |  |
| PB 02                         | Portable Bathroom  | On Site   |   | Removed   |  |
| Current Condition:            |  | -   | toilet prior to the inspection on '   |   |  |
| PB X                          | Portable Bathroom  | On Site   | 12/29/2021  | Pending   | No   |
| Current Condition:            | prior to the inspection on 3/1   | 6/22. Tab Construction  | removed a portable toilet from  | on 12/29/21. Valley Corp secured<br>the site prior to the inspection on<br>removed a toilet prior to the inspe  | •  |
|                               |  | the inspection on 4/26  | /23. An unknown contractor rem  | the portable toilet and an unknow<br>loved the portable toilet on site p  | n contractor secured a   |
| SB A                          | portable toilet on site prior to   | the inspection on 4/26  | /23. An unknown contractor rem  |   | n contractor secured a   |
| SB A<br>Current Condition:    | portable toilet on site prior to inspection; E&A inspector wi         Sediment Basin         Good Condition - 9% full - JC         JC Excavation repaired the excavation repaired the excavation repaired the cleanor inspector painted the cleanor inspection on 12/08/21. The site's advanced developmen   | the inspection on 4/26,<br>Ill monitor for its reinsta<br>E9<br>C Excavation began sha<br>erosion along the berm<br>inspection on 11/23/21<br>ut mark during the insp<br>recommendation of inc<br>t. Minor erosion was ob   | /23. An unknown contractor rem<br>llation.  | noved the portable toilet on site p   | n contractor secured a<br>rior to the 6/19/23<br>No<br>r will continue to monito<br>as in the process of<br>n 12/02/21. The E&A<br>to the basin prior to the<br>s of 9/6/2022 due to the<br>pector will continue to  |
|                               | portable toilet on site prior to inspection; E&A inspector wi         Sediment Basin         Good Condition - 9% full - JC         JC Excavation repaired the einstalling the riser during the inspector painted the cleanou inspection on 12/08/21. The site's advanced developmen monitor and recommend main   | the inspection on 4/26,<br>Ill monitor for its reinsta<br>E9<br>C Excavation began sha<br>erosion along the berm<br>inspection on 11/23/21<br>ut mark during the insp<br>recommendation of inc<br>t. Minor erosion was ob   | /23. An unknown contractor rem<br>llation.  | Active<br>Active<br>ection on 10/06/21. E&A inspecto<br>on on 11/03/21. JC Excavation w<br>itfall pipe prior to the inspection of<br>inte LLC installed an inlet pipe in<br>vill no longer be recommended as<br>the 6/26/23 inspection; E&A ins                                     | n contractor secured a<br>rior to the 6/19/23<br>No<br>r will continue to monito<br>as in the process of<br>n 12/02/21. The E&A<br>to the basin prior to the<br>s of 9/6/2022 due to the<br>pector will continue to  |
| Current Condition:            | portable toilet on site prior to inspection; E&A inspector wi         Sediment Basin         Good Condition - 9% full - JC         JC Excavation repaired the eleanor inspector painted the cleanor inspection on 12/08/21. The site's advanced developmen monitor and recommend main inspection.         Sediment Basin         Good Condition - 49% full - J         berm of the basin prior to the 11/23/21. JC Excavation inst inspection on 12/08/21. JC Excavation inst inspection on 12/08/21. JC Excavation inst inspection on 12/08/21. JC Excavation fully riser during the inspection or inspection on 6/28/22. The Excert during the inspection or inspection on 6/28/22. The Excert during the inspection or inspection on 6/28/22. The Excert during the inspection or inspection on 6/28/22. The Excert during the inspection or 12/08/21. The Excert during the inspection or inspection on 6/28/22. The Excert during the inspection or inspection or 6/28/22. The Excert during the inspection or inspection on 6/28/22. The Excert during the inspection or inspection or 6/28/22. The Excert during the inspection or inspection on 6/28/22. The Excert during the inspection or inspection or 6/28/22. The Excert during the inspection or inspection or 6/28/22. The Excert during the inspection or inspection or 6/28/22. The Excert during the inspection or 6/28/22. The Excert during the inspection or 6/28/22. The Excert during the inspection or 6/28/24. | the inspection on 4/26,<br>Ill monitor for its reinsta<br>E9<br>C Excavation began sha<br>erosion along the berm<br>inspection on 11/23/21<br>ut mark during the insp<br>recommendation of inc<br>t. Minor erosion was ob<br>intenance as needed. E<br>O3<br>IC Excavation shaped t<br>a inspection on 11/03/2<br>talled the outfall pipe pr<br>Excavation and Gene G<br>y built up the berm prior<br>h 6/21/22. E&A inspector<br>E&A inspector painted the<br>onger be recommended | /23. An unknown contractor rem<br>llation.          7/14/2021         aping the basin prior to the inspect<br>of the basin prior to the inspect<br>luding the emergency spillway to<br>served around the barrel during<br>SA inspector painted around the<br>9/28/2021         he basin prior to the inspection<br>1. JC Excavation was in the pro-<br>ior to the inspection on 12/02/2<br>raves partially built up the low s<br>to the inspection on 12/21/21.         privile monitor for completion. M<br>the cleanout mark during the inspection | Active<br>Active<br>ection on 10/06/21. E&A inspecto<br>on on 11/03/21. JC Excavation w<br>itfall pipe prior to the inspection o<br>inte LLC installed an inlet pipe in<br>vill no longer be recommended as<br>the 6/26/23 inspection; E&A ins<br>e remained of the riser structure | n contractor secured a<br>rior to the 6/19/23<br>No<br>r will continue to monitor<br>as in the process of<br>n 12/02/21. The E&A<br>to the basin prior to the<br>s of 9/6/2022 due to the<br>pector will continue to<br>during the 8/8/23<br>No<br>ired the erosion along t<br>the inspection on<br>cleanout mark during the<br>or to the inspection on<br>rocess of reinstalling the<br>riser prior to the<br>endation of including the |

| Current Condition:         | cleaned out the silt fence pri<br>the Reynolds Street crossing<br>inspection on 3/16/22. E&A<br>inspection. Sudbeck reinstal<br>reinstalled the silt fence alor<br>backfilled the silt fence and i<br>Walvoord Excavating backfil<br>10/05/22. Minor spoils were<br>The silt fence was cleaned of   | or to the inspection on<br>g prior to the inspection<br>inspector will monitor for<br>led the silt fence where<br>ng and over the south si<br>installed a J-hook north<br>lled and repaired the sil<br>observed in the silt fenc<br>out south of the Reynolo  | 10/13/21. JC Excavation and M<br>on 10/25/21. Sudbeck Company<br>or completion. Sudbeck cleaned<br>removed near the center of the<br>de of Reynolds Street Culvert p<br>of the crossing on the eastern<br>t fence on the north side of the  | 7/21. JC Excavation and Majestic<br>ajestic Pointe LLC installed silt fe<br>ies was in the process of repairin<br>out and repaired the silt fence pr<br>run prior to the inspection on 3/2<br>rior to the inspection on 7/26/22.<br>portion of the silt fence prior to the<br>Reynolds Street crossing prior to<br>eynolds Street crossing during the<br>spection on 5/17/23.  | nce along the south side of<br>g the silt fence during the<br>ior to the 3/22/22<br>9/22. Majestic Pointe LLC<br>Majestic Pointe LLC<br>e inspection on 8/30/22.<br>the inspection on  |
|----------------------------|---|---|---|--|--|
|                            | Majestic Pointe LLC was info<br>10/19/23.   | ormed to complete by 1  | 0/16/23. Not done as of last in   | spection. Majestic Pointe LLC v  | was reminded on  |
| SF 2                       | Silt Fence  | 17 - K7   | 4/27/2021   | Active   | No   |
| Current Condition:         |   |   |   | Active<br>27/21. JC Excavation and Majesti   |  |
| SF 3<br>Current Condition: | 10/25/21. Tab Construction inspection on 3/02/22. Sudb the SB A outfall and reinstal outfall was removed during the inspection on 7/26/22. The inspection on 7/26/22. The inspection on 7/26/22. The inspection on 7/26/22. The installed prior to the 5/31/2 removal in this maintenance north flared end of Reynolds         Silt Fence         Good Condition - Legacy Hor repairing/reinstalling the silt | graded the N 170th Streeck cleaned out and repled the silt fence where ree clearing observed or led the silt fence along the area of ground distuing the north side of the Fi23 inspection. Old portion as of 6/7/23. Majestic Fi Street crossing, and respective to the silt fermes installed the silt fermes during the inspection. | eet culvert and removed the silt<br>paired the silt fence prior to the<br>removed near the center of the<br>Juring the inspection on 7/19/22<br>and over the north side of Reyn<br>rbance was stabilized by Dustin<br>Reynolds Street crossing prior to<br>ons of SF 2 west of the creek do<br>Pointe LLC reinstalled the silt fe<br>emoved the old portions of SF 2<br>4/27/2021<br>nce prior to E&A's first inspectio<br>tion on 4/21/21. Silt fence was to | Reynolds Street crossing prior to<br>fence around the culvert in the pr<br>3/22/22 inspection. Sudbeck repa<br>run prior to the inspection on 3/2<br>. E&A inspector will monitor to re-<br>olds Street Culvert and the N 170<br>Wallis prior to the inspection on<br>the inspection on 10/26/22. Silt for<br>the inspection on 10/25/21. JC Excavation was<br>formerly identified as SF 5. JC Ex-<br>spection on 10/25/21. JC Excavation for the second<br>text spection on 10/25/21. JC Excavation was<br>formerly identified as SF 5. JC Excavation was for t | ocess prior to the<br>aired the silt fence north of<br>9/22. Silt fence around the<br>commend reinstallation.<br>th Street Culvert prior to<br>9/21/22. A portion of the<br>fence was partially<br>I not be recommended for<br>crossing and above the<br>23 inspection.<br>No<br>in the process of<br>cavation and Gene Graves |
| SF 4                       | Construction graded the N 1<br>Sudbeck cleaned out and tre<br>of SB B, reinstalled silt fence<br>3/29/22. Graves Developme<br>7/26/22. Graves Developme<br>repairing the silt fence south   | 70th Street culvert and<br>enched in the silt fence<br>e along the north side o<br>nt reinstalled the silt fer<br>nt installed silt fence ab<br>of the crossing during  | removed the silt fence around t<br>prior to the 3/22/22 inspection.<br>If the site, and installed two chec<br>nee along and over the north sid<br>pove and below the outfall prior<br>the inspection on 9/28/22. Walv   | crossing prior to the inspection o<br>he culvert in the process prior to to<br>Sudbeck reinstalled the silt fence<br>cks along the north side of the site<br>le of the N 170th Street Culvert prior<br>to the inspection on 8/30/22. Grav<br>roord Excavating cleaned out the<br>or to the inspection on 10/05/22.   | the inspection on 3/02/22.<br>where removed northwest<br>e prior to the inspection on<br>rior to the inspection on<br>ves Development was  |
| Current Condition:         |   |   | If of the silt fence fabric prior to  | the inspection on 10/06/21. JC E   | L<br>xcavation removed the   |
|                            | remainder of the silt fence fa  | bric prior to the inspect   | ion on 11/11/21.  |  |  |
| SF 5                       | Silt Fence  | M6 - N3   |   | Removed  |  |
| Current Condition:         | Removed - Silt fence identifi   |   | 1.  |  | 1  |
| SF 6                       | Silt Fence  | H19   |   | Removed  |  |
| Current Condition:<br>SF 7 | Silt Fence  | K6  | n both sides of the creek prior to  | Removed  |  |
| Current Condition:         |   | -   | both sides of the creek prior to  |  |  |
| SF 8                       | Silt Fence  | R2  |   | Removed  |  |
| Current Condition:         |   |   | I<br>ior to the inspection on 10/06/2   |  |  |
| SF 9                       | Silt Fence  | W15   | 6/28/2022   | Active   | No   |
| Current Condition:         | Good Condition - Majestic P   | ointe LLC installed a sil   | t fence check prior to the inspec   | ction on 6/28/22. Majestic Pointe  |  |
| 05.40                      | check and removed the tras  | · · · · · · · · · · · · · · · · · · ·   |   | A =4ius  | Vee  |
| SF 10                      | Silt Fence  | Along Streets   | 1/4/2023  | Active   | Yes  |
| Current Condition:         | northern portion of the silt fe<br>the southern run to the north<br>The northern silt fence need  | nce prior to the 8/7/23 i<br>west prior to the 8/28/2<br>s to be repaired on the  | nspection. Majestic Pointe LLC<br>3 inspection.<br>corner of street.  | extended the northern run of the   | silt fence to the east and   |
|                            |   | N 170th St & N 170th  |   |  |  |
| SF 11                      | Silt Fence  | Terrace   | 7/24/2023   | Active   | No   |
| Current Condition:         | Good Condition - Majestic P   | ointe LLC installed the   | silt fence prior to the 8/7/23 insp   | pection.   |  |

| SF 12  | Silt Fence  | N 170th Ave & N<br>170th Terrace  | 8/28/2023  | Active  | No   |
|--|---|---|--|---|--|
| Current Condition:   |   |   | It fence prior to the 8/28/23 in   |   | NO   |
|  | ,   | South of Young Street   | •  | T   |  |
| SF 13  | Silt Fence  | & N 170th St  | 8/28/2023  | Active  | No   |
| Current Condition:   |   |   | It fence prior to the 8/28/23 in   |   |  |
| SF 14  | Silt Fence  | South of N 169th St   | 8/28/2023  | Active  | No   |
| Current Condition:   |   |   | It fence prior to the 8/28/23 in   | ispection.  |  |
| SF 15  | Silt Fence  | South of Reynolds St<br>and 169th St  | 8/28/2023  | Active  | No   |
| Current Condition:   | Good Condition - Majestic P   | ointe LLC installed the sil   | It fence prior to the 8/28/23 in   | spection.   |  |
| SF 16  | Silt Fence  | South of Reynolds St<br>and 170th St  | 8/28/2023  | Active  | No   |
| Current Condition:   | Good Condition - Majestic P   | ointe LLC installed the sil   | It fence prior to the 8/28/23 in   | nspection.  |  |
| STR  | Street Cleaning   | Internal and Adjacent<br>Streets  | 4/2/2021   | Active  | Yes  |
|  |   |   |  |   |  |
|  | <ol> <li>Streets need to be clean</li> <li>Streets should be clean</li> <li>Majestic Pointe LLC was</li> <li>10/19/23.</li> <li>DR Horton was informed</li> </ol>   | informed to complete by   | 10/10/23. Not done as of la  | st inspection. Majestic Pointe L  | LC was reminded on   |
| WO 01  | 2.) Streets should be clear<br>1.) Majestic Pointe LLC was<br>10/19/23.<br>2.) DR Horton was informe  | ed around DR Horton Ic<br>informed to complete by<br>d to complete by 10/17/2   | 10/10/23. Not done as of la  |   | LC was reminded on   |
| WO 01<br>Current Condition:  | <ul> <li>2.) Streets should be clear</li> <li>1.) Majestic Pointe LLC was</li> <li>10/19/23.</li> <li>2.) DR Horton was informe</li> <li>Concrete Washout</li> </ul>  | ed around DR Horton ic<br>informed to complete by<br>d to complete by 10/17/2<br>On Site  | 10/10/23. Not done as of la:<br>23.  | Removed   | LC was reminded on   |
| WO 01<br>Current Condition:<br>WO 02   | <ul> <li>2.) Streets should be clear</li> <li>1.) Majestic Pointe LLC was</li> <li>10/19/23.</li> <li>2.) DR Horton was informe</li> <li>Concrete Washout</li> </ul>  | ed around DR Horton ic<br>informed to complete by<br>d to complete by 10/17/2<br>On Site  | 10/10/23. Not done as of la  | Removed   | LC was reminded on   |
| Current Condition:   | 2.) Streets should be clear<br>1.) Majestic Pointe LLC was<br>10/19/23.<br>2.) DR Horton was informe<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout  | ed around DR Horton ic<br>informed to complete by<br>d to complete by 10/17/7<br>On Site<br>n removed all concrete wa<br>On Site  | 10/10/23. Not done as of la:<br>23.  | Removed<br>inspection on 3/02/22.<br>Removed  | LC was reminded on   |
| Current Condition:<br>WO 02  | 2.) Streets should be clear<br>1.) Majestic Pointe LLC was<br>10/19/23.<br>2.) DR Horton was informe<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout  | ed around DR Horton ic<br>informed to complete by<br>d to complete by 10/17/7<br>On Site<br>n removed all concrete wa<br>On Site  | 10/10/23. Not done as of la:<br>23.<br>aste from the site prior to the   | Removed<br>inspection on 3/02/22.<br>Removed  | LC was reminded on   |
| Current Condition:<br>WO 02<br>Current Condition:<br>WO 03<br>Current Condition:   | <ul> <li>2.) Streets should be clear</li> <li>1.) Majestic Pointe LLC was</li> <li>10/19/23.</li> <li>2.) DR Horton was informed</li> <li>Concrete Washout</li> <li>Removed - Tab Construction</li> <li>Concrete Washout</li> </ul>   | action       DR Horton Ic         informed to complete by       Informed to complete by         d to complete by 10/17/2       On Site         n removed all concrete wa       On Site         n removed the concrete wa       Southeast of SB B         removed the concrete wa       Southeast of SB B  | 10/10/23. Not done as of la:<br>23.<br>aste from the site prior to the   | Removed<br>inspection on 3/02/22.<br>Removed<br>n on 8/16/22.<br>Removed<br>o on 8/30/22.   | LC was reminded on   |
| Current Condition:<br>WO 02<br>Current Condition:<br>WO 03<br>Current Condition:<br>WO 04                                | 2.) Streets should be clear<br>1.) Majestic Pointe LLC was<br>10/19/23.<br>2.) DR Horton was informed<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout   | action       DR Horton Ic         informed to complete by       Informed to complete by         d to complete by 10/17/7         On Site         n removed all concrete wa         On Site         n removed the concrete wa         Southeast of SB B         removed the concrete wa         West of SB B   | 10/10/23. Not done as of lat<br>23.<br>aste from the site prior to the<br>vashout prior to the inspection<br>ashout prior to the inspection  | Removed<br>inspection on 3/02/22.<br>Removed<br>n on 8/16/22.<br>Removed<br>o on 8/30/22.<br>Removed  | LC was reminded on   |
| Current Condition:<br>WO 02<br>Current Condition:<br>WO 03<br>Current Condition:<br>WO 04<br>Current Condition:          | 2.) Streets should be clear<br>1.) Majestic Pointe LLC was<br>10/19/23.<br>2.) DR Horton was informed<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout<br>Removed- Tab Construction<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout<br>Removed - Tab Construction  | action       DR Horton Ic         informed to complete by       informed to complete by         d to complete by 10/17/7         On Site         n removed all concrete wa         On Site         n removed the concrete wa         Southeast of SB B         removed the concrete wa         West of SB B         n removed the concrete wa   | 10/10/23. Not done as of la:<br>23.<br>aste from the site prior to the<br>vashout prior to the inspection<br>ashout prior to the inspection  | Removed         inspection on 3/02/22.         Removed         n on 8/16/22.         Removed         on 8/30/22.         Removed         n on 8/30/22.         Removed         n on 8/30/22.         Removed         n on 8/9/22.   |  |
| Current Condition:<br>WO 02<br>Current Condition:<br>WO 03<br>Current Condition:<br>WO 04                                | 2.) Streets should be clear<br>1.) Majestic Pointe LLC was<br>10/19/23.<br>2.) DR Horton was informed<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout<br>Removed- Tab Construction<br>Concrete Washout<br>Removed - Tab Construction<br>Concrete Washout<br>Removed - Tab Construction<br>Waste Storage Area  | ed around DR Horton ic<br>informed to complete by<br>d to complete by 10/17/7<br>On Site<br>n removed all concrete wa<br>On Site<br>n removed the concrete wa<br>Southeast of SB B<br>removed the concrete wa<br>West of SB B<br>n removed the concrete wa<br>On Site   | 10/10/23. Not done as of la:<br>23.<br>aste from the site prior to the<br>/ashout prior to the inspection<br>ashout prior to the inspection<br>/ashout prior to the inspection<br>10/9/2023  | Removed<br>inspection on 3/02/22.<br>Removed<br>n on 8/16/22.<br>Removed<br>o on 8/30/22.<br>Removed  |  |
| Current Condition:<br>WO 02<br>Current Condition:<br>WO 03<br>Current Condition:<br>WO 04<br>Current Condition:<br>WS 01 | <ul> <li>2.) Streets should be clear</li> <li>1.) Majestic Pointe LLC was</li> <li>10/19/23.</li> <li>2.) DR Horton was informe</li> <li>Concrete Washout</li> <li>Removed - Tab Construction</li> <li>Concrete Washout</li> </ul>  | eed around DR Horton Ic         informed to complete by         d to complete by 10/17/7         On Site         n removed all concrete wa         On Site         n removed the concrete wa         Southeast of SB B         removed the concrete wa         West of SB B         n removed the concrete wa         On Site         or removed the concrete wa         On Site         or removed the concrete wa         On Site         on Site         on Site         on removed the concrete wa         On Site         On Site         Southeast of SB B         on removed the concrete wa         On Site         on removed the concrete wa         On Site         on removed the concrete wa         On Site         on Site | 10/10/23. Not done as of la:<br>23.<br>aste from the site prior to the<br>vashout prior to the inspection<br>ashout prior to the inspection<br>vashout prior to the inspection<br>10/9/2023<br>emoved from the site prior to   | Removed         inspection on 3/02/22.         Removed         n on 8/16/22.         Removed         on 8/30/22.         Removed         n on 8/9/22.         Active  | No   |
| Current Condition:<br>WO 02<br>Current Condition:<br>WO 03<br>Current Condition:<br>WO 04<br>Current Condition:<br>WS 01 | <ul> <li>2.) Streets should be clear</li> <li>1.) Majestic Pointe LLC was</li> <li>10/19/23.</li> <li>2.) DR Horton was informed</li> <li>Concrete Washout</li> <li>Removed - Tab Construction</li> <li>Waste Storage Area</li> <li>Good Condition - The waste storage containers prior to the system designed to assure the person or persons who man the best of my knowledge ar</li> </ul> | eed around DR Horton Ic<br>informed to complete by<br>d to complete by 10/17/2<br>On Site<br>removed all concrete wa<br>On Site<br>removed the concrete wa<br>Southeast of SB B<br>removed the concrete wa<br>West of SB B<br>removed the concrete wa<br>e storage container was re<br>to 10/9/23 inspection. DR<br>4, that this document and<br>hat qualified personnel pr<br>age the system or those p<br>nd belief, true, accurate, a  | 10/10/23. Not done as of las<br>23.<br>aste from the site prior to the<br>vashout prior to the inspection<br>ashout prior to the inspection<br>vashout prior to the inspection<br>10/9/2023<br>moved from the site prior to<br>R Horton removed the trash<br>all attachments were prepare<br>roperly gathered and evaluate<br>persons directly responsible f | Removed         inspection on 3/02/22.         Removed         n on 8/16/22.         Removed         n on 8/30/22.         Removed         n on 8/9/22.         Active         the inspection on 7/26/22. D R H         from the lot prior to the 10/16/2         ed under my direction or supervise         ed under my direction or submitted. Base         for gathering the information, the         at there are significant penalties for | No No orton installed waste 23 inspection. ion in accordance with a sed on my inquiry of the information submitted is, |