E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Engineering Answers

Engineering Answers Environmental Services Dept. Manager							
		E&A - P2021.3	21.000				
nspector: Shaun McGuire					Stage		
		Morgan	Ridge 2				
		_	_		1		
Project Name:		CSW-202408621					
For Week Ending:		6/29/	2024				
	Southwest corner of K	Cempten Creek Drive	and 156th Street - Bennin	gton, NE (Douglas	68007		
Project Location:		County)					
,			,				
Grading:	1/	5%		T			
Sanitary Sewer:		0%					
•							
Storm Sewer:		0%					
Paving:		0%					
Seeding:		0%					
Jtilities:		0%					
Overall Development:		1%					
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time			
Sun day.	0.00"				Wee		
Sunday:	0.00"			+			
Monday	0.00"			+			
Гuesday Vednesday	0.81" 0.04"			+			
Thursday	0.04	6/27/2024	Overcast 82/69	12:15 PM			
riday	0.00"	0/21/2024	Overcast 82/09	12.13 FW			
Saturday	0.00"						
Grading the site (4/18/24). Grad	e basins) of the site do not had ding has not started in the SW of t stabilization measures lister	drainage basin (6/7/202	24).	scheduled in the nex	t 14 days?		
Checklist Questions:							
	project free of any significant signs of	ferosion or sediment that w	ould be associated with the con	struction activity?			
Yes Create Corrective Action?							
V/A							
4// (
Have disturbed areas been seeded or Yes Create Corrective Action?	otherwise stabilized as required? Lis	at inactive portions of the pr	roject and if stabilization measur	e are adequate or needed t	o prevent erosion.		
	uction material, hazardous, etc.) bein	g managed properly?					
es							
Freate Corrective Action?							
N/A							
re construction entrances and adiac	ent streets being maintained adequate	telv?					
res	and the second second						
Create Corrective Action?							
N/A							
s dust associated with the constructi	ion activity adequately controlled on t	the site?					
Yes .							
Create Corrective Action?							
N/A							
Comments:							

Comments:
The site was active during the most recent inspection.

Findings / Corrective Actions (Date): Findings / Corrective Actions (Date): Some maintenance is needed in the BMP section.

Unique Name	Time	Location	Projected Install Date	Status	Maintenance		
Berm #1	Type Diversion Berm	North of SB D	6/7/2024	Active	No		
Current Condition:	Good Condition- An Improve						
Current Condition.	Ruff Grading as of 6/7/2024		motaned to the north of Ci	5 D to control runo	in towards room oncor by		
			1	1	1		
D1	Diversion	SB E	4/18/2024	Active	Yes		
Current Condition:	Fair Condition - Ruff Gradin	g installed a portion of	the diversion prior to the 6	6/20/24 inspection.			
	Diversion should be installed						
	Diversion should be installed.						
	Ruff Grading was informed	to complete by 5/2/24	Not done as of last inspec	tion Ruff Grading	was reminded on 5/24/24		
	6/13/24	10 00111p1010 by 0/2/2 1.	THO COUNTY AS OF IGOUR INOPOC	Mon. Han Grading	Was reminada en 6/2 1/2 1,		
D 2	Diversion	SB F	4/18/2024	Pending	Yes		
Current Condition:	Pending -		•				
	Diversion should be installe	d.					
	Ruff Grading was informed	to complete by 5/2/24.	Not done as of last inspec	tion. Ruff Grading	was reminded on 5/24/24,		
D 3	6/13/24 Diversion	SB F	4/18/2024	Pending	Yes		
Current Condition:	Pending -	361	4/10/2024	Fending	165		
Guiterit Gorialion.	rending						
	Diversion should be installe	d.					
	Ruff Grading was informed	to complete by 5/2/24.	Not done as of last inspec	tion. Ruff Grading	was reminded on 5/24/24,		
	6/13/24			T	1		
EM 1	Erosion Matting	See SWPPP	4/18/2024	Pending	No		
Current Condition:	Pending - BMP will be insta						
EM 2	Erosion Matting	See SWPPP	4/18/2024	Pending	No		
Current Condition:	Pending - BMP will be insta						
EM 3	Erosion Matting	See SWPPP	4/18/2024	Active	No		
Current Condition:	Pending - BMP will be insta						
EM 4	Erosion Matting	See SWPPP	4/18/2024	Pending	No		
Current Condition:	Pending - BMP will be insta						
EM 5 Current Condition:	Erosion Matting Pending - BMP will be insta	See SWPPP	4/18/2024	Pending	No		
ET 1		See SWPPP	4/18/2024				
Current Condition:	Erosion Control Terrace Pending -	See SWPFF	4/10/2024	Pending	Yes		
Guirent Condition:	r criding						
	Erosion Control Terrace sho	ould be installed.					
	Ruff Grading was informed	to complete by 5/2/24.	Not done as of last inspec	tion. Ruff Grading	was reminded on 5/24/24,		
	6/13/24						
ET 2	Erosion Control Terrace	See SWPPP	4/18/2024	Pending	Yes		
Current Condition:	Pending -			, <u></u>			
	-						
	Erosion Control Terrace should be installed.						
	Ruff Grading was informed to complete by 5/2/24. Not done as of last inspection. Ruff Grading was reminded on 5/24/24,						
		to complete by 5/2/24.	Not done as of last inspec	tion. Ruff Grading	was reminded on 5/24/24,		
	6/13/24						
ET 3	Erosion Control Terrace	See SWPPP	4/18/2024	Pending	Yes		
Current Condition:	Pending -						
	Erosion Control Terrace sho	build be installed.					
	Ruff Grading was informed	to complete by 5/2/24	Not done as of last increas	tion Ruff Grading	was reminded on 5/24/24		
	6/13/24	to complete by 5/2/24.	THO CHOICE AS OF IAST INSPEC	Mon. Run Grauing	was reminued on 5/24/24,		
FT X	Fuel Tank	See SWPPP	4/18/2024	Active	No		
Current Condition:	Good Condition - Ruff Grad						
	around the fuel tank prior to	· ·	0 1		fuel tank prior to the		
	6/13/24 inspection. Ruff Gra	ading cleaned up the st	ained soils prior to the 6/2	0/24 inspection.			
SB E	Sediment Basin	See SWPPP	4/18/2024	Pending	Yes		
Current Condition:	Pending -						
	Basin should be installed.						
	Ruff Grading was informed	to complete by E/2/24	Not done as of last increas	tion Duff Crading	was reminded on E/24/24		
	6/13/24	to complete by 5/2/24.	Not done as of last inspec	don. Run Grauing	was reminued 011 5/24/24,		
SB F	Sediment Basin	See SWPPP	4/18/2024	Pending	Yes		
JD F	Jeuintent Dasin	OCC OVVIII	7/10/2027	i enaing	169		

Current Condition:	Pending -						
	Basin should be installed	i.					
	Ruff Grading was inform	ed to complete by 5/2/24. N	Not done as of last inspe	ection. Ruff Grading	was reminded on 5/24.		
SF 1	Silt Fence	Eastern Perimeter	4/18/2024	Active	Yes		
Current Condition:	Fair Condition - Ruff Grading installed the silt fence prior to the 4/18/24 inspection.						
	Silt fence should be extended. Ruff Grading was informed to complete by 5/2/24. Not done as of last inspection. Ruff Grading was reminded on 5/24/6/13/24						
SF 2	Silt Fence	Southeastern Perimeter	4/18/2024	Active	Yes		
Current Condition:		ding installed the silt fence	prior to the 4/18/24 inst		162		
	1.) Ruff Grading was info 5/24/24, 6/13/24	ormed to complete by 5/2/2 ormed to complete by 5/30/	4. Not done as of last in		· ·		
SF 3	Silt Fence	Western Perimeter	4/18/2024	Pending	Yes		
Current Condition:	Pending -	Westelli Fellilletei	4/10/2024	Pending	165		
	6/13/24	ed to complete by 5/2/24. Now we will be seen to complete by 5/2/24. We will be seen to complete by 5/2/24. We stern Perimeter	Not done as of last inspection 4/18/2024				
SF 4 Current Condition:	Silt Fence Pending -	Woodon Folimotor	1/10/2021	Pending	Yes		
	Silt fence should be insta	alled. ed to complete by 5/2/24. N	Not done as of last inspe	ection. Ruff Grading	was reminded on 5/24		
MS 1	Material Storage	On Site	4/18/2024	Active	No		
Current Condition:		e area taking place by Ruff					
WO 1	Concrete Washout	On Site	4/18/2024	Pending	No		
Current Condition:	Pending - Concrete will b		4/40/0004	D-: "			
WS 1	Waste Storage	On Site	4/18/2024	Pending	No		
Current Condition: STR	Streets	stored in proper containme N 156th Street	nt. 4/18/2024	Active	No		
Current Condition:		reets were free of track out			INU		
SWPPP Sign	SWPPP Notification Sign		5/11/2023	Active	No		
Current Condition:		spector installed the SWPF			I INO		
Certification Statement:	"I certify, under penalty of direction or supervision in properly gathered and expersons who manage the the information submitted am aware that there are	if law, that this document a n accordance with a syster valuated the information su e system or those persons d is, to the best of my know significant penalties for sult for knowing violations."	nd all attachments were n designed to assure th bmitted. Based on my ir directly responsible for vledge and belief, true, a	prepared under my at qualified personn nquiry of the person gathering the inform accurate, and compl	el or ation, ete. I		
pector Signature:	Sm MsGm			Reviewed By:	Cat Silv		