

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A - P2020.259.001

Inspector: Josh Ellington		Stage
Project Name:	North Highlands CSW-202105801	1
For Week Ending:	7/6/2024	
Project Location:	23rd Street & N Locust Street - Wahoo, NE (Saunders County)	68066

Grading:	95%			
Sanitary Sewer:	95%			
Storm Sewer:	95%			
Paving:	85%			
Seeding:	25%			
Utilities:	95%			
Overall Development:	55%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week 1
Sunday:	0.00"				
Monday:	1.91" [07:15 - 09:55]				
Tuesday:	1.31" [22:35 - 13:55]	7/2/2024	Light rain 79	1:05 PM	
Wednesday:	0.00"				
Thursday:	0.09"				
Friday:	0.00"				
Saturday:	0.09"				

Complaints:

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Most of the site has been graded and paved prior to the first E&A inspection on 6/6/24.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Most of the site has been graded and paved prior to the first E&A inspection on 6/6/24.

What temporary or permanent stabilization measures listed in this section are being implemented?

Most of the site is vegetated where building is not active (6/6/24).

Checklist Questions:

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Create Corrective Action?

N/A

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measures are adequate or needed to prevent erosion.

Yes

Create Corrective Action?

N/A

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

No

Create Corrective Action?

No - See BMP section					
4.) Are construction entrances and adjacent streets being maintained adequately?					
Yes					
Create Corrective Action?					
N/A					
5.) Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Create Corrective Action?					
N/A					
Comments:					
Comments: Site was active for home construction during the last inspection.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): 1.) Some maintenance is required in the BMP section.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
IF 1-6	Inlet filters	On site	6/6/2024	Active	No
Current Condition:	Good Condition - Inlet filter 5 was installed prior to E&A inspections beginning on 6/6/24.				
IF 7	Inlet filters	On site	6/6/2024	Active	No
Current Condition:	Good Condition - The inlet filter was installed prior to E&A inspections beginning on 6/6/24.				
IF 8-11	Inlet filters	On site	6/6/2024	Active	No
Current Condition:	Good Condition - Inlet filters 8 and 9 were installed prior to E&A inspections beginning on 6/6/24.				
IF 12-17	Inlet filters	On site	6/6/2024	Active	No
Current Condition:	Good Condition - Inlet filters 12, 13, 14, 15, and 16 were installed prior to E&A inspections beginning on 6/6/24.				
IF 18-19	Inlet filters	On site	6/6/2024	Active	Yes
Current Condition:	Fair Condition - Inlet filter 19 was installed prior to E&A inspections beginning on 6/6/24. Inlet filter should be cleaned out. Water Tower Place was informed to complete by 6/25/24. Not done as of last inspection.				
IF 20	Inlet filters	On site	6/6/2024	Active	No
Current Condition:	Good Condition - The inlet filter was installed prior to E&A inspections beginning on 6/6/24.				
IF 21-24	Inlet filters	On site	6/6/2024	Active	No
Current Condition:	Good Condition - Inlet filters 22 and 23 were installed prior to E&A inspections beginning on 6/6/24.				
IF 25-26	Inlet filters	On site	6/6/2024	Active	No
Current Condition:	Good Condition - The inlet filters were installed prior to E&A inspections beginning on 6/6/24.				
Lot 1	Individual Lot	Lot 1	6/11/2024	Active	No
Current Condition:	Good Condition - Lot is inactive and vegetated. A silt fence was installed prior to the 6/11/24 inspection. The silt fence was damaged during the 6/11/24 inspection; E&A inspector will monitor for maintenance.				
Lot 6	Individual Lot	Lot 6	6/6/2024	Active	No
Current Condition:	Good Condition - Scott and Tara Dailey began construction on the lot prior to E&A inspections beginning on 6/6/24. During the 6/6/24 inspection, damage was observed to the silt fence along the back of the lot; E&A inspector will monitor for maintenance.				
Lot 7	Individual Lot	Lot 7		Removed	
Current Condition:	Removed - The lot was sodded prior to E&A inspections beginning on 6/6/24.				
Lot 9	Individual Lot	Lot 9		Removed	
Current Condition:	Removed - Don Johnson Homes sodded the lot prior to the 6/25/24 inspection.				
Lot 10	Individual Lot	Lot 10		Removed	
Current Condition:	Removed - The lot was sodded prior to E&A inspections beginning on 6/6/24.				
Lot 11	Individual Lot	Lot 11		Removed	
Current Condition:	Removed - The lot was sodded prior to E&A inspections beginning on 6/6/24.				
Lot 16	Individual Lot	Lot 16		Removed	
Current Condition:	Removed - The lot was sodded prior to E&A inspections beginning on 6/6/24.				
Lot 17	Individual Lot	Lot 17	6/6/2024	Active	Yes

Current Condition:	Fair Condition - Don Johnson Homes began construction and secured a portable toilet prior to E&A inspections beginning on 6/6/24. Don Johnson Homes partially sodded the lot prior to the 6/25/24 inspection. Don Johnson fully sodded the lot prior to the 7/2/24 inspection.				
	Portable toilet should be secured or removed.				
	Don Johnson Homes was informed to complete by 7/2/24. Not done as of last inspection.				
Lot 18	Individual Lot	Lot 18	6/6/2024	Active	No
Current Condition:	Good Condition - Janelle Givens began construction and secured a portable toilet prior to E&A inspections beginning on 6/6/24.				
Lot 20	Individual Lot	Lot 20	6/6/2024	Active	No
Current Condition:	Good Condition - Justin and Alicia Haun began construction and secured a portable toilet prior to E&A inspections beginning on 6/6/24.				
Lot 23	Individual Lot	Lot 23		Removed	
Current Condition:	Removed - The lot was sodded prior to E&A inspections beginning on 6/6/24.				
Lot 37	Individual Lot	Lot 47	6/6/2024	Active	No
Current Condition:	Good Condition - OnCenter Construction began excavating the lot and installed silt fence in the southeast corner prior to the 6/11/24 inspection.				
Lot 38	Individual Lot	Lot 38		Removed	
Current Condition:	Removed - The lot was sodded prior to E&A inspections beginning on 6/6/24.				
Lot 40	Individual Lot	Lot 47	6/6/2024	Active	No
Current Condition:	Good Condition - OnCenter Construction began excavating the lot and installed silt fence in the southwest corner prior to the 6/11/24 inspection.				
Lot 47	Individual Lot	Lot 47	6/6/2024	Active	No
Current Condition:	Good Condition - Water Tower LLC began grading the lot during the 6/6/24 inspection. Water Tower LLC installed and secured a portable toilet prior to the 6/11/24 inspection.				
Lot 50	Individual Lot	Lot 50		Removed	
Current Condition:	Removed - The lot was sodded prior to E&A inspections beginning on 6/6/24.				
Lot 56	Individual Lot	Lot 56	6/6/2024	Active	No
Current Condition:	Good Condition - Justin and Alicia Haun began construction and secured a portable toilet prior to E&A inspections beginning on 6/6/24.				
SF 1	Silt Fence	Northeastern corner	6/6/2024	Active	Yes
Current Condition:	Fair Condition - The silt fence was installed prior to E&A inspections beginning on 6/6/24.				
	Silt fence should be cleaned out.				
	Water Tower Place was informed to complete by 6/25/24. Not done as of last inspection.				
SF 2	Silt Fence	Eastern perimeter	6/6/2024	Active	No
Current Condition:	Good Condition - The silt fence was installed prior to E&A inspections beginning on 6/6/24.				
SF 2A	Silt Fence	Southeastern perimeter	6/6/2024	Active	No
Current Condition:	Good Condition - The silt fence was installed prior to E&A inspections beginning on 6/6/24.				
SF 3	Silt Fence	Southwestern corner	6/6/2024	Active	Yes
Current Condition:	Fair Condition - The silt fence was installed prior to E&A inspections beginning on 6/6/24.				
	Silt fence should be cleaned out.				
	Water Tower Place was informed to complete by 6/25/24. Not done as of last inspection.				
SF 4	Silt Fence	Northwestern corner	6/6/2024	Active	No
Current Condition:	Good Condition - The silt fence was installed prior to E&A inspections beginning on 6/6/24.				
SB A	Sediment Basin	Eastern perimeter	6/6/2024	Active	No
Current Condition:	Good Condition - 40% Filled - The sediment basin was installed prior to E&A inspections beginning on 6/6/24.				
SWPPP Sign	SWPPP Notification Sign	On site	7/2/2024	Active	No
Current Condition:	Good Condition - E&A inspector installed the SWPPP sign during the 7/2/24 inspection.				
WO 1	Concrete washout pit	On site	6/13/2024	Pending	Yes

Current Condition:	Pending - Concrete washout pit should be installed and concrete waste removed. Don Johnson Homes was informed to complete by 6/13/24. Not done as of last inspection. Don Johnson Homes was reminded on 6/27/24.
---------------------------	--

Certification Statement:	"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."
---------------------------------	---

Inspector Signature: 

Reviewed By: 