E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Environmental Services Dep				Engineering Ans	wers		
Inchestor: Phott Del av	E	&A- P2022.261.001			Stage		
Inspector: Rhett DeLay	Plattsmouth Historic	Stage 1					
Project Name:		40/4/2022					
For Week Ending: Project Location:	914 N	10/1/2022 814 Main St Plattsmouth, NE (Cass County)					
Project Location:	014 W	iain St PiattSinouth, Ni	E (Cass County)				
Grading:	25						
Sanitary Sewer: Storm Sewer:		% %					
Paving:		%					
Seeding:		%					
Utilities:		%					
Overall Development:	10	%					
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time			
Cumdous	0.00"				Week 1		
Sunday: Monday:	0.00"						
Tuesday:	0.00"						
Wednesday:	0.00"	9/28/2022	Cloudy 74/65	3:25 PM			
Thursday:	0.00"	0,20,2022	0.000, 1.000	0.201			
Friday:	0.00"						
Saturday:	0.00"						
Complaints:	None	None					
Grading work active northwo	est side of site, utility installation, footings and of the site do not have grading, earthwork, or grounds and a faite, utility installation footings	poured (9/28/22).					
Grading work active northwe	est side of site, utility installation, footings	pourea (9/28/22).					
	ilization measures listed in this section are being impl	lemented?					
Exisiting Vegatation (9/21/22	2).						
Checklist Questions:							
Are receiving waters adjacer	nt to the project free of any significant sign	s of erosion or sedimen	t that would be associate	d with the construction	on activity?		
Create Corrective Action?							
N/A							
Have disturbed areas been s to prevent erosion.	seeded or otherwise stabilized as required	? List inactive portions of	of the project and if stabili	zation measure are a	dequate or needed		
Yes							
Create Corrective Action? N/A							
Are weste meterials (see each	to construction metarial barradous etc.)	hains managed manage	2				
Yes Yes	te, construction material, hazardous, etc.) l	being managed properly	?				
Create Corrective Action? N/A							
Are construction entrances	and adjacent streets being maintained ade	quately?					
No	,						
Create Corrective Action? N/A							
Is dust associated with the d	construction activity adequately controlled	on the site?					
Create Corrective Action? N/A							
Comments:							

Comments:
Site was active during the current inspection. The historic building on site had a partial wall collapsed which ceased heavy machinery work until remedied prior to the 9/28/22 inspection. E&A inspector will continue to monitor and recommend BMP installation when safely to do so.
Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):

1. Inlets filters should be installed to existing inlets on site.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenanc		
CE 01	Construction Entrance		9/28/2022	Active	No		
Current Condition:	Good Condition - 40% effective - Lund Ross installed concrete entrance prior to the 9/28/22 inspection.						
CE 02	Construction Entrance		9/9/2022	Active	No		
Current Condition:	Good Condition- Lund Ross is using the concrete driveway as the current construction entrance. E&A inspector will monitor.						
MS 01	Material Storage		9/30/2022	Pending	No		
Current Condition:	Pending - The material storage will be installed as necessary.						
SB A	Sediment Basin		9/30/2022	Pending	No		
Current Condition:	Pending - The sediment basin will be i	nstalled on site when mad	chinery is available. E& <i>F</i>	A inspector will con	tinue to monito		
SB B	Sediment Basin		9/30/2022	Pending	No		
Current Condition:	Pending - The sediment basin will be i	nstalled on site when mad	,	A inspector will con			
SF 01	Silt Fence		9/28/2022	Active	No		
Current Condition:	Good Condition- Lund Ross installed	silt fence prior to the 9/28/					
SF 02	Silt Fence		9/30/2022	Pending	No		
Current Condition:	Pending - The silt fence will be installed on site when machinery is available as of 9/28/22 a dirt berm is in place. E&A inspector will continue to monitor.						
SF 03	Silt Fence		9/30/2022	Pending	No		
Current Condition:	Pending - The silt fence will be installed on site when machinery is available as of 9/28/22 a dirt berm is in place. E&A inspector will continue to monitor.						
SF 04	Silt Fence		9/30/2022	Pending	No		
Current Condition:	Pending - The silt fence will be installed on site when machinery is available as of 9/28/22 a dirt berm is in place. E&A inspector will continue to monitor.						
STR	Streets	ADJ and Internal Streets	9/30/2022	Active	No		
Current Condition:	Good Condition- No major signs of track	off.			•		
SWPPP Sign	SWPPP Signs	Adjacent to CE 1	9/30/2022	Pending	No		
Current Condition:	Pending - E&A inspector will install the S\	WPPP sign when it is receive	red from the shop.				
WO 01	Concrete Washout	On site	9/30/2022	Pending	No		
Current Condition:	Pending - A concrete washout will be inst	alled on site as necessary.					
MUG				(	But Sil		
ctor Signature:				Reviewed By:			