E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Environmental Services Dep				Engineering Answ	wers		
Inchestor: Phott Del av	E8	A- P2022.261.001			Stage		
Inspector: Rhett DeLay	Plattsmouth Historic	Plattsmouth Historic High School Housing and New Apartments CSW-202207329					
Project Name:		10/8/2022					
For Week Ending: Project Location:	914 Ma	814 Main St Plattsmouth, NE (Cass County)					
Froject Location.	014 1918	iiii St FlattSilloutii, NE	(Cass County)	l			
Grading:	25%						
Sanitary Sewer: Storm Sewer:	0%						
Paving:	0%						
Seeding:	0%						
Utilities:	0%						
Overall Development:	10%						
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time			
Compilero	0.00				Week 1		
Sunday: Monday:	0.00"			+			
Tuesday:	0.00"						
Wednesday:	0.00"	10/5/2022	Sunny 74/55	8:30 AM			
Thursday:	0.00"		,				
Friday:	0.00"						
Saturday:	0.00"						
Complaints:  Construction Sequencing:	None						
Which portion(s) (i.e. drainage basir	ns) of the site have had a temporary or permanent cess		or ground disturbance in the las	st 14 days?			
Grading work active northwest	side of site, utility installation, footings poured (	9/28/22).					
Which portion(s) (i.e. drainage basin	ns) of the site do not have grading, earthwork, or groun	d disturbance scheduled in t	he next 14 days?				
Grading work active northwest	side of site, utility installation, footings poured (	9/28/22).					
What temporary or permanent stabil	lization measures listed in this section are being imple	mented?					
Exisiting Vegatation (9/21/22).							
Checklist Questions:							
	nt to the project free of any significant signs	of erosion or sedimen	t that would be associate	d with the constructio	n activity?		
Yes Create Corrective Action?							
N/A							
Have disturbed areas been s to prevent erosion.	eeded or otherwise stabilized as required?	List inactive portions o	f the project and if stabil	zation measure are ac	lequate or needed		
Yes							
Create Corrective Action? N/A							
Are waste materials (concret	e, construction material, hazardous, etc.) be	eing managed properly	?				
Yes		ong managoa propony					
Create Corrective Action? N/A							
Are construction entrances a	and adjacent streets being maintained adeq	uately?					
No Create Corrective Action?							
N/A							
		n the cite?					
Is dust associated with the c	onstruction activity adequately controlled o	n the site?					
Create Corrective Action? N/A							
Comments:							

Comments:
Site was active during the current inspection. The historic building on site had a partial wall collapsed which ceased heavy machinery work until remedied prior to the 9/28/22 inspection. E&A inspector will continue to monitor and recommend BMP installation when safely to do so.
Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):

1. Inlets filters should be installed to existing inlets on site.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenanc			
CE 01	Construction Entrance	D2	9/28/2022	Active	Yes			
Current Condition:	Fair Condition - 40% effective - Lund Ross installed concrete entrance prior to the 9/28/22 inspection.  Construction entrance should be installed per SWPPP.  Lund Ross was informed to complete by 1012/22.							
CE 02	Construction Entrance	M11	9/9/2022	Active	No			
Current Condition:	Good Condition- Lund Ross is using the c							
MS 01	Material Storage		9/30/2022	Pendina	No			
Current Condition:	Pending - The material storage will be inst	alled as necessary.	OFOOFECEE	ronang	110			
PB 01	Portable Toilet	On Site	9/30/2022	Active	No			
Current Condition:	Good Condition - Lund Ross installed a	and secured a set of port	able toilets prior to the 1	0/05/22 inspection				
SB A	Sediment Basin	B3	9/30/2022	Pending	No			
Current Condition:	Pending - The sediment basin will be insta							
	,							
SB B	Sediment Basin	G14	9/30/2022	Pending	No			
Current Condition:	Pending - The sediment basin will be insta	lled on site when machine						
SF 01	Silt Fence	A2-D2	9/28/2022	Active	No			
Current Condition:	Good Condition- Lund Ross installed silt fence prior to the 9/28/22 inspection.							
SF 02	Silt Fence	A3-H12	9/30/2022	Pending	No			
SF 03 Current Condition:	Pending - The silt fence will be installed or continue to monitor.  Silt Fence  Pending - The silt fence will be installed or	G12-N15	9/30/2022	Pending	No			
Current Condition.	Pending - The silt fence will be installed on site when machinery is available as of 9/28/22 a dirt berm is in place. E&A inspector will continue to monitor.							
SF 04	Silt Fence	E1-E4	9/30/2022	Pendina	No			
Current Condition:	Pending - The silt fence will be installed or							
STR		ADJ and Internal Streets		Active	No			
Current Condition:	Good Condition- No major signs of track of		0,00,2022	7.00	,,,,			
SWPPP Sign	SWPPP Signs	Adjacent to CE 1	9/30/2022	Pending	No			
Current Condition:	Pending - E&A inspector will install the SW	/PPP sign when it is receiv	ved from the shop.					
WO 01	Concrete Washout	On site	9/30/2022	Pending	Yes			
Current Condition:	Pending -  Concrete waste should be cleaned up throughout site and a concrete washout should be installed.  Lund Ross was informed to complete by 10/12/22.							
etor Signature:	Lund Ross was informed to complete b	y 10/12/22.		Reviewed By:	8.4 SM)			