E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

**Engineering Answers** 

E&A- P2022.261.001							
Inspector: Ethan Anderson		Stage					
Project Name:	Plattsmouth Historic	1					
For Week Ending:	11/25/2023				68003		
Project Location:	814 Main St Plattsmouth, NE (Cass County)						
Grading:	75%						
Sanitary Sewer:	100%						
Storm Sewer:	100%						
Paving:	60%						
Seeding:	50%						
Utilities:	50%						
Overall Development:	70%						

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm Event Times
					Week 1
Sunday:	0.10"				
Monday:	0.07"				
Tuesday:	0.00"				
Wednesday:	0.00"	11/22/2023	Sunny 45/30	9:30 AM	
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.05"				

Complaints:

## Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading work active northwest side of site, utility installation, footings poured (9/28/22). Framing for paving roadways (11/9/22). Paving roadways (11/16/22). Silt basin B grading and shaping (8/2/23). Storm sewer was being installed near silt basin B (9/6/23). Storm installation completed (9/27/23).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading work active northwest side of site, utility installation, footings poured (9/28/22). Framing for paving roadways (11/9/22). Paving roadways (11/16/22). Silt basin B grading and shaping (8/2/23). Storm sewer was being installed near silt basin B (9/6/23). Storm installation completed (9/27/23).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing Vegetation (9/21/22). Sod installation around north building (11/8/23). Seed and matting installed in SB A (11/8/23). Seed and matting installed along the west entrance and adjacent slope (11/15/23). Seed and matting installed along the north perimeter and west entrance parking lot edges (11/22/23).

## **Checklist Questions:**

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

No Create Corrective Action?

No. See RMP Section

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed

Create Corrective Action?

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

**Create Corrective Action?** 

N/A

4.) Are construction entrances and adjacent streets being maintained adequately?

No.

No
Create Corrective Action?

No. See BMP Section.

5.) Is dust associated with the construction activity adequately controlled on the site?

Yes

Create Corrective Action?

N/A

Comments:

## Comments:

1.) Site was active during the current inspection.

Findings / Corrective Actions (Date)

Findings / Corrective Actions (Date):

SF 03

Silt Fence

Some maintenance required in the BMP Section.

**Unique Name Projected Install Date** Status Maintenance Type Location Construction Entrance D2 Removed Removed-Lund Ross paved the construction entrance prior to the inspection on 11/16/22 **Current Condition** Removed Construction Entrance M11 **Current Condition** Removed- Lund Ross paved the rest construction entrance prior to the inspection on 11/16/22 Concrete washout ondition - Lund Ross installed West entrance Current Condition portable concrete washouts prior to the inspection CW 2 No **Concrete washout** N 10th St 11/22/2023 Active rtable concrete EM 01 Erosion Control Matting West entrance 11/15/2023 Active Yes **Current Condition:** Fair Condition - Lund Ross installed matting prior to the inspection on 11/15/23 Matting should be properly secured around the outfall. und Ross was informed to complete by 11/22/23. Not done as of last inspection IF 01 Inlet Filter Α7 Removed Removed - Lund Ross installed sod around the inlet prior to the inspection on 11/8/23 **Current Condition** IF 02 Inlet Filter A9 Removed urrent Condition Removed - Lund Ross installed sod around the inlet prior to the inspection on 11/8/23 IF 03 Inlet Filter B10 Removed Removed - Lund Ross installed sod around the inlet prior to the inspection on 11/8/23 **Current Condition** IF 04 Inlet Filter H11 9/20/2023 Active No **Current Condition:** Good Condition - Lund Ross installed silt fence on the inlet prior to the inspection on 9/20/23 IF 05 Inlet Filter H12 Active Νo Good Condition - Lund Ross installed silt fence on the inlet prior to the inspection on 9/20/23 **Current Condition:** MS 01 No Material Storage On Site 9/30/2022 Active 11/9/22.Lund Ross is using parking lot **Current Condition:** Good Condition- Lund Ross stored material is organized designated areas prior to the inspection on near SB A used as material storage, including lumber prior to the inspection on 2/8/23 PB 01 Portable Toilet On Site 9/30/2022 Active No Good Condition - Lund Ross installed and secured a set of portable toilets prior to the 10/05/22 inspection. The portable toilets on site were **Current Condition:** adequately secured with pallets against the side of an existing building. PB 02 Portable Toilet On Site 5/10/2023 Active **Current Condition:** Fair Condition - Lund Ross installed a set of portable toilets prior to the 5/10/23 inspection. Portable toilets should be secured or removed. Lund Ross was informed to complete by 5/18/23. Not done as of last inspection. Lund Ross was reminded on 5/31/23, 6/7/23, 7/5/23, 8/9/23, 9/7/23, 10/19/23, 11/16/23 ВЗ Sediment Basin Removed **Current Condition** Removed - Lund Ross installed matting and seeded in the swale/drainage ditch prior to the inspection on 11/8/23. SR R Sediment Basin/swale/drainage ditch G14 9/30/2022 Pending **Current Condition:** · Lund Ross was actively working on the basin/swale/drainage ditch during the inspection on 6/7/23. Lund Ross started installing the basin/swale/drainage ditch prior to the inspection on 6/14/23. Lund Ross was shaping and grading the basin/swale/drainage ditch prior to the inspection 8/2/23. Lund Ross finished shaping the sides and bottom of the basin/swale/drainage ditch prior to the inspection on 10/4/23. Lund Ross began installing the post construction clean out ports in the basin/swale/drainage ditch prior to the inspection on 11/1/23. 1.) The sediment basin should be installed per SWPPP. 2.) Inlet protection should be installed around inlet. 1.) Lund Ross was informed to complete by 11/02/22. Not done as of last inspection. Lund Ross was reminded on 11/10/22, 12/5/22, 2/3/23, 4/5/23, 5/10/23, 5/31/23, 6/7/23, 7/5/23, 8/9/23, 9/7/23, 10/19/23, 11/16/23 2.) Lund Ross was informed to complete by 7/12/23. Not done as of last inspection. Lund Ross was reminded on 8/9/23, 9/7/23, 10/19/23, SF 01 A2-D2 9/28/2022 Silt Fence Active Fair Condition- Lund Ross installed silt fence prior to the 9/28/22 inspection. Lund Ross extended the silt fence up the CE and installed the **Current Condition:** remaining section on the south side of the CE prior to the inspection on 5/10/23. Lund Ross also installed SF on the other side of the entrance prior to inspection on 5/10/23. Lund Ross removed the southern part of the silt fence around the corner due to grading in the area prior to inspection on 8/23/23. Lund Ross cleaned out the silt fence and removed a section of the silt fence prior to the inspection on 11/8/23. Areas above SE 01 should be stabilized Lund Ross was informed to complete by 4/12/23. Not done as of last inspection. Lund Ross was reminded on 5/3/23, 5/31/23, 6/7/23, 7/5/23, 8/9/23, 9/7/23, 10/19/23, 11/16/23 SF 02 Silt Fence A3-H12 9/30/2022 Pending Pending - For consistency, silt fence north of SB A was correctly designated as SF 02 for future reports, SWPPP map updates and **Current Condition:** maintenance plans on 2/3/23. Silt fence should be installed Lund Ross was informed to complete by 11/16/22. Not done as of last inspection. Lund Ross was reminded on 12/5/22, 2/3/23, 4/5/23, 5/3/23, 5/31/23, 6/7/23, 7/5/23, 8/9/23, 9/7/23, 10/19/23, 11/16/23

G12-N15

9/30/2022

Pendina

Current Condition:	Pending - The silt fence will be installed on site when machinery is available. As of 9/28/22, a dirt berm is in place. For consistency across future reports, SWPPP maps, and maintenance plans, this run of silt fence will be designated as SF 03, as of 2/3/23.					
	Silt fence should be installed.					
	Lund Ross was informed to complete by 5/3/23, 5/31/23, 6/7/23, 7/5/23, 8/9/23, 9/		t inspection. Lund Ross w	vas reminded on 12/	5/22. 2/3/23, 4/5/23,	
SF 04	Silt Fence	E1-E4		Removed		
Current Condition:	Removed- Silt fence is uphill of disturbed	d area. There is no recomme	ndation for this BMP as o	f the 11/30/22 inspe	ection.	
STR	Streets	ADJ and Internal Streets	9/30/2022	Active	Yes	
Current Condition:	Fair Condition- A trail of escaped sedime Lund Ross cleaned the interior streets pr 8/23/23. Lund Ross was in the process of The internal streets and sidewalk should	ior to the inspection on 7/5/2 f cleaning the eastern streets	3. Lund Ross cleaned the s during the inspection on	e internal streets prio		
	Lund Ross was informed to complete by 11/16/23	7/6/23. Not done as of last in	•	s reminded on 8/9/23	3, 9/7/23, 10/19/23,	
SW 1	Straw Wattles	Main St	5/10/2023	Active	No	
Current Condition:	Good Condition - Lund Ross installed str Ross cleaned out the wattles and reposit inspection on 8/30/23. Lund Ross cleane wattles to install sidewalk prior to the ins	ioned them prior to the inspend to the wattles prior to the insp	ection on 6/14/23. Lund Ro	oss cleaned the watt	les prior to the	
SW 2	Straw Wattles	N 10th St	11/22/2023	Active	No	
Current Condition:	Good Condition - Lund Ross installed on 11/22/23.	straw wattles along the wo	estern slope of property	along S 10th St pr	ior to the inspection	
SWPPP Sign  Current Condition:	SWPPP Signs  Fair Condition - E&A inspector installed t	South of CE 1	9/30/2022	Active	Yes	
	SWPPP sign should be recovered and re-		et inenaction			
WO 01	Concrete Washout	On site	9/30/2022	Active	Yes	
Current Condition:	Fair Condition - Lund Ross cleaned up concrete waste prior to the inspection on 11/9/22. Lund Ross installed a concrete washout onsite prior to the inspection on 11/16/22. Lund Ross removed concrete washouts prior to the inspection on 11/23/22. Lund Ross installed 1 concrete washout bin onsite prior to the inspection on 11/30/22. More concrete waste was observed during the 2/8/23 inspection. More effort to utilize the concrete washout bin onsite is needed. More concrete waste was observed escaping designated areas during the 2/22/23 inspection. Concrete mixing bucket was removed prior to the 3/8/23 inspection. Lund Ross removed the concrete waste near the material storage prior to the inspection on 6/7/23. Lund Ross removed the concrete waste prior to the inspection on 10/25/23.  A concrete washout should be installed on site when concrete work begins.  Lund Ross was informed to complete by 3/1/23. Not done as of the last inspection. Lund Ross was reminded on 4/5/23, 5/3/23, 5/31/23, 6/7/23, 7/5/23, 8/9/23, 9/7/23, 10/19/23, 11/16/23					
WS 01	Waste storage	On site	3/22/2023	Active	No	
Current Condition:	Active - Additional waste storage on site	was observed during the ins	pection on 3/22/23.			
Certification Statement	"I certify, under penalty of law, that this d a system designed to assure that qualifie the person or persons who manage the s submitted is, to the best of my knowledge submitting false information including the	ed personnel properly gather system or those persons direct e and belief, true, accurate, a	ed and evaluated the info ctly responsible for gather and complete. I am aware	rmation submitted. B ring the information, that there are signif	Based on my inquiry of the information	
Inspector Signature:	En Carlon			Reviewed By:	to Sil	