E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

Engineering Answers

	E8	A- P2022.261.001			
Inspector: Ethan Anderson					Stage
Project Name:	Plattsmouth Historic High School Housing and New Apartments CSW-202207329				1
For Week Ending:	2/10/2024				68003
Project Location:	814 Main St Plattsmouth, NE (Cass County)				
Grading:	95%				
Sanitary Sewer:	100%				
Storm Sewer:	100%				
Paving:	99%				
Seeding:	50%				
Utilities:	99%				
Overall Development:	85%				

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm Event Times
					Week 1
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.00"	2/7/2024	Sunny 58/44	1:55 PM	
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				

None Complaints:

Construction Sequencing:

Grading work active northwest side of site, utility installation, footings poured (9/28/22). Framing for paving roadways (11/9/22). Paving roadways (11/16/22). Silt basin B grading and shaping (8/2/23). Storm sewer was being installed near silt basin B (9/6/23). Storm installation completed (9/27/23). Fine grading on all disturbed areas of site (12/27/23).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading work active northwest side of site, utility installation, footings poured (9/28/22). Framing for paving roadways (11/9/22). Paving roadways (11/16/22). Silt basin B grading and shaping (8/2/23). Storm sewer was being installed near silt basin B (9/6/23). Storm installation completed (9/27/23). Fine grading on all disturbed areas of site (12/27/23).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing Vegetation (9/21/22). Sod installation around north building (11/8/23). Seed and matting installed in SB A (11/8/23). Seed and matting installed along the west entrance and adjacent slope (11/15/23). Seed and matting installed along the north perimeter and west entrance parking lot edges (11/22/23).

Checklist Questions:

1.) Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

2.) Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed

Create Corrective Action?

No, See BMP Section and Findings Section

3.) Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Create Corrective Action?

4.) Are construction entrances and adjacent streets being maintained adequately?

Create Corrective Action?

5.) Is dust associated with the construction activity adequately controlled on the site?

Create Corrective Action?

N/A

Comments:
Comments:
1.) Site was active during the current inspection.

- Findings / Corrective Actions (Date):

 Findings / Corrective Actions (Date):

 1.) Some maintenance required in the BMP Section.

 2.) Disturbed areas should be stabilized per SWPPP. Lund Ross was informed to complete by 12/27/23. Not done as of last inspection.

		. ,			
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 01	Construction Entrance	D2	- rojectou motum zuto	Removed	
Current Condition:	Removed- Lund Ross paved the construc		pection on 11/16/22.		
CE 02	Construction Entrance M11 Removed Removed- Lund Ross paved the rest construction entrance prior to the inspection on 11/16/22.				
Current Condition:	Concrete washout	Struction entrance prior to the West entrance	11/22/2023	Active	No
Current Condition:	Good Condition - Lund Ross installed 2 p				
	washouts to one location near the west entrance to the site prior to the inspection on 11/29/23. Lund Ross installed an additional concrete				
	washout on N 10th St prior to the inspecti	on on 12/13/23. Lund Ross	moved the concrete wash	out to near the south	n entrance to the site
CW 2	prior to the inspection on 12/20/23. Concrete washout	N 10th St		Removed	
Current Condition:	Removed - Lund Ross removed the conc	·	pection on 11/29/23.	Removed	
EM 01	Erosion Control Matting	West entrance	11/15/2023	Active	Yes
Current Condition:	Fair Condition - Lund Ross installed matt	ing prior to the inspection or	11/15/23.		
	Matting about the amount of th				
	Matting should be properly secured arour	id the outlail.			
	Lund Ross was informed to complete by	11/22/23. Not done as of las	st inspection. Lund Ross v	as reminded on 12/2	21/23.
IF 01	Inlet Filter	A7		Removed	
Current Condition:	Removed - Lund Ross installed sod arou		ection on 11/8/23.		
IF 02	Inlet Filter	A9	otion on 11/8/22	Removed	
Current Condition: IF 03	Removed - Lund Ross installed sod arou	nd the inlet prior to the inspe B10	TIVE 1 1 1 1 1 1 1 1 1	Removed	
Current Condition:	Removed - Lund Ross installed sod arou		ection on 11/8/23.	1 Komovou	<u> </u>
IF 04	Inlet Filter	H11		Removed	
Current Condition:	Removed - Lund Ross paved around the		on 12/6/23.		T
IF 05 Current Condition:	Inlet Filter Removed - Lund Ross paved around the	H12	n 12/6/22	Removed	
IF 06	Inlet Filter	K13	11/29/2023	Active	No
Current Condition:	Active- Lund Ross installed the inlet and	•			
IF 07	Inlet Filter	K13	12/6/2023	Active	No
Current Condition: IF 08	Active- Lund Ross installed the inlet and Inlet Filter				NI-
Current Condition:	Active- Lund Ross installed the inlet and	K13	et prior to the inspection of	Active	No
MS 01	Material Storage	On Site	9/30/2022	Active	No
Current Condition:	Good Condition- Lund Ross stored mater			on on 11/9/22.Lund I	Ross is using parking lot
DD 04	near SB A used as material storage, inclu				
PB 01 Current Condition:	Portable Toilet	On Site	9/30/2022	Active	No table toilets on site were
Current Condition.	Good Condition - Lund Ross installed and secured a set of portable toilets prior to the 10/05/22 inspection. The portable toilets on site were adequately secured with pallets against the side of an existing building. Lund Ross moved and repositioned the portable toilets against the				
	wall prior to the inspection on 12/6/23. Lu				
	12/20/23.				
PB 02	Portable Toilet	On Site	-ti	Removed	
Current Condition: SB A	Removed - Lund Ross removed the porta Sediment Basin/swale/drainage ditch	B3	CUON ON 12/6/23.	Removed	
Current Condition:	Removed - Lund Ross installed matting a		nage ditch prior to the ins		
SB B	Sediment Basin/swale/drainage ditch	G14	9/30/2022	Pending	Yes
Current Condition:	Pending - Lund Ross was actively working				
	the basin/swale/drainage ditch prior to the inspection on 6/14/23. Lund Ross was shaping and grading the basin/swale/drainage ditch prior to the inspection 8/2/23. Lund Ross finished shaping the sides and bottom of the basin/swale/drainage ditch prior to the inspection on				
	10/4/23. Lund Ross began installing the post construction clean out ports in the basin/swale/drainage ditch prior to the inspection on				
	11/1/23.				
	 The sediment basin should be installed Inlet protection should be installed and 				
	2.) Illiet protection should be illistalled and	una met.			
	1.) Lund Ross was informed to complete	by 11/02/22. Not done as of	last inspection. Lund Ros	s was reminded on	11/10/22, 12/5/22,
	2/3/23, 4/5/23, 5/10/23, 5/31/23, 6/7/23, 7				
	2.) Lund Ross was informed to complete	by 7/12/23. Not done as of I	ast inspection. Lund Ross	was reminded on 8	/9/23, 9/7/23, 10/19/23,
SF 01	11/16/23, 12/21/23 Silt Fence	A2-D2		Removed	
Current Condition:	Removed - Lund Ross removed the silt fe		on 11/29/23.	1 Nomovou	ı
SF 02	Silt Fence	A3-H12	9/30/2022	Pending	Yes
Current Condition:	Pending - For consistency, silt fence nort	h of SB A was correctly desi	gnated as SF 02 for future	e reports, SWPPP m	ap updates and
	maintenance plans on 2/3/23.				
	Silt fence should be installed.				
	ont folice should be fristalled.				
	Lund Ross was informed to complete by	11/16/22. Not done as of las	t inspection. Lund Ross v	vas reminded on 12/	5/22, 2/3/23, 4/5/23,
	5/3/23, 5/31/23, 6/7/23, 7/5/23, 8/9/23, 9/				
SF 03	Silt Fence	G12-N15	9/30/2022	Pending	Yes

Current Condition:	Pending - The silt fence will be installed					
	future reports, SWPPP maps, and maintenance plans, this run of silt fence will be designated as SF 03, as of 2/3/23. Silt fence should be installed.					
	Cit folios siledia de installed.					
	Lund Ross was informed to complete 5/3/23, 5/31/23, 6/7/23, 7/5/23, 8/9/23			was reminded on 12/5	/22. 2/3/23, 4/5/23,	
SF 04	Silt Fence	E1-E4		Removed		
Current Condition:	Removed- Silt fence is uphill of disturb	bed area. There is no recommer	ndation for this BMP as o	of the 11/30/22 inspec	tion.	
STR	Streets	ADJ and Internal Streets	9/30/2022	Active	Yes	
Current Condition:	Fair Condition- A trail of escaped sedi	ment was observed along the s	treet curb on N 10th st tra	aveling all the way do	wn to Washington Ave	
	Lund Ross cleaned the interior streets	prior to the inspection on 7/5/23	Lund Ross cleaned the	e internal streets prior	to the inspection on	
	8/23/23. Lund Ross was in the proces	s of cleaning the eastern streets	during the inspection or	n 10/18/23. Lund Ross	scraped the streets	
	and sidewalk prior to the inspection or	n 1/17/24.				
	Street and sidewalk should be cleaned	d at Main St and 8th St.				
	Land David and the control of					
SW 1	Lund Ross was informed to complete		inspection.			
Current Condition:	Straw Wattles	Main St	alle prior to the inepection	Removed		
SW 2	Removed - Lund Ross removed the w	N 10th St	11/22/2023	Active	No	
Current Condition:	Straw Wattles N 10th St 11/22/2023 Active No Good Condition - Lund Ross installed straw wattles along the western slope of property along S 10th St prior to the inspection on 11/22					
Current Condition:	Good Condition - Lund Ross installed	straw watties along the western	i slope of property along	3 Tour St prior to trie	inspection on 11/22/23	
	+	1				
SWPPP Sign	SWPPP Signs	South of CE 1	9/30/2022	Active	Yes	
Current Condition:	Fair Condition - E&A inspector installe	ed the SWPPP sign to the south	of CE 1 during the inspe	ection on 12/7/22. E&A	inspector updated the	
	SWPPP sign with the correct permit information website during the 12/21/22 inspection.					
	SWPPP sign should be recovered and	/PPP sign should be recovered and reinstalled.				
	Lund Ross was informed to complete	by 11/22/23. Not done as of las	t inspection. Lund Ross v	was reminded on 12/2	1/23.	
WO 01	Concrete Washout	On site		Removed		
Current Condition:	Removed - Lund Ross installed a con	crete washout on site prior to the	e inspection on 12/6/23.	All recommendations	will be under CW 1.	
WS 01	Waste storage	On site	3/22/2023	Active	No	
Current Condition:	Active - Additional waste storage on site was observed during the inspection on 3/22/23.					
Certification Statement	"I certify, under penalty of law, that thi			v direction or supervis	ion in accordance with	
Continuation Statement	a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of					
	the person or persons who manage the system or those persons directly responsible for gathering the information, the information					
	submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for					
			sonment for knowing via	lations."		
	submitting false information including		sonment for knowing vio	lations."		
	submitting false information including		sonment for knowing vio	lations."		
	submitting false information including		sonment for knowing vio	1	2	
			sonment for knowing vio	1	et su	