

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.
Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A - P2021.167.005

Inspector: Jason Brackett		Stage
Project Name:	Ponderosa Place (Seventy-Two Place South) PAP-20230221-6811-GP1 CSW-202307567	1
For Week Ending:	12/16/2023	
Project Location:	SE of Ponderosa Drive and S 72nd Street, Papillion, Sarpy County, Nebraska	68133

Grading:	2%			
Sanitary Sewer:	0%			
Storm Sewer:	0%			
Paving:	0%			
Seeding:	0%			
Utilities:	0%			
Overall Development:	0%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week 1
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.00"	12/13/2023	Partly Cloudy 47/21	11:35 AM	
Thursday:	0.09"				
Friday:	0.25"				
Saturday:	0.05"				

Complaints: None.

Construction Sequencing:
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?
 Rough grading in the northeast corner began (12/6/23).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?
 Rough grading in the northeast corner began (12/6/23).

What temporary or permanent stabilization measures listed in this section are being implemented?
 Existing vegetation (12/6/23).

Checklist Questions:
 Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?
 Yes
 Create Corrective Action?
 N/A

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.
 Yes
 Create Corrective Action?
 N/A

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?
 Yes
 Create Corrective Action?
 N/A

Are construction entrances and adjacent streets being maintained adequately?
 Yes
 Create Corrective Action?
 N/A

Is dust associated with the construction activity adequately controlled on the site?
 Yes
 Create Corrective Action?

N/A

Comments:

Comments: Site was active for grading.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

- 1) No maintenance is required in the BMP section of this report.
- 2) CIR 20739 was received and reviewed on 12/7/23. CIR reported no findings.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 01	Construction Entrance	NW Corner	3/3/2024	Pending	No
Current Condition:	Pending - The construction entrance will be installed as needed.				
D 01	Diversion	SW of SB A	3/3/2024	Pending	No
Current Condition:	Pending - The diversion will be installed with SB A.				
D 02	Diversion	E of SB A	3/3/2024	Pending	No
Current Condition:	Pending - The diversion will be installed with SB A.				
D 03	Diversion	N of SB B	3/3/2024	Pending	No
Current Condition:	Pending - The diversion will be installed with SB B.				
D 04	Diversion	S of SB B	3/3/2024	Pending	No
Current Condition:	Pending - The diversion will be installed with SB B.				
D 05	Diversion	SE of SB B2	3/3/2024	Pending	No
Current Condition:	Pending - The diversion will be installed with SB B2.				
EM 01	Erosion Control Matting	W of SB A	3/3/2024	Pending	No
Current Condition:	Pending - The erosion control matting will be installed after the area reaches final grade.				
EM 02	Erosion Control Matting	N and E of SB A	3/3/2024	Pending	No
Current Condition:	Pending - The erosion control matting will be installed after the area reaches final grade.				
MS 01	Material Storage	On Site	3/3/2024	Pending	No
Current Condition:	Pending - Materials will be properly stored on site.				
SB A	Sediment Basin	NW	3/3/2024	Pending	No
Current Condition:	Pending - The basin will be installed when grading reaches the area.				
SB B	Sediment Basin	W Central	3/3/2024	Pending	No
Current Condition:	Pending - The basin will be installed when grading reaches the area.				
SB B2	Sediment Basin	SW Corner	3/3/2024	Pending	No
Current Condition:	Pending - The basin will be installed when grading reaches the area.				
SF 01	Silt Fence	Western Perimeter	3/3/2024	Pending	No
Current Condition:	Pending - The silt fence will be installed when grading reaches the area.				
SF 02	Silt Fence	Southern Perimeter	3/3/2024	Pending	No
Current Condition:	Pending - The silt fence will be installed when grading reaches the area.				
SF 03	Silt Fence	Northeast Corner	12/6/2023	Active	No
Current Condition:	Good Condition - Ruff Grading installed the silt fence around the portion of the northeast corner where they are working prior to the 12/6/23 inspection. A small portion of the silt fence was removed to continue grading prior to the 12/13/23 inspection, the inspector will monitor for reinstallation.				
SWPPP Sign	SWPPP Sign	At CE 01	12/30/2023	Pending	No
Current Condition:	Pending - The SWPPP sign will be installed when it arrives from the shop.				
WO 01	Concrete Washout	On Site	3/3/2024	Pending	No
Current Condition:	Pending - A concrete washout will be installed when concrete work begins on site.				
WS 01	Waste Storage	On Site	3/3/2024	Pending	No
Current Condition:	Pending - Waste will be properly stored on site.				
Certification Statement:	"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."				

Inspector Signature: 

Reviewed By: 