E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

Environmental Services D	ept. Manager	F&A - P2(021.167.005		
Inspector: Jason Brackett		LQA-FZ	21.107.005		Stage
Project Name:	Ponde	1			
For Week Ending:		12/3	30/2023		
Project Location:	SE of Ponderos	sa Drive and S 72nd	Street, Papillion, Sarpy Co	unty, Nebraska	68133
	-	-	-		
Grading:	2%				
Sanitary Sewer: Storm Sewer:	0%				
Paving:	0%				-
Seeding:	0%				
Utilities:	0%				
Overall Development:	0%				
overali bevelopment.	070	'			
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week 1
Sunday:	0.87"				
Monday:	0.32"				+
Tuesday:	0.07"	1			+
Wednesday:	0.00"				
Thursday:	0.00"	12/28/2023	Cloudy 33/26	11:45 AM	
Friday:	0.00"				
Saturday:	0.00"				
Rough grading in the northe Which portion(s) (i.e. drainage be Rough grading in the northe What temporary or permanent st Existing vegetation (12/6/23 Checklist Questions:	asins) of the site have had a temp ast corner began (12/6/23). asins) of the site do not have grad ast corner began (12/6/23). abilization measures listed in this	Grading ceased (12/2 ding, earthwork, or ground Grading ceased (12/2 s section are being impler	1/23). I disturbance scheduled in the ne 1/23). nented?	ext 14 days?	
Yes Create Corrective Action? N/A Are waste materials (concrete, c: Yes Create Corrective Action? N/A Are construction entrances and i Yes Create Corrective Action? N/A	ed or otherwise stabilized as requested or otherwise stabilized as requested on struction material, hazardous, adjacent streets being maintained truction activity adequately contr	etc.) being managed prop		on measure are adequate or	needed to prevent erosion.
Yes					
Create Corrective Action?					

N/A

Comments:

Comments: Site was inactive. Findings / Corrective Actions (Date): Findings / Corrective Actions (Date):

No maintenance is required in the BMP section of this report.
CIR 20917 was received and reviewed on 12/29/23. CIR is consistent with E&A inspector's report.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance		
CE 01	Construction Entrance	NW Corner	3/3/2024	Pending	No		
Current Condition:	Pending - The construction entrance will be installed as needed.						
D 01	Diversion	SW of SB A	3/3/2024	Pending	No		
Current Condition:	Pending - The diversion will be installed with SB A.						
D 02	Diversion	E of SB A	3/3/2024	Pending	No		
Current Condition:	Pending - The diversion will be installed with SB A.						
D 03	Diversion	N of SB B	3/3/2024	Pending	No		
Current Condition:	Pending - The diversion w	ill be installed with SB E	3.				
D 04	Diversion	S of SB B	3/3/2024	Pending	No		
Current Condition:	Pending - The diversion w	ill be installed with SB E	3.				
D 05	Diversion	SE of SB B2	3/3/2024	Pending	No		
Current Condition:	Pending - The diversion w	ill be installed with SB E	32.				
EM 01	Erosion Control Matting	W of SB A	3/3/2024	Pending	No		
Current Condition:	Pending - The erosion cor	ntrol matting will be insta	alled after the area reaches fir	nal grade.			
EM 02	Erosion Control Matting	N and E of SB A	3/3/2024	Pending	No		
Current Condition:	Pending - The erosion cor	ntrol matting will be insta	alled after the area reaches fir	nal grade.			
MS 01	Material Storage	On Site	3/3/2024	Pending	No		
Current Condition:	Pending - Materials will be	properly stored on site					
SB A	Sediment Basin	NW	3/3/2024	Pending	No		
Current Condition:	Pending - The basin will b	e installed when grading	reaches the area.				
SB B	Sediment Basin	W Central	3/3/2024	Pending	No		
Current Condition:	Pending - The basin will b	e installed when grading	reaches the area.				
SB B2	Sediment Basin	SW Corner	3/3/2024	Pending	No		
Current Condition:	Pending - The basin will b	e installed when grading	reaches the area.				
SF 01	Silt Fence	Western Perimeter	3/3/2024	Pending	No		
Current Condition:	Pending - The silt fence w	ill be installed when gra	ding reaches the area.				
SF 02	Silt Fence	Southern Perimeter	3/3/2024	Pending	No		
Current Condition:	Pending - The silt fence w	ill be installed when gra	ding reaches the area.				
SF 03	Silt Fence	Northeast Corner	12/6/2023	Active	No		
Current Condition:	the 12/6/23 inspection. A inspector will monitor for re-	small portion of the silt teinstallation.	nce around the portion of the fence was removed to continu	ue grading prior to the	12/13/23 inspection, th		
SWPPP Sign	SWPPP Sign	At CE 01	12/20/2023	Active	No		
Current Condition:			SWPPP sign at the central s				
WO 01	Concrete Washout	On Site	3/3/2024	Pending	No		
Current Condition:	Pending - A concrete was	hout will be installed wh	en concrete work begins on s	site.			
WS 01	Waste Storage	On Site	3/3/2024	Pending	No		
Current Condition:	Pending - Waste will be p		·				
ertification Statement:	accordance with a system submitted. Based on my ir gathering the information,	designed to assure tha aquiry of the person or p the information submitte	and all attachments were pre- t qualified personnel properly persons who manage the syst ed is, to the best of my knowle ubmitting false information inc	gathered and evaluate em or those persons o edge and belief, true, a	ed the information lirectly responsible for accurate, and complete		

Inspector Signature:

Reviewed By: