E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, C Environmental Services De			Engineering Answers		
Liivii Oiliileillai Gel Vices De	pt. Manager	E&A - P2	2021.167.005		
Inspector: Jason Brackett					Stage
	Ponde				
		1			
Due le et Manue		·			
Project Name:					
For Week Ending:					
Project Location:	SE of Ponderos	sa Drive and S 72nd	Street, Papillion, Sarpy Co	ounty, Nebraska	68133
Cradina	2%	I	<u> </u>		
Grading: Sanitary Sewer:	0%				
Storm Sewer:	0%				
Paving:	0%				
Seeding:	0%				
Utilities:	0%				
Overall Development:	0%				
	0,0				
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Wee
Sunday:	0.00"				
Monday:	0.56"				
Tuesday:	0.11"				
Wednesday:	0.00"	5/8/2024	Cloudy 66/45	1:35 PM	
Thursday: Friday:	0.00"				
rnuay: Saturday:	0.00"				
oaturuay.	0.00				
Complaints:	None.				
Construction Sequencing:					
Which portion(s) (i.e. drainage bas	sins) of the site have had a temp	orary or permanent ces	sation of grading, earthwork, or g	round disturbance in the last	14 days?
Rough grading in the northea	st corner began (12/6/23).	Grading ceased (12/	21/23).		
Which portion(s) (i.e. drainage bas				next 14 days?	
Rough grading in the northea	st corner began (12/6/23).	Grading ceased (12/	21/23).		
What temporary or permanent stal	hilization massures listed in this	section are being imple	amented?		
Existing vegetation (12/6/23).	bilization measures listed in this	section are being imple	siliented:		
Existing vegetation (12/0/23).					
Checklist Questions:					
Are receiving waters adjacent to the	he project free of any significant	signs of erosion or sed	liment that would be associated w	vith the construction activity	?
Yes		_			
Create Corrective Action?					
N/A					
Have disturbed areas been seeded	d or otherwise stabilized as requ	ired? List inactive porti	ons of the project and if stabilizati	ion measure are adequate or	needed to prevent erosion.
Yes					
Create Corrective Action?					
N/A					
Are waste materials (concrete, co	nstruction material hazardous	etc ) being managed pro	nerly?		
Yes	astion material, nazardous, i	o.o., some managed pro	Po		
Create Corrective Action?					
N/A	-	•			
Are construction entrances and ac	djacent streets being maintained	I adequately?			
Yes Create Corrective Action?					
N/A					
s dust associated with the constr	uction activity adequately contro	olled on the site?			
Yes					
Create Corrective Action?					

N/A

## Comments:

Comments: Site was inactive.

Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):

1) No maintenance is required in the BMP section of this report.

2) CIR 21763 was received and reviewed on 5/6/24. CIR recommends stabilization; however, due to imminent start of construction no stabilization will be recommended.

II	<b>-</b>	1	Desirate Heatell D.	01-1	<b>34</b> - 1 - 1 - 1 - 1			
Unique Name	Туре	Location	Projected Install Date	Status	Maintenance			
CE 01	Construction Entrance	NW Corner	3/3/2024	Pending	No			
Current Condition:	Pending - The constructio			T				
D 01	Diversion	SW of SB A	3/3/2024	Pending	No			
Current Condition:	Pending - The diversion will be installed with SB A.							
D 02	Diversion	E of SB A	3/3/2024	Pending	No			
Current Condition:	Pending - The diversion will be installed with SB A.							
D 03	Diversion	N of SB B	3/3/2024	Pending	No			
Current Condition:	Pending - The diversion w	rill be installed with SB E						
D 04	Diversion	S of SB B	3/3/2024	Pending	No			
Current Condition:	Pending - The diversion w							
D 05	Diversion	SE of SB B2	3/3/2024	Pending	No			
Current Condition:	Pending - The diversion w	rill be installed with SB I	B2.					
EM 01	Erosion Control Matting	W of SB A	3/3/2024	Pending	No			
Current Condition:	Pending - The erosion control matting will be installed after the area reaches final grade.							
EM 02	Erosion Control Matting	N and E of SB A	3/3/2024	Pending	No			
Current Condition:	Pending - The erosion cor	ntrol matting will be insta	alled after the area reaches fir	nal grade.				
MS 01	Material Storage	On Site	3/3/2024	Pending	No			
Current Condition:	Pending - Materials will be	properly stored on site	L.					
SB A	Sediment Basin	NW	3/3/2024	Pending	No			
Current Condition:	Pending - The basin will b	e installed when grading	g reaches the area.					
SB B	Sediment Basin	W Central	3/3/2024	Pending	No			
Current Condition:	Pending - The basin will b	e installed when grading	g reaches the area.					
SB B2	Sediment Basin	SW Corner	3/3/2024	Pending	No			
Current Condition:	Pending - The basin will be installed when grading reaches the area.							
SF 01	Silt Fence	Western Perimeter	4/3/2024	Active	No			
Current Condition:	Good Condition - An unide	entified contractor instal	led the silt fence prior to the 4	/3/24 inspection.				
SF 02	Silt Fence	Southern Perimeter	3/3/2024	Pending	No			
Current Condition:	Pending - The silt fence w	ill be installed when gra	ding reaches the area.					
SF 03	Silt Fence	Northeast Corner	12/6/2023	Active	No			
Current Condition:	Good Condition - Ruff Grading installed the silt fence around the portion of the northeast corner where they are working prior t							
	the 12/6/23 inspection. A small portion of the silt fence was removed to continue grading prior to the 12/13/23 inspection, the							
	inspector will monitor for reinstallation.							
SWPPP Sign	SWPPP Sign	At CE 01	12/20/2023	Active	No			
Current Condition:			SWPPP sign at the central st		2/20/23 inspection. The			
	E&A inspector moved the SWPPP sign to the northwest corner of the property near the Ponderosa Place connection on 4/3/2							
		- · · · · ·						
WO 04	Company Mark and	On Cita	3/3/2024	Dandina	No			
WO 01	Concrete Washout	On Site	****-*-	Pending	INO			
Current Condition:			en concrete work begins on s					
WS 01	Waste Storage	On Site	3/3/2024	Pending	No			
Current Condition:	Pending - Waste will be properly stored on site.							
	"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in							
	accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information							
Certification Statement:	submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for							
	gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I							
	am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment							
	for knowing violations."							
	1							
	Chile Sant				But Sul			
spector Signature:				Reviewed By:	0.00 100			
apector arginature.				ive sieweu by.				