

E&A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P2017.463.001

Inspector: Chase Wickard		Stage
Project Name:	Prairie Hollow (aka Hidden Hollow per NDEQ NOI) CSW-201802726	1
For Week Ending:	11/10/2018	68007
Project Location:	156th Street and Highway 36	

Grading:	1%			
Sanitary Sewer:	0%			
Storm Sewer:	0%			
Paving:	0%			
Seeding:	0%			
Utilities:	0%			
Overall Development:	0%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.00"			
Monday:	0.01"			
Tuesday:	0.00"			
Wednesday:	0.00"	11/07/18	32/24 Partly Cloudy	
Thursday:	0.00"			
Friday:	0.00"			
Saturday:	0.00"			

Complaints:	None
-------------	------

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site: Grading commenced (11/8/18)

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire Site: Grading commenced (11/8/18)

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (11/8/18)

SUMMARY QUESTIONS:

Are approved entrances and adjacent streets being maintained adequately?

No, See BMP Section

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

CHECKLIST QUESTIONS:

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Is dust associated with the construction activity adequately controlled on the site?

Yes

Comments:

Comments:

This was the first inspection conducted for this site. Grading has begun as-of the 11/8/2018 inspection.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

1) Some maintenance is required in the BMP section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Stabilized Construction Entrance	N Molley Street (EE11)	11/15/2018	Pending	Yes
Current Condition:	Pending - The entrance needs to be installed. Negis Construction was informed to complete by 11/15/18.				
CW 1	Concrete Washout	Site	11/15/2018	Pending	No
Current Condition:	Pending - A concrete washout will be recommended when paving is close to commencing.				
D1	Temporary Diversion Ditch	(Z17-1117)	11/15/2018	Pending	No
Current Condition:	Pending - The diversion will be recommended upon completion of grading.				
D2	Temporary Diversion Ditch	(F25-P21)	11/15/2018	Pending	No
Current Condition:	Pending - The diversion will be recommended upon completion of grading.				

D3	Temporary Diversion Ditch	(P21-R20)	11/15/2018	Pending	No
Current Condition:	Pending - The diversion will be recommended upon completion of grading.				
D4	Temporary Diversion Ditch	(B26-DD26)	11/15/2018	Pending	No
Current Condition:	Pending - The diversion will be recommended upon completion of grading.				
EM 1	Erosion Control Matting	(C22-DD11)	11/15/2018	Pending	No
Current Condition:	Pending - The matting will be recommended upon completion of grading.				
SB A	Sediment Basin	D26	11/15/2018	Pending	No
Current Condition:	Pending -				
SB B	Sediment Basin	R20	11/15/2018	Pending	No
Current Condition:	Pending - The basin will be recommended upon completion of grading.				
SF 1	Silt fence	(A25-II18)	11/8/2018	Active	No
Current Condition:	Good Condition - Negis Construction installed the silt fence prior to the inspection on 11/8/18.				
SF 2	Silt fence	II18	11/8/2018	Active	No
Current Condition:	Good Condition - Negis Construction installed the silt fence prior to the inspection on 11/8/18.				
SF 3	Silt fence	II17	11/8/2018	Active	No
Current Condition:	Good Condition - Negis Construction installed the silt fence prior to the inspection on 11/8/18.				
SF 4	Silt fence	(DD1-DD14)	11/8/2018	Active	No
Current Condition:	Good Condition - Negis Construction installed the silt fence prior to the inspection on 11/8/18.				
STR	Streets	Site	11/8/2018	Active	No
Current Condition:	Good Condition- No major signs of track off.				
SWPPP Sign	Misc/Other	168th Street/ Military Road	11/15/2018	Active	Yes
Current Condition:	Pending- The SWPPP Sign needs installed. The inspector will install when the sign arrives as of the inspection on 11/8/18.				

Inspector Signature: 

Reviewed By: 