

E&A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**E & A CONSULTING GROUP, INC.**

*Engineering Answers*

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

**E&A- P2017.463.001**

Inspector: Chase Wickard		Stage
Project Name:	<b>Prairie Hollow (aka Hidden Hollow per NDEQ NOI) CSW-201802726</b>	1
For Week Ending:	<b>12/22/2018</b>	<b>68007</b>
Project Location:	<b>156th Street and Highway 36</b>	

Grading:	30%			
Sanitary Sewer:	0%			
Storm Sewer:	0%			
Paving:	0%			
Seeding:	0%			
Utilities:	0%			
Overall Development:	4%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				<b>Week 1</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 1</b>
Sunday:	0.00"			
Monday	0.00"	12/17/18	46/27 Clear	
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 1</b>
Sunday:	NA			
Monday	NA			
Tuesday	NA			
Wednesday	NA			
Thursday	NA			
Friday	NA			
Saturday	NA			

<b>Complaints:</b>	None
--------------------	------

**Construction Sequencing:**  
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?  
 Entire Site: Grading commenced (11/8/18)  
 Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :  
 Entire Site: Grading commenced (11/8/18)  
 What temporary or permanent stabilization measures listed in this section are being implemented?  
 Existing vegetation (11/8/18)

**SUMMARY QUESTIONS:**  
 Are approved entrances and adjacent streets being maintained adequately?  
 Yes  
 Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?  
 No, See BMP Section

**CHECKLIST QUESTIONS:**  
 Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes
<b>Is dust associated with the construction activity adequately controlled on the site?</b>
Yes
<b>Comments:</b>
<b>Comments:</b> Grading is active on site. The site was covered in 1" of snow during the last inspection. Sediment basin B has been partially constructed. The inspector is recommending installment of the basin be completed.
<b>Findings / Corrective Actions (Date):</b>
<b>Findings / Corrective Actions (Date):</b> 1) Some maintenance is required in the BMP section. 2) The t-posts along the entire run of per miter silt fence needs to be spaced properly. They are currently too wide. Negis Construction was informed to complete by 11/29/18. Not done as of the last inspection. <b>Negis Construction was reminded on 12/19/18.</b> 3) <b>Repair of equipment is underway adjacent to SB A. Oil was present on the ground and should be cleaned up. Negis Construction was informed to complete by 12/25/18.</b> 4. <b>A temporary diversion was installed draining into the waterway. The diversion is adjacent to SF 3. The inspector has recomended SF 3 be installed to protect the waterway.</b>

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Stabilized Construction Entrance	N Molley Street (EE11)	11/20/2018	Active	No
Current Condition:	Good Condition- Negis Construction installed the entrance prior to the inspection on 11/20/18.				
CW 1	Concrete Washout Site		11/15/2018	Pending	No
Current Condition:	Pending - A concrete washout will be recommended when paving is close to commencing.				
D1	Temporary Diversion Ditch	(Z17-II17)	11/15/2018	Pending	Yes
Current Condition:	<b>Pending -</b> <b>The diversion needs to be installed.</b> <b>Negis Construction was informed to complete by 12/25/18.</b>				
D2	Temporary Diversion Ditch	(F25-P21)	11/15/2018	Pending	Yes
Current Condition:	<b>Pending -</b> <b>The diversion needs to be installed.</b> <b>Negis Construction was informed to complete by 12/25/18.</b>				
D3	Temporary Diversion Ditch	(P21-R20)	11/15/2018	Pending	Yes
Current Condition:	<b>Pending -</b> <b>The diversion needs to be installed.</b> <b>Negis Construction was informed to complete by 12/25/18.</b>				
D4	Temporary Diversion Ditch	(B26-D26)	11/15/2018	Pending	Yes
Current Condition:	<b>Pending -</b> <b>The diversion needs to be installed.</b> <b>Negis Construction was informed to complete by 12/25/18.</b>				
EM 1	Erosion Control Matting	(C22-DD11)	11/15/2018	Pending	No
Current Condition:	Pending - The matting will be recommended upon completion of grading.				
SB A	Sediment Basin	D26	11/15/2018	Pending	Yes
Current Condition:	<b>Pending -</b> <b>The basin should be installed.</b> <b>Negis Construction was informed to complete by 12/25/18.</b>				
SB B	Sediment Basin	R20	11/15/2018	Pending	Yes
Current Condition:	<b>Pending -</b> <b>The basin should be installed.</b> <b>Negis Construction was informed to complete by 12/25/18.</b>				
SF 1	Silt fence	(A25-II18)	11/8/2018	Active	Yes

Current Condition:	Fair Condition - Negis Construction installed the silt fence prior to the inspection on 11/8/18. The silt fence needs extended to cover an existing inlet flowing into the adjacent waterway <b>and a gap behind SB A.</b> Negis Construction was informed to complete by 11/29/18. Not done as of the last inspection. <b>Negis Construction was reminded on 12/19/18.</b>				
SF 2	Silt fence	II18	11/8/2018	Active	No
Current Condition:	Good Condition - Negis Construction installed the silt fence prior to the inspection on 11/8/18.				
SF 3	Silt fence	II17	11/29/2018	Pending	Yes
Current Condition:	Pending- The silt fence needs to be installed to cover the adjacent waterway. Negis Construction was informed to complete by 11/29/18. Not done as of the last inspection. <b>Negis Constructing was reminded on 12/19/18.</b>				
SF 4	Silt fence	(DD1-DD14)	11/8/2018	Active	No
Current Condition:	Good Condition - Negis Construction installed the silt fence prior to the inspection on 11/8/18.				
STR	Streets	Site	11/8/2018	Active	No
Current Condition:	Good Condition- No major signs of track off.				
SWPPP Sign	Misc/Other	168th Street/ Military Road	12/17/2018	Active	No
Current Condition:	<b>Good Condition- The inspector installed the sign during the inspection on 12/17/18.</b>				
Inspector Signature:	<i>Chase Wilbeck</i>			Reviewed By: <i>Bob</i>	