

E&A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P2017.463.001

Inspector: Avery Dresser		Stage
Project Name:	Prairie Hollow (aka Hidden Hollow per NDEQ NOI) CSW-201802726	2
For Week Ending:	10/12/2019	68007
Project Location:	156th Street and Highway 36 (Bennington Ne, Douglas County)	

Grading:	95%			
Sanitary Sewer:	75%			
Storm Sewer:	75%			
Paving:	0%			
Seeding:	0%			
Utilities:	0%			
Overall Development:	30%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.49"			
Monday	0.00"			
Tuesday	2.03"			
Wednesday	0.26"	10/2/2019	Light Rain 57/49	
Thursday	0.00"			
Friday	0.42"			
Saturday	1.11"	10/05/19	Light Rain 69/47	
				Week 2
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	1.59"			
Friday	0.00"	10/11/2019	Overcast, Windy 43/32	
Saturday	0.00"			
				Week 3
Sunday:	N/A			
Monday	N/A			
Tuesday	N/A			
Wednesday	N/A			
Thursday	N/A			
Friday	N/A			
Saturday	N/A			

Complaints: None

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire Site: Grading commenced (11/8/18). Grading temporarily ceased due to winter conditions (3/5/19). Entire site: Grading resumed (4/9/19). Major grading complete, minor grading at a later date (4/23/19). Grading along future location of N. Allen Street (6/17/19). Excavation for storm sewer installation in the southern portion of the site (7/15/19). Minor grading in the southern portion of the site (8/12/19).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Entire Site: Grading commenced (11/8/18). Grading temporarily ceased due to winter conditions (3/5/19). Entire site: Grading resumed (4/9/19). Major grading complete, minor grading at a later date (4/23/19). Grading along future location of N. Allen Street (6/17/19). Excavation for storm sewer installation in the southern portion of the site (7/15/19). Minor grading in the southern portion of the site (8/12/19).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (11/8/18).

SUMMARY QUESTIONS:

Are approved entrances and adjacent streets being maintained adequately?



No, See BMP Section

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

No, See BMP Section

CHECKLIST QUESTIONS:					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
No, See Findings Section					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Comments:					
Comments: Site was active during the last inspection.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): 1.) Some maintenance is required in the BMP section. 2.) The t-posts along the entire run of perimeter silt fence needs to be spaced properly. They are currently too wide. Negus & Son's Construction was informed to complete by 11/29/18. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 12/19/18, 1/23/19, 3/16/19, 3/29/19, 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19 3.) A white fuel tank was observed on-site near CE 1 during inspection on 5/20/19. The fuel tank had appropriate secondary containment as of last inspection. E&A inspector will continue to monitor. 4.) The portable toilet on site was moved to a location near CE 1 (Y9). The portable toilet should be staked down. Negus & Son's Construction was informed to complete by 8/12/19. Not done as of the last inspection. Negus & Son's Construction was reminded on 8/27/19, 9/11/19, 9/27/19 5.) An unapproved entrance in the northwest corner of the site was being used to access the site from Highway 36 prior to inspection on 8/26/19. The entrance should be blocked off or rock should be added to prevent trackout. Negus & Son's Construction was informed to complete by 9/02/19. Not done as of the last inspection. Negus & Son's Construction was reminded on 9/27/19, 10/04/19 6.) A second portable toilet was installed near location BB13 prior to inspection on 9/19/19. The portable toilet should be installed. Negus & Son's Construction was informed to complete by 9/26/19. Not done as of the last inspection. Negus & Son's Construction was reminded on 9/27/19, 10/04/19					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Stabilized Construction Entrance	N Molley Street (EE11)	11/20/2018	Active	Yes
Current Condition:	Fair Condition - 20% effective - Negus & Son's Construction installed the entrance prior to the inspection on 11/20/18. Negus & Son's Construction added rock to the construction entrance prior to inspection on 8/26/19. Rock should be added to the construction entrance to prevent trackout. Negus & Son's Construction was informed to complete by 9/30/19. Not done as of the last inspection. Negus & Son's Construction was reminded on 10/04/19.				
CE 2	Stabilized Construction Entrance	N 2nd Street (B24)	6/24/2019	Active	No
Current Condition:	Active - Negus & Son's Construction began using the entrance off N. 2nd Street on 1/08/19. Negus and Sons dumped a pile of rock at the entrance prior to inspection on 5/25/19. The entrance was blocked off as of the last inspection. The E&A inspector will recommend adding rock if the entrance is re-opened.				
CW 1	Concrete Washout	Site	11/15/2018	Pending	No
Current Condition:	Pending - A concrete washout will be recommended when paving is close to commencing.				
D1	Temporary Diversion Ditch	(Z17-II17)	11/15/2018	Pending	Yes
Current Condition:	Pending - The diversion needs to be installed. Negus & Son's Construction was informed to complete by 12/25/18. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 3/16/19, 3/29/19, 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19				
D2	Temporary Diversion Ditch	(F25-P21)	11/15/2018	Pending	Yes
Current Condition:	Pending - The diversion needs to be installed. Negus & Son's Construction was informed to complete by 12/25/18. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 3/16/19, 3/29/19, 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19				
D3	Temporary Diversion Ditch	(P21-R20)	11/15/2018	Pending	Yes

Current Condition:	<p>Pending -</p> <p>The diversion needs to be installed.</p> <p>Negus & Son's Construction was informed to complete by 12/25/18. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 3/16/19, 3/29/19, 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19</p>				
D4	Temporary Diversion Ditch	(B26-D26)	11/15/2018	Pending	Yes
Current Condition:	<p>Pending -</p> <p>The diversion needs to be installed.</p> <p>Negus & Son's Construction was informed to complete by 12/25/18. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 3/16/19, 3/29/19, 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19</p>				
EM 1	Erosion Control Matting	(C22-DD11)	11/15/2018	Pending	No
Current Condition:	<p>Pending - The matting will be recommended upon completion of grading.</p>				
IF 1	Inlet Filter	HH14	9/9/2019	Active	Yes
Current Condition:	<p>Fair Condition - Negus & Son's Construction installed a silt fence wrap around the storm sewer inlet prior to inspection on 9/09/19. The area around the inlet filled in further with silt prior to inspection on 9/19/19.</p> <p>The silt-fence wrap and inlet should be cleaned out.</p> <p>Negus & Son's Construction was informed to complete by 9/17/19. Not done as of the last inspection. Negus & Son's Construction was reminded on 9/27/19, 10/04/19</p>				
IF 2	Inlet Filter	HH11	9/9/2019	Active	Yes
Current Condition:	<p>Fair Condition - Negus & Son's Construction installed a silt fence wrap around the storm sewer inlet prior to inspection on 9/10/19. The area around the inlet filled in further with silt prior to inspection on 9/19/19.</p> <p>The silt-fence wrap and inlet should be cleaned out.</p> <p>Negus & Son's Construction was informed to complete by 9/17/19. Not done as of the last inspection. Negus & Son's Construction was reminded on 9/27/19, 10/04/19</p>				
SB A	Sediment Basin	D26	11/15/2018	Pending	Yes
Current Condition:	<p>Pending - Negus & Son's Construction partially installed the riser in the basin prior to inspection on 9/19/19. The E&A inspector will monitor and determine if all elements of the basin have been correctly installed when work is completed.</p> <p>The remaining pieces of the basin should be installed.</p> <p>Negus & Son's Construction was informed to complete by 12/25/18. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 3/16/19, 3/29/19, 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19</p>				
SB B	Sediment Basin	R20	11/15/2018	Pending	Yes
Current Condition:	<p>Pending - Negus and Son's Construction installed one of the riser pipes prior to inspection on 9/19/19. The E&A inspector will monitor and determine if all elements of the basin have been correctly installed when work is completed. Negus & Son's Construction installed the second riser in the basin prior to the inspection on 10/02/19. Rip rap still needs to be installed below both outfalls, and open area around the original riser pipe needs to be backfilled and compacted along the length of the pipe.</p> <p>The remaining missing elements of the basin should be installed.</p> <p>Negus & Son's Construction was informed to complete by 12/25/18. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 3/16/19, 3/29/19, 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19</p>				
SF 1	Silt fence	(A25-II18)	11/8/2018	Active	Yes

Current Condition:	<p>Fair Condition - Negus & Son's Construction installed the silt fence prior to the inspection on 11/8/18. Negus installed silt fence in the two areas that were missing and repaired the silt fence where it was damaged prior to the inspection on 3/26/19. Negus & Son's Construction installed a new run of silt fence in the gap south of the future location of SB B prior to inspection on 8/26/19. The silt fence was further damaged and filled in due to grading around the future location of SB A prior to inspection on 9/10/19. The new run of silt fence south of the future location of SB B was filled in due to grading in the area prior to inspection on 9/10/19. The new run of silt fence that needed to be properly trenched-in was buried by silt prior to inspection on 9/19/19, and therefore should be cleaned out / repaired (see #7).</p> <ol style="list-style-type: none"> 1.) The north end of the silt fence should be trenched in. 2.) The old run of silt fence behind the standing silt fence should be removed. 3.) The silt fence should be cleaned out at the north end of SB B. 4.) The silt fence near the future location of SB A should be cleaned out and repaired/reinstalled. 5.) The silt fence should be repaired/reinstalled east of the future location of SB B. 6.) The silt fence should be repaired where driven-over near the far north end of the run. 7.) The new run of silt fence south of the future location of SB B should be cleaned out / repaired. <ol style="list-style-type: none"> 1.) Negus & Son's Construction was informed to complete by 4/2/19. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19 2.) Negus & Son's Construction was informed to complete by 4/2/19. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19 3.) Negus & Son's Construction was informed to complete by 4/2/19. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19 4.) Negus & Son's Construction was informed to complete by 4/2/19. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19 5.) Negus & Son's Construction was informed to complete by 5/27/19. Not done as of last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19 				
	<ol style="list-style-type: none"> 6.) Negus & Son's Construction was informed to complete by 9/02/19. Not done as of the last inspection. Negus & Son's Construction was reminded on 9/11/19, 9/27/19, 10/04/19 7.) Negus & Son's Construction was informed to complete by 9/17/19. Not done as of the last inspection. Negus & Son's Construction was reminded on 9/27/19, 10/04/19 				
SF 2	Silt fence	II18	11/29/2018	Pending	Yes
Current Condition:	<p>Pending -</p> <p>The silt fence needs to be installed to cover the adjacent waterway.</p> <p>Negus & Son's Construction was informed to complete by 11/29/18. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 12/19/18, 1/23/19, 3/16/19, 3/29/19, 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19</p>				
SF 3	Silt fence	II17	11/29/2018	Pending	Yes
Current Condition:	<p>Pending -</p> <p>The silt fence needs to be installed to cover the adjacent waterway.</p> <p>Negus & Son's Construction was informed to complete by 11/29/18. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 12/19/18, 1/23/19, 3/16/19, 3/29/19, 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19</p>				
SF 4	Silt fence	(DD1-DD14)	11/8/2018	Active	Yes
Current Condition:	<p>Fair Condition - Negus & Son's Construction installed the silt fence prior to the inspection on 11/8/18.</p> <p>The silt fence needs removed.</p> <p>Negus & Son's Construction will be informed to complete when winter conditions allow as of the inspection on 2/19/19. Not done as of the last inspection. Mikhail with Negus & Son's Construction was reminded on-site on 7/15/19. Negus & Son's Construction was reminded on 3/16/19, 3/29/19, 4/24/19, 5/20/19, 6/06/19, 6/18/19, 6/24/19, 7/24/19, 8/05/19, 8/27/19, 9/11/19, 9/27/19, 10/04/19</p>				
STR	Streets	Site	11/8/2018	Active	No
Current Condition:	<p>Good Condition - Negus & Son's Construction cleaned up the trackout on the adjacent streets p </p> <p>8/05/19.</p>				
SWPPP Sign	Misc/Other	At CE1, end N. Molley St.	12/17/2018	Active	No
Current Condition:	<p>Good Condition- The inspector installed the sign during the inspection on 12/17/18.</p>				
Inspector Signature:				Reviewed By: 