E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

Engineering Answers

Environmental Services Dept.	. Manager			Engineering Ans	wers
	E8	A- P2011.160.006			
Inspector: Nathan Hack					Stage
Project Name:	Ridgeview Apartments CSW-202106011				
For Week Ending:		1/28/2023			68048
Project Location:	244 5 22	3RD ST - Plattsmouth, N	JE (Cass County)		00040
Project Location.	21132	JKD 31 - Flattsilloutii, i	VL (Cass County)		
Grading:	40%	6			
Sanitary Sewer:	0%	,			
Storm Sewer:	0%				
Paving:	0%	, de la companya de l			
Seeding:	0%				
Utilities:	0%				
Overall Development:	5%	b			
		T			ı
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.00"	1/25/2023	Cloudy 24/13	10:00 AM	
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				
	None				
Complaints:	None				
Construction Sequencing:					
	s) of the site have had a temporary or permanent cessa	ation of grading, earthwork, o	r ground disturbance in the last	14 days?	
	r (11/21/22). Entire site active for grading as of ork related to footings active during inspection		of concrete at entrance (11/	30/22). Retaining wall	installation active.
Which portion(s) (i.e. drainage basins	s) of the site do not have grading, earthwork, or ground	d disturbance scheduled in th	ne next 14 days?		
E&A hired as SWPPP inspector	r (11/21/22). Entire site active for grading as of ork related to footings active during inspection	(11/23/2022). Removal		30/22). Retaining wall	installation active.
What tamparary or paymanant stabili-	ration managers listed in this costion are being imples	nontod2			
Existing vegetation (11/23/2022	zation measures listed in this section are being implen	nenteu (
	·				
Checklist Questions:					
	t to the project free of any significant signs	of erosion or sediment	that would be associated	with the construction	n activity?
Yes Create Corrective Action?					
N/A					
prevent erosion.	eded or otherwise stabilized as required? I	List inactive portions of	f the project and if stabiliz	ation measure are ad	lequate or needed to
Yes Create Corrective Action?					
N/A					
Are waste materials (concrete	e, construction material, hazardous, etc.) be	eing managed properly	<u> </u>		
Create Corrective Action?					
No, See BMP Section					

Create Corrective Action?
No, See BMP Section

Is dust associated with the construction activity adequately controlled on the site?

Are construction entrances and adjacent streets being maintained adequately?

Yes

Create Corrective Action?

N/A

Comments:
Comments:
1.) Site was active during the current inspection.
Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):
1.) Some maintenance in BMP Section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenan		
CE 01	Construction Entrance	North East Corner	12/1/2022	Active	No		
Current Condition:	Good Condition - Calabretto Building Group installed a construction entrance prior to the 1/18/23 inspection.						
MS 01	Material Storage	Near CE 01	11/23/2022	Active	No		
Current Condition:	Active - Calabretto Building Group is storing building materials on site.						
PB 01	Material Storage	Near CE 01	11/30/2022	Active	No		
Current Condition:	Good Condition - Calabretto Building Group staked down the portable toilet prior to the 12/21/22 inspection.						
SF 01	Silt Fence	East perimeter	9/9/2022	Active	Yes		
Current Condition:	Fair Condition - Calabretto Building Group installed silt fence prior to the inspection on 11/23/22.						
	The silt fence needs to be repaired and extended along the eastern perimeter. Calabretto Building Group was informed to complete by 11/30/22. Not done as of last inspection.						
SF 02	Silt Fence	Eastern Slope	12/1/2022	Pending	Yes		
Current Condition:	Pending -						
	Silt fence should be installed once grading in the area is complete. Calabretto Building Group was informed to complete by 11/30/22. Not done as of last inspection.						
STR	Streets	ADJ and Internal Streets	10/31/2022	Active	No		
Current Condition:	Good Condition- No major signs of track of	-	10/31/2022	Active	INO		
SWPPP Sign	SWPPP Signs	Adjacent to CE 1	9/30/2022	Active	No		
Current Condition:			0,00,000				
	Good Condition- E&A inspector installed the SWPPP sign on the north east corner of the site during the inspection on 12/7/22. E&A inspector reinstalled the SWPPP sign near the entrance of the site during the 1/4/23 inspection.						
WO 01	Concrete Washout	On site	12/1/2022	Pending	Yes		
Current Condition:	Pending - A concrete washout should be			reliality	165		
	Concrete waste related to construction on the north central portion of the site should be cleaned up and removed. Calabretto Building Group was informed to complete by 1/25/23 or as weather conditions allow.						
WS 01	Waste Storage Area	On site	12/7/2022	Pending	No		
Current Condition:	Pending - The waste storage area will be	installed as necessary.					
WT 01	Wattle	North East Corner	11/30/2022	Pending	Yes		
Current Condition:	Pending -						
	Wattles should be installed in front of drainage area.						
	Calabretto Building Group was informed to complete by 11/30/22. Not done as of last inspection.						
Certification Statement	"I certify, under penalty of law, that this do with a system designed to assure that que inquiry of the person or persons who man information submitted is, to the best of my penalties for submitting false information	alified personnel properly ga lage the system or those pe y knowledge and belief, true	athered and evaluated the rsons directly responsible a accurate, and complete.	information submitted for gathering the info I am aware that the	ed. Based on my ormation, the re are significan		
	not m			(But Su		