E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

Engineering Answers

	E	&A- P2011.160.006			
Inspector: Ethan Anderson	Ridgeview Apartments CSW-202106011				
Project Name:					
For Week Ending:		7/1/2023			
Project Location:	211 S 2	211 S 23RD ST - Plattsmouth, NE (Cass County)			
Grading:	759	6			
Sanitary Sewer:	00	6			
Storm Sewer:	09	6			
Paving:	09	6			
Seeding:	09	6			
Utilities:	09	6			
Overall Development:	209	6			
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.00"	6/28/2023	Cloudy 94/72	9:10 AM	
Thursday:	0.70"				6:55 AM - 9:55 AM
Friday:	0.88"				2:55 AM - 7:55 AM
Saturday:	0.44"				1:55 AM - 5:55 PM
Complaints:	None				

=0.1 =00.11.100.000

Construction Sequencing:
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

E&A hired as SWPPP inspector (11/21/22). Entire site active for grading as of (11/23/2022). Removal of concrete at entrance (11/30/22). Retaining wall installation active. Ground disturbance and earthwork related to footings active during inspection (1/11/23). Some grading and concrete work related to apartment construction active (2/01/23). Electrical installation begins (4/5/23). Grading and soil placement at the entrance (6/7/23).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

E&A hired as SWPPP inspector (11/21/22). Entire site active for grading as of (11/23/2022). Removal of concrete at entrance (11/30/22). Retaining wall installation active. Ground disturbance and earthwork related to footings active during inspection (1/11/23). Some grading and concrete work related to apartment construction active (2/01/23). Electrical installation begins (4/5/23). Grading and soil placement at the entrance (6/7/23).

nporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (11/23/2022).

Checklist Questions:

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Create Corrective Action?
No, See BMP Section

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to

Create Corrective Action?

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Create Corrective Action?
No, See BMP Section

Are construction entrances and adjacent streets being maintained adequately?

Create Corrective Action?

Is dust associated with the construction activity adequately controlled on the site?

Create Corrective Action?

Comments:

Site was active during the inspection.

- Findings / Corrective Actions (Date):
 Findings / Corrective Actions (Date):
 1.) Some maintenance in BMP Section.
 2.) Disturbed areas of site should be stabilized with seed and matting. Calabretto Building Group was informed to complete by 4/26/23. Not done as of last inspection.
 Calabretto Building Group was reminded on 5/24/23, 6/21/23

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance	
CE 01	Construction Entrance	North East Corner	12/1/2022	Active	Yes	
Current Condition:	Fair Condition - 45% effective - Calabretto Building Group installed a construction entrance prior to the 1/18/23 inspection. Calabretto Building Group added rock and extended the construction entrance prior to the 2/1/23 inspection. Trackout was observed during the inspection on 4/21/23. Calabretto Building Group placed more soil around the entrance prior to inspection on 6/14/23. Construction entrance should be extended adjacent to entrance being used currently. Calabretto Building Group was informed to complete by 4/26/23. Not done as of last inspection. Calabretto Building Group was reminded					
	on 5/24/23, 6/21/23		·			
FTX	Fuel Tank	Near RN 6	4/26/2023	Pending	No	
Current Condition:	Good Condition - Calabretto Building Gro removed the fuel tank prior to inspection Building Group installed a double walled	on 5/31/23. E&A inspector w	vill monitor and make reco			
MS 01	Material Storage	Near CE 01	11/23/2022	Active	No	
Current Condition: PB 01	Active - Calabretto Building Group is stor entrance (2/8/23). Lumber and other con storage on site (3/29/23). Portable Bathroom					
Current Condition:	Good Condition - Calabretto Building Gro					
	moved and secured the portable toilet	prior to the inspection on	6/28/23.			
RN 1 - RN 6	Inlet Protection Pending - The inlet filter will be installed	RN 1 - RN 6	4/26/2023	Pending	No	
Current Condition:						
RN 7 - RN 12 Current Condition:	Inlet Protection Pending - The inlet filter will be installed	Near RN 6	4/26/2023	Pending	No	
RN 13 - RN 18	Inlet Protection Pending - The inlet filter will be installed	Near RN 6	4/26/2023	Pending	No	
Current Condition:					V	
Current Condition:	Erosion Control Mat Pending -	RM 1	4/26/2023	Pending	Yes	
RM 2 Current Condition:	Calabretto Building Group was informed on 5/24/23, 6/21/23 Erosion Control Mat Pending -	RM 2	4/26/2023	Pending	Yes	
	Erosion Matting should be installed. Calabretto Building Group was informed on 5/24/23, 6/21/23		lone as of last inspection.	Calabretto Building		
RM 3	Erosion Control Mat	RM 3	4/26/2023	Pending	Yes	
Current Condition: SF 01	Pending - Erosion Matting should be installed. Calabretto Building Group was informed on 5/24/23, 6/21/23 Silt Fence	to complete by 5/3/23. Not d	lone as of last inspection.		Group was reminded Yes	
Current Condition:				Active 2.	162	
	Fair Condition - Calabretto Building Group installed silt fence prior to the inspection on 11/23/22. The silt fence needs to be repaired and extended along the eastern perimeter. Calabretto Building Group was informed to complete by 11/30/22. Not done as of last inspection. Calabretto Building Group was reminded on 2/23/23, 4/21/23, 5/24/23, 6/21/23					
SF 02	Silt Fence	Eastern Slope	12/1/2022	Pending	Yes	
Current Condition:	Pending - Silt fence should be installed. Calabretto Building Group was informed reminded on 2/23/23, 4/21/23, 5/24/23, 6		ot done as of last inspectio	on. Calabretto Buildii	ng Group was	
STR	Streets	ADJ and Internal Streets	10/31/2022	Active	No	
Current Condition:	Good Condition- No major signs of track Group cleaned the entrance street prior to	o the inspection on 6/14/23.				
SWPPP Sign	SWPPP Signs	Adjacent to CE 1	9/30/2022	Active	No No 12/7/22 E8 A	
Current Condition:	Good Condition- E&A inspector installed inspector reinstalled the SWPPP sign ne				on 12///22. E&A	

WO 01	Concrete Washout	On site	12/1/2022	Pending	Yes	
Current Condition:	Pending -					
	Concrete waste related to construction on the north central portion of the site should be cleaned up and removed.					
			of the site should be clea	aned up and remove	d.	
	2.) A concrete washout should be installe	2.) A concrete washout should be installed to contain any washouts.				
	1) Calabretto Building Group was inform	ed to complete by 1/25/23 o	r as weather conditions a	llow. Not done as of	ast inspection	
		1.) Calabretto Building Group was informed to complete by 1/25/23 or as weather conditions allow. Not done as of last inspection. Calabretto Building Group was reminded on 2/23/23, 4/21/23, 5/24/23, 6/21/23				
	2.) Calabretto Building Group was informed to complete by 1/25/23 or as weather conditions allow. Not done as of last inspection.					
	Calabretto Building Group was reminded on 2/23/23, 4/21/23, 5/24/23, 6/21/23					
WS 01	Waste Storage Area	On site	12/7/2022	Active	No	
Current Condition:	Active - Calabretto Building Group is stor	ing building materials on site	e. A waste storage contain	ner was installed nea	r the construction	
	entrance (2/8/23).					
WT 01	Wattle	North East Corner	11/30/2022	Pending	Yes	
Current Condition:	Pending -					
	Wattles should be installed in front of drainage area.					
	OLL W. D. T. F. C.					
	Calabretto Building Group was informed to complete by 11/30/22. Not done as of last inspection. Calabretto Building Group was reminded on 2/23/23, 4/21/23, 5/24/23, 6/21/23					
Certification Statement						
Certification Statement	"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant					
	penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."					
				(The Sol	
Inspector Signature:	En Charles			Reviewed By:		
		•				