E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

Engineering Answers

E&A - P2018.228.001 Bill SID as of 2/17/22 P2018.228.000

		Bill SID as of 2/17	7/22 P2018.228.000		
Inspector: Jason Brackett		Stage			
		Seventy	Two Place		_
		-	624-5346-GP1		1
					'
Project Name:		CSW-2	202004796		
For Week Ending:		5/1	4/2022		
Project Location:		12101 S 72nd St, Pa	pillion, Sarpy County, NE		68046
Grading:	75%				
Sanitary Sewer:	75%				
Storm Sewer:	30%				
Paving:	0%				
Seeding:	0%				
Utilities:	0%				
Overall Development:	25%				
					•
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week 1
Sunday:	0.07"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.00"	5/11/2022	Mostly Cloudy 94/76	9:00 AM	
Thursday:	0.00"				
Friday:	0.04"				
Saturday:	0.00"				
Complaints:					

Complaints:

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Rough grading began (6/15/21). Excavation for sanitary installation (9/28/21). Grading ceased due to winter conditions (1/5/22). Excavation for utility connections along 72nd (2/8/22).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Rough grading began (6/15/21). Excavation for sanitary installation (9/28/21). Grading ceased due to winter conditions (1/5/22). Excavation for utility connections along 72nd (2/8/22).

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing vegetation (6/15/21).

Checklist Questions:

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Create Corrective Action?

No, see Findings section.

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

No

Create Corrective Action?

No, see Findings section.

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

No

Create Corrective Action

No, see BMPs section.

Are construction entrances and adjacent streets being maintained adequately?

Yes

Create Corrective Action

N/A

Is dust associated with the construction activity adequately controlled on the site?	
Yes	
Create Corrective Action?	
N/A	

Comments:

The site was active for grading and storm sewer work during the most recent inspection.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

- 1) Some maintenance is required in the BMP section of this report.
- 2) Sediment that has washed out beyond the property boundary at the Ponderosa Drive (East and West) culvert needs to be cleaned up and the upgradient area needs to be stabilized. DEJ/Gene Graves were informed to complete by 11/2/21. Not done as of the last inspection. DEJ/Gene Graves were reminded on 12/2/21, 2/11/22, 3/24/22, 4/29/22, 5/5/22.
- 3) Off-site accumulation of sediment along the northeast side of the site should be cleaned up and the area restabilized (unless the area will be farmed). Gene Graves was informed to complete by 2/15/22. Not done as of the last inspection. Gene Graves was reminded on 3/24/22, 4/29/22, 5/5/22.
- 4) CIR 16549 was received, reviewed, and forwarded to Gene Graves on 4/28/22. CIR is consistent with E&A inspector's report.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance		
CE 1	Construction Entrance	Schram Road	7/8/2021	Active	No		
Current Condition:							
Current Condition.	Good Condition - 80% Effective - An old farm entrance is in use on site as of the 7/8/21 inspection. DEJ added rock to the entrance prior to the 1/13/22 inspection. Sudbeck reinstalled the entrance prior to the 4/1/22 inspection.						
D 1	Diversion	E of SB C	11/12/2021	Active	Yes		
Current Condition:				7101170	100		
	Fair Condition - DEJ installed the diversion prior to the 11/12/21 inspection. The diversion should be cleaned out/redefined. DEJ/Gene Graves were informed to complete by 12/8/21. Not done as of the last inspection. DEJ/Gene Graves were						
	reminded on 2/11/22, 3/24	· · · · · · · · · · · · · · · · · · ·					
D 2	Diversion	S of SB D	5/31/2021	Pending	Yes		
Current Condition:	Pending -						
	 The diversion should be installed. Additional diversions should be built in the area with SB D to divert the water along the contours to the basin (while avoid the stockpiles on site). DEJ/Gene Graves were informed to complete by 11/2/21. Not done as of the last inspection. DEJ/Gene Graves were reminded on 12/2/21, 2/11/22, 3/24/22, 5/5/22. DEJ/Gene Graves were informed to complete by 11/2/21. Not done as of the last inspection. DEJ/Gene Graves were reminded on 12/2/21, 2/11/22, 3/24/22, 5/5/22. 						
D 3	Diversion	N of SB D	5/31/2021	Pending	Yes		
Current Condition:	Pending -	11 01 00 0	3/31/2021	1 ending	163		
	reminded on 12/2/21, 2/11	1/22, 3/24/22, 5/5/22.	11/2/21. Not done as of the la	·			
D 4 Current Condition:	Diversion	E and SB B	9/7/2021	Pending	Yes		
	Pending - The diversion should be installed. DEJ was informed to complete by 9/7/21. Not done as of the last inspection. DEJ/Gene Graves were reminded on 10/15/10/21/21, 10/29/21, 12/2/21, 2/11/22, 3/24/22, 5/5/22.						
D 5	Diversion	Northwest Perimeter		Removed			
Current Condition:			isting contours as of the 5/3/2				
D 6	Diversion A service	Western Perimeter	1/18/2022	Active	Yes		
Current Condition:	Fair Condition - A portion of the diversion appears to have been installed in the northwest corner of the site prior to the 1/18/inspection. As of the 5/3/22 inspection, D 6 will represent the swale and dirt berm at the western edge of future Schram Roa The gap in the berm at the Schram Road stub should be redirected along the swale and not into the wattles. DEJ/Gene Graves were informed to complete by 5/10/22. Not done as of the last inspection.						
ET 1	Erosion Control Terrace	N of SB D	5/31/2021	Pending	Yes		
Current Condition:	Pending -						
Current Condition.							

	T							
ET 2 Current Condition:	Erosion Control Terrace Pending -	N of SB E	5/31/2021	Pending	Yes			
	The terrace should be installed when the area reaches final grade. The terrace should be extended across future Sch to the toe of the adjoining slope.							
	DEJ/Gene Graves were in reminded on 12/2/21, 2/11		11/2/21. Not done as of the la	ast inspection. DEJ/G	ene Graves were			
ET 3	Erosion Control Terrace	N of SB B	5/31/2021	Pending	Yes			
Current Condition:		11 01 02 2	0/01/2021	ronding	100			
Current Condition.		Pending - The terrace should be installed.						
	reminded on 12/2/21, 2/11	/22, 3/24/22, 5/5/22.	11/2/21. Not done as of the la					
ET 4	Erosion Control Terrace	East Central	5/31/2021	Pending	Yes			
Current Condition:	Pending - The terrace should be inst	talled.						
	DEJ/Gene Graves were in reminded on 12/2/21, 2/11		11/2/21. Not done as of the la	ast inspection. DEJ/G	ene Graves were			
EM 1	Erosion Control Matting	Northwest Side	5/31/2021	Pending	Yes			
Current Condition:	Pending -		0,0 1,2021	, chang	.00			
	The slope should be seed	ed/matted when at final	grade.					
	Gene Graves/DEJ were in	formed to complete by	5/10/22. Not done as of the	last inspection.				
EM 2	Erosion Control Matting	North-Central	5/31/2021	Pending	Yes			
Current Condition:	Pending - The slope should be seed	ed/matted when at final	grade.					
EM 3	Gene Graves/DEJ were in Erosion Control Matting	oformed to complete by	5/10/22. Not done as of the 5/31/2021	last inspection.	Yes			
Current Condition:	Pending -	Northeast Side	3/31/2021	rending	Tes			
EM 4	5/5/22. Erosion Control Matting	Southwest Corner	t done as of the last inspectio	Pending	No			
Current Condition:			alled within the seeding windo letion of the culvert work in th	e area as of the 5/3/2				
EM 5	Erosion Control Matting	West Side	5/31/2021	Pending	No			
Current Condition:	A water main extension pr	oject in the area will be	alled within the seeding windo gin soon as of the 5/3/22 insp complete. Seeding of the slop	ection, therefore, reco	mmendations for matting			
FT 1	Fuel Tank	SW Corner	5/18/2021	Active	Yes			
Current Condition:	Fair Condition - DEJ installed a fuel tank on-site prior to the 5/18/21 inspection. DEJ installed a berm around the tank prior to the 9/7/21 inspection. 1.) The berm needs to be rebuilt on the south side of the fuel tank. 2.) The stained soils and pallet need to be cleaned up and removed.							
	1.) DEJ/Gene Graves were informed to complete by 11/2/21. Not done as of the last inspection. DEJ/Gene Graves were reminded on 12/2/21, 2/11/22, 3/24/22, 5/5/22. 2.) DEJ/Gene Graves were informed to complete by 11/2/21. Not done as of the last inspection. DEJ/Gene Graves were reminded on 12/2/21, 2/11/22, 3/24/22, 5/5/22.							
	-			_ :				
FT 2	Fuel Tank	Material Storage Area		Removed				
Current Condition:	Removed - TAB removed							
FT 3	Fuel Tank	Material Storage Area		Active	No			
Current Condition:			el tank on site prior to the 12/					
FT 4 Current Condition:	Fuel Tank Material Storage Area 4/7/2022 Active Yes Fair Condition - An unidentified contractor installed a fuel tank on site in the RPL material storage are prior to the 4/7/22 inspection.							
	The plug in the secondary containment needs to be installed.							
			2. Not done as of the last ins	i e	ı			
MS 1	Material Storage	On Site	9/14/2021	Active	No			

up the stained soils prior to	o the 9/28/21 inspection	1.				
				Yes		
Fair Condition - DEJ installed a portable bathroom on site prior to the 8/18/21 inspection. DEJ installed and staked down an additional portable toilet prior to the 9/28/21 inspection, one of the toilets still needs to be secured. DEJ removed one of the portable toilets prior to the 10/26/21 inspection. DEJ stood up and secured the portable toilet prior to the 11/17/21 inspection. RPL installed an additional portable toilet on site prior to the 12/21/21 inspection. RPL stood up and secured the portable toilet prior to the 12/21/21 inspection. DEJ removed one of the portable toilets prior to the 1/13/22 inspection. RPL stood up and resecured the portable toilet prior to the 3/2/22 inspection. RPL stood up the portable toilet prior to the 4/1/22 inspection, the portable toilet still needs to be secured.						
		3/24/22. Not done as of the	last inspection.			
Sediment Basin	X24	9/7/2021	Active	Yes		
Fair Condition - 70% - The basin was partially dug out prior to the 12/1/21 inspection. The basin outfall pipe and ri appears to have been installed prior to the 4/13/22 inspection. The riser was installed prior to the 5/11/22 inspection. The basin should be installed (baffle, cleanout mark, correct contours/depth).						
			DEG/OCHE GIAVES WEI	c reminded on 10/10/21,		
Sediment Basin	O24	9/7/2021	Pendina	Yes		
The basin outfall pipe and being installed during the	rip rap appears to have 4/21/22 inspection.	e been installed prior to the 4/	by DEJ, the inspector			
DEJ was informed to com 10/21/21, 10/29/21, 12/2/2	plete by 9/7/21. Not do 21, 2/11/22, 3/24/22, 5/5	ne as of the last inspection.		re reminded on 10/15/21,		
		II.				
DEJ was informed to com 10/21/21, 10/29/21, 12/2/2	plete by 9/7/21. Not do 21, 2/11/22, 3/24/22, 5/5	ne as of the last inspection.		re reminded on 10/15/21,		
Pending - The basin was i	n the process of being	dua out durina the 11/4/21 ins		utfall pipe and rip rap		
4/21/22 inspection. The old area inlet was removed prior to the 4/21/22 inspection. Due to ground disturbance in the area, the basin should be installed (baffle, dewatering holes, cleanout mark, correct contours/depth). DEJ/Gene Graves were informed to complete by 11/2/21. Not done as of the last inspection. DEJ/Gene Graves were						
Sediment Basin	D19	5/3/2022	Active	Yes		
5/3/22 inspection. The cleanout mark needs	to be painted on the ris	er.				
Silt fence	Northern/Western	5/18/2021	Active	Yes		
	Perimeter					
intentionally built in the northern section of the run prior to the 1/18/22 inspection, extending the silt fence is still recommended. Sudbeck installed wattles as an extension of the silt fence to the north prior to the 2/2/22 inspection. Sudbeck began silt fence maintenance prior to the 4/1/22 inspection. Sudbeck extended the silt fence to the south along the north side of the entrance prior to the 4/7/22 inspection. TAB repaired/reinstalled the silt fence along 72nd Street prior to the 4/7/22 inspection. 1.) Silt fence should be installed over the flared end sections at the area inlet outfall west of SB D. 2.) The silt fence should be cleaned out southwest of SB D. 3.) Additional silt fence should be installed adjacent to the wattles in the north section of the run. 1.) DEJ/Gene Graves were informed to complete by 12/8/21. Not done as of the last inspection. DEJ/Gene Graves were reminded on 2/11/22, 3/24/22, 4/29/22, 5/5/22. 2.) Gene Graves was informed to complete by 5/10/22. Not done as of the last inspection. 3.) Gene Graves was informed to complete by 5/10/22. Not done as of the last inspection.						
	up the stained soils prior to Portable Bathroom Fair Condition - DEJ instate additional portable toilet proportable toilets prior to the RPL installed an additional prior to the 12/21/21 insperesecured the portable toil portable toilet still needs to portable toilet still needs to portable toilet still needs to be the RPL toilet needs to the RPL toilet needs to be the RPL toilet needs to be the RPL toilet needs to be the RPL toilet needs to the RPL to the RPL toilet needs to the RP	up the stained soils prior to the 9/28/21 inspection Portable Bathroom Additional portable toilet prior to the 9/28/21 inspection. Description additional portable toilet prior to the 10/26/21 inspection. ERPL installed an additional portable toilet on site prior to the 12/21/21 inspection. DEJ removed or resecured the portable toilet prior to the 3/2/22 insportable toilet still needs to be secured. The RPL toilet needs to be resecured. The RPL toilet needs to be resecured. The E&A Construction Observer was informed or Sediment Basin X24 Fair Condition - 70% - The basin was partially diappears to have been installed prior to the 4/13/2 The basin should be installed (baffle, cleanout material prior to the 4/13/2 The basin should be installed (baffle, cleanout material prior to the 4/13/2 The basin should be installed (baffle, cleanout material prior to the 4/13/2 Pending - The basin had been partially dug out prior to the 11/1 prior to the 4/13/22 prior to the 11/1 prior to the 4/13/22 prior to the 4/13/24 prior to the 4/13/22 prior to the 4/13/24 prior to	up the stained soils prior to the 9/28/21 inspection. Portable Bathroom On Site 8/18/2021 Fair Condition - DEJ installed a portable bathroom on site prior to the 8/18/21 i additional portable toilet prior to the 9/28/21 inspection, one of the toilets still in portable toilets prior to the 10/26/21 inspection. DEJ stood up and secured the RPL installed an additional portable toilet on site prior to the 12/21/21 inspection prior to the 12/21/21 inspection. DEJ removed one of the portable toilets prior resecured the portable toilet prior to the 3/2/22 inspection. RPL stood up the portable toilet still needs to be secured. The RPL toilet needs to be resecured. The E&A Construction Observer was informed on 3/24/22. Not done as of the Sediment Basin X24 9/7/2021 Fair Condition - 70% - The basin was partially dug out prior to the 12/1/21 inspection. The riser was inspection appears to have been installed prior to the 4/13/22 inspection. The riser was inspection to the second prior to the 4/13/22 inspection. The riser was inspection and prior prior prior to the 3/2/22. Sediment Basin O24 9/7/201 Pending - The basin had been partially dug out prior to the 9/14/21 inspection The basin outfall pipe and rip ray appears to have been installed prior to the 4/16/21 inspection. The basin should be installed (baffle, dewatering holes, cleanout mark). DEJ was informed to complete by 9/7/21. Not done as of the last inspection. 10/21/21, 10/29/21, 12/2/21, 2/11/22, 3/24/22, 5/5/22. Sediment Basin H24 9/7/2021 Pending - The basin was dug out prior to the 11/12/21 inspection. The basin should be installed (baffle, dewatering holes, cleanout mark). DEJ was informed to complete by 9/7/21. Not done as of the last inspection. 10/21/21, 10/29/21, 12/2/21, 2/11/22, 3/24/22, 5/5/22. Sediment Basin H24 9/7/2021 Pending - The basin was dug out prior to the 11/12/21 inspection. The basin oinstalled prior to the 4/13/22 inspection. The basin was in the process of being dug out during the 11/4/21 inspection. 10/21/21, 10/	Portable Bathroom On Site Fair Condition - DEJ installed a portable bathroom on site prior to the 8/18/21 inspection. DEJ installadional portable toilet prior to the 9/28/21 inspection, one of the toilets still needs to be secured. Disportable toilet prior to the 10/26/21 inspection. DEJ stood up and secured the portable toilet prior to the 10/26/21 inspection. DEJ stood up and prior to the 12/21/21 inspection. PLR stood up and prior to the 12/21/21 inspection. PLR stood up and prior to the 12/21/21 inspection. DEJ stood up and prior to the 12/21/21 inspection. BLR stood up and prior to the 12/21/21 inspection. BLR stood up and prior to the 12/21/21 inspection. BLR stood up and prior to the 12/21/21 inspection. The DEJ stood up the portable toilet prior to the portable toilet still needs to be secured. The RPL toilet needs to be resecured. The E&A Construction Observer was informed on 3/24/22. Not done as of the last inspection. Sediment Basin X24		

SF 2	Silt fence	Northeastern Perimeter	5/25/2021	Active	Yes	
Current Condition:	Fair Condition - The deve		nce prior to the 5/25/21 inspec	ction.		
	8/27/21, 9/2/21, 10/15/21, 2.) DEJ was informed to 0	ged at U12 and needs to complete by 7/17/21. No , 10/21/21, 10/29/21, 12/ complete by 7/17/21. No		22, 5/5/22. on. DEJ/Gene Graves		
SF 3	Silt fence	Southeast Corner	5/25/2021	Active	Yes	
Current Condition:	Fair Condition - The developer installed the silt fence prior to the 5/25/21 inspection. The silt fence was partially removed for installation of the SB C outfall pipe prior to the 4/7/22 inspection. Silt fence needs to be repaired in multiple locations and extended over the SB A outfall pipe. DEJ/Gene Graves were informed to complete by 10/27/21. Not done as of the last inspection. DEJ/Gene Graves were reminded on 10/29/21, 12/2/21, 2/11/22, 3/24/22, 4/29/22, 5/5/22.					
SF 4	Silt fence	Southwest Perimeter		Active	Yes	
	Ponderosa Drive damage when work is complete. Smaintenance in the area is complete the majority of thigh porosity silt fence challenge of the silt fence needs to adjacent to the culvert conductor. The silt fence should be pipe is removed. 3.) Silt fence should be in the complete of the silt fence should be in the silt fence should be s	d a small portion of the standard partial part	al silt fence checks installed uses SB C and SB B outfall to preby 11/2/21. Not done as of the	nspection, the inspect to be complete as of the tenance prior to the 4 or to the 4/7/22 inspection. The process of the decision of the box control of the box covent inundating the right least inspection.	for will recommend repair the 2/2/22 inspection, which 2/2/22 inspection. Sudbection. Sudbection. Sudbeck installed st of SB C as well as sulvert once the temporary or rap with silt.	
STR	Streets	S 72nd Street	5/18/2021	Active	No	
Current Condition:			n during the most recent inspe			
SWPPP Sign	Misc/Other	S 72nd and Schram		Active	No	
Current Condition:	Good Condition - The E& inspection.	A inspector installed the	SWPPP sign in the southwes	st corner of the proper	ty during the 5/18/21	
WO 1	Concrete Washout	On Site	5/31/2021	Pending	No	
Current Condition:	Pending - A concrete was					
WS 1	Waste Storage	On Site	5/31/2021	Pending	No	
Current Condition: Certification Statement:	Pending - Waste will be contained on site and in proper containment vessels. "I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."					
nspector Signature:	Jule Mart			Reviewed By:	But Se	