

E&A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



Engineering Answers

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

E & A CONSULTING GROUP, INC.  
 ENGINEERING • PLANNING • ENVIRONMENTAL & FIELD SERVICES

**E&A- P2014.577.001**

Inspector: Sam Fletcher		Stage 2
Project Name:	<b>Shelby High School OMA0009908-81-1</b>	
For Week Ending:	<b>6/13/2015</b>	
Project Location:	Walnut St. and Washington St, Shelby, NE (Polk County)	<b>68662</b>

Grading:	1%			
Sanitary Sewer:	0%			
Storm Sewer:	0%			
Paving:	0%			
Seeding:	0%			
Utilities:	0%			
Overall Development:	0%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				<b>Week 1</b>
Sunday:				
Monday				
Tuesday				
Wednesday				
Thursday				
Friday				
Saturday				
				<b>Week 2</b>
Sunday:				
Monday				
Tuesday				
Wednesday				
Thursday				
Friday				
Saturday	0.57"			
				<b>Week 3</b>
Sunday:	0.00"			
Monday	0.00"	06/08/15	87/60 sunny	
Tuesday	0.00"			
Wednesday	0.32"			
Thursday	2.49"	06/11/15	64/62 rain	
Friday	0.00"			
Saturday	0.00"			

Complaints:	None			
-------------	------	--	--	--

**Construction Sequencing:**  
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading is active (6/11/15)

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Grading is active (6/11/15)

What temporary or permanent stabilization measures listed in this section are being implemented?  
 Existing Vegetation.

**SUMMARY QUESTIONS:**

Are approved entrances and adjacent streets being maintained adequately?  
 Yes

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?  
 Yes

**CHECKLIST QUESTIONS:**

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes
<b>Is dust associated with the construction activity adequately controlled on the site?</b>
Yes
<b>Comments:</b>
<b>Comments:</b> Grading is active as of 6/11/15.
<b>Findings / Corrective Actions (Date):</b>
<b>Findings / Corrective Actions (Date):</b> 1) See BMP section for required maintenance. 2) The fuel trailer needs to have a berm installed around it. BD Construction was informed to complete by 6/19/15.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
A1	Silt Fence	Southwest of Football Field	6/18/2015	Pending	Yes
<b>Current Condition:</b>	Pending The silt fence will be installed after the area is striped. BD Construction was informed to install the silt fence by 6/18/15.				
A2	Silt Fence	South of Football Field	6/18/2015	Pending	Yes
<b>Current Condition:</b>	Pending The silt fence will be installed after the area is striped. BD Construction was informed to install the silt fence by 6/18/15.				
A3	Silt Fence	East of Football Field	6/18/2015	Pending	Yes
<b>Current Condition:</b>	Pending The silt fence will be installed after the area is striped. BD Construction was informed to install the silt fence by 6/18/15.				
A4	Silt Fence	Northwest of Football Field	6/18/2015	Pending	Yes
<b>Current Condition:</b>	Pending The silt fence will be installed after the area is striped. BD Construction was informed to install the silt fence by 6/18/15.				
A5	Silt Fence	West of Football Field	6/18/2015	Pending	Yes
<b>Current Condition:</b>	Pending The silt fence will be installed after the area is striped. BD Construction was informed to install the silt fence by 6/18/15.				
B	Construction Entrance	Southwest of Football Field	6/11/2015	Active	No
<b>Current Condition:</b>	Good Condition - BD Construction installed the entrance prior to the 6/11/15 inspection.				
C1	Inlet Protection	Southeast of Football Field	7/15/2015	Pending	No
<b>Current Condition:</b>	Pending - The inlet protection will be installed when the inlet is built.				
C2	Inlet Protection	Northeast of Football Field	7/15/2015	Pending	No
<b>Current Condition:</b>	Pending - The inlet protection will be installed when the inlet is built.				
C3	Inlet Protection	Northwest of Football Field	7/15/2015	Pending	No
<b>Current Condition:</b>	Pending - The inlet protection will be installed when the inlet is built.				
STR	Streets	On site	In Place	Active	No
<b>Current Condition:</b>	Good Condition - No major signs of track off.				
SWPPP Sign	SWPPP Sign	Southwest of Football Field	6/15/2015	Pending	Yes
<b>Current Condition:</b>	Pending The SWPPP sign has been ordered. The inspector will install the sign when it arrives from the printers.				

Wattle Check 1	Straw Wattle	Southeast Corners of site	6/11/2015	Active	No
<b>Current Condition:</b>	Good Condition - BD Construction installed the wattle prior to the 6/11/15 inspection.				
Inspector Signature. <i>Sam [Signature]</i>				Reviewed By: <i>Zachary L. [Signature]</i>	