

E&A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P2014.577.001

Inspector: Sam Fletcher		Stage 2
Project Name:	Shelby High School NER115160	
For Week Ending:	11/14/2015	
Project Location:	Walnut St. and Washington St, Shelby, NE (Polk County)	68662

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	30%			
Utilities:	100%			
Overall Development:	95%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.21"			
Saturday	0.04"			
				Week 2
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"	11/03/15	64/48 sunny	
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 3
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.12"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			

Complaints:	None			
--------------------	------	--	--	--

Construction Sequencing:
 Grading is active (6/11/15) Phase 1 was complete prior to the 7/18/15 inspection. The grading of Phase 2 started prior to the 11/3/15 inspection.

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Grading is active (6/11/15) Phase 1 was complete prior to the 7/18/15 inspection. The grading of Phase 2 started prior to the 11/3/15 inspection.

Grading is active (6/11/15) Phase 1 was complete prior to the 7/18/15 inspection.

What temporary or permanent stabilization measures listed in this section are being implemented?
 Existing Vegetation. The area West of the football field and track were seeded(11/3/15).

SUMMARY QUESTIONS:

Are approved entrances and adjacent streets being maintained adequately?
 Yes

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?
 Yes

CHECKLIST QUESTIONS:

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Yes

Is dust associated with the construction activity adequately controlled on the site?

Yes



Comments:**Comments:**

Construction is active as of the last inspection.

Findings / Corrective Actions (Date):**Findings / Corrective Actions (Date):**

1) See BMP section for required maintenance.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
A1	Silt Fence	Southwest of Football Field		Removed	
Current Condition:	Removed - BD Construction removed the silt fence for final stabilization as of the 9/24/15 inspection.				
A2	Silt Fence	South of Football Field		Removed	
Current Condition:	Removed - The silt fence was removed due to paving in the area as of the 9/15/15 inspection.				
A3	Silt Fence	East of Football Field		Removed	
Current Condition:	Removed - BD Construction removed the silt fence for final stabilization as of the 9/24/15 inspection.				
A4	Silt Fence	Northwest of Football Field		Removed	
Current Condition:	Removed - The silt fence is no longer needed due to paving in the area as of the 9/15/15 inspection.				
A5	Silt Fence	West of Football Field		Removed	
Current Condition:	Removed - BD Construction removed the silt fence for final stabilization as of the 9/24/15 inspection.				
A10	Silt Fence	Southeast side of site	11/3/2015	Active	No
Current Condition:	Good Condition - BD Construction installed the silt fence prior to the 11/3/15 inspection.				
A11	Silt Fence	South side of site	11/3/2015	Active	Yes
Current Condition:	Fair Condition - BD Construction installed the silt fence prior to the 11/3/15 inspection. T posts need to be added to the silt fence by the construction entrance. BD Construction was informed to complete by 11/10/15.				
A12	Silt Fence	Southwest corner of site	11/3/2015	Active	Yes
Current Condition:	Fair Condition - BD Construction installed the silt fence prior to the 11/3/15 inspection. The silt fence needs to be repaired in one area. BD Construction was informed to complete by 11/10/15.				
A13	Silt Fence	Southwest corner of site	11/3/2015	Active	Yes
Current Condition:	Fair Condition - BD Construction installed the silt fence prior to the 11/3/15 inspection. The silt fence needs to be repaired in one area. BD Construction was informed to complete by 11/10/15.				
B	Construction Entrance	Southwest of Football Field	11/3/2015	Active	No
Current Condition:	Good Condition - 80% effective. The company installing the surface on the track reopened the entrance and added gravel prior to the 11/3/15 inspection.				
B.3	Construction Entrance	Southeast side of site	11/3/2015	Active	No
Current Condition:	Good Condition - 90% effective. BD Construction installed the entrance prior to the 11/3/15 inspection.				
C1	Inlet Protection	Southeast of Football Field	9/24/2015	Active	No
Current Condition:	Active - The inlet is active as of the 9/24/15 inspection. The inlet is contained in the field turf so no BMP is needed.				
C2	Inlet Protection	Northeast of Football Field	9/24/2015	Active	No
Current Condition:	Active - The inlet is active as of the 9/24/15 inspection. The inlet is contained in the field turf so no BMP is needed.				

C3	Inlet Protection	Northwest of Football Field	9/24/2015	Active	No
Current Condition:	Active - The inlet is active as of the 9/24/15 inspection. The inlet is contained in the field turf so no BMP is needed.				
STR	Streets	On site	In Place	Active	No
Current Condition:	Good Condition - No major signs of track off.				
SWPPP Sign	SWPPP Sign	Southwest of Football Field	7/1/2015	Active	No
Current Condition:	Good Condition - The inspector installed the SWPPP sign on 7/1/15.				
Wattle Check 1	Straw Wattle	Southeast Corners of site	6/11/2015	Active	No
Current Condition:	Good Condition - BD Construction installed the wattle prior to the 6/11/15 inspection.				
Wattle Check 2	Straw Wattle	North west corner of site	11/10/2015	Pending	Yes
Current Condition:	Pending A check needs to be installed on the Northwest corner of the site in the ditch. BD Construction was informed to complete by 11/10/15.				
Inspector Signature: 			Reviewed By: 		

Date to complete inspection.
11/21/15

|
|
|
|
|

