E&A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager

E&A- P2014.577.001 Stage Inspector: Sam Fletcher 2 **Shelby High School** NER115160 Project Name: 5/28/2016 For Week Ending: Project Location: Walnut St. and Washington St, Shelby, NE (Polk County) 68662 Grading: 100% Sanitary Sewer: 100% Storm Sewer: 100% Paving: 90% Seeding: 50% Utilities: 90% **Overall Development:** 60% RAIN FALL AMOUNTS Amount in tenths Date inspected Weather Conditions Week Sunday: 0.00' Monday 0.45 Tuesday 0.00 Wednesday 0.00 Thursday 0.00 Friday 0.00 Saturday 0.00 Week 2 0.00" Sunday: Monday 0.00 Tuesday 0.00' Wednesday 0.15 Thursday 0.22" 05/26/16 80/55 cloucy Friday 1.30' 0.04 05/28/16 71/57 cloudy Saturday Week Sunday: N/A Monday N/A Tuesday N/A Wednesday N/A Thursday N/A Friday N/A Saturday N/A None Complaints: Construction Sequencing: /hich portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days? Grading is active (6/11/15) Phase 1 was compete prior to the 7/18/15 inspection. The grading of Phase 2 started prior to the 11/3/15 inspection. Grading of Phase 2 has been completed. Minor grading will be completed at a later date(3/7/16) Nhich portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? Grading is active (6/11/15) Phase 1 was compete prior to the 7/18/15 inspection. The grading of Phase 2 started prior to the 11/3/15 inspection. Grading of Phase 2 has been completed. Minor grading will be completed at a later date(3/7/16) ires listed in th orary or permanent stab Existing Vegetation. The area West of the football field and track were seeded or sodded(11/3/15). SUMMARY QUESTIONS: re an proved entrances and adjacent streets being maintained adequately? Yes Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

You created this PDF from an application that is not licensed to print to novaPDF printer (http://www.novapdf.com)

Yes						
CHECKLIST QUESTIONS:						
Are waste materials (concrete, cons	truction material, haza	rdous, etc.) being man	naged properly?			
Yes						
Is dust associated with the construct	tion activity adequate	y controlled on the sit	te?			
Yes						
Comments:						
Comments:						
Construction of the school bui inspected.	ding is active as of	the last inspection	n. The site was locked du	Iring the 5/28/1	6 inspection. Not	all BMP's could be

Findings / Corrective Actions (Date): Findings / Corrective Actions (Date): 1) See BMP section for required maintenance. 2) The fuel tank on site is in secondary containment as of the last inspection.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenance
		Southwest of Football			
A1	Silt Fence	Field	den sille for an en for a first start i	Removed	04/45
Current Condition:	Removed - BD		the silt fence for final stabi	lization as of the 9	/24/15 inspection.
	014 5	South of Football			
A2 Current Condition:	Silt Fence	Field		Removed	
Current Condition:	Removed - The	e siit fence was remove	d due to paving in the area	a as of the 9/15/15	inspection.
42	Silt Fanas	Fact of Factball Field		Demoved	
A3 Current Condition:	Silt Fence	East of Football Field	the silt fence for final stabi	Removed	/21/15 inspection
		-			
	0:14 [Northwest of Football		Demons	
A4 Current Condition:	Silt Fence	Field	heeded due to paving in th	Removed	15/15 increation
Current Condition.	Kenioveu - The				
45	Cilt Conco	West of Easthall Field		Demoved	
A5 Current Condition:	Silt Fence Removed - BD	West of Football Field	the silt fence for final stabi	Removed	/24/15 inspection
Current Condition.	Removed BB	Construction removed			
A10	Silt Fence	Southeast side of site	11/3/2015	Active	Yes
Current Condition:	Fair Condition	BD Construction retied	I the silt fence prior to the	3/21/16 inspection.	
	The silt fence n	eeds to be retied due to	bigh winds		
	The sit fence in		o nigri winds.		
	BD Constructio	n was informed to comp	olete by 3/28/16. Not done	as of last inspecti	on. BD Construction
	was reminded o	on 4/23/16, 5/27/16.			
A11	Silt Fence	South side of site	11/3/2015	Active	Yes
Current Condition:	Fair Condition	BD Construction retied	the silt fence prior to the	3/21/16 inspection.	
	The silt fence n	eeds to be repaired who	ere damaged.		
	BD Constructio	n was informed to com	olete by 3/28/16. Not done	as of last inspecti	on BD Construction
		on 4/23/16, 5/27/16.			
A12	Silt Fence	Southwest corner of site	11/3/2015	Active	Yes
Current Condition:			the silt fence prior to the		
	The silt fence needs to be retied due to high winds.				
			plete by 3/28/16. Not done	e as of last inspecti	on. BD Construction
	was reminded o	on 4/23/16, 5/27/16.			
		Southwest corner of			
A13	Silt Fence	site	11/3/2015	Active	Yes
Current Condition:			red the damaged section of	f silt fence prior to	
	inspection.		, and the second s		
	The silt fence needs to be retied due to high winds.				
	BD Construction was informed to complete by 3/28/16. Not done as of last inspection. BD Construction				
	was reminded on 4/23/16, 5/27/16.				
		South of existing			
A17	Inlet filter	building	3/21/2016	Active	No

Current Condition:		n - BD Construction insta no BMP protection is r	alled the inlets prior to the needed at this time.	3/21/16 inspection	. The inlets are
		South of existing	0/04/0040		Mar
A18 Current Condition:	Inlet filter Fair Condition	building	3/21/2016	Active	Yes
	The silt fence in undermined and needs to be backfilled.				
	BD Constructi	on was informed to co	omplete by 6/2/16. Not d	one as of last ins	pection.
A19	Inlet filter	Between building on north side of the site	3/7/2016	Active	No
Current Condition:	Poor Conditio		ed and no longer functio	oning as of the 5/2	26/16 inspection.
420	lalat filtar	Between building on	2/7/2016	Activo	No
A20 Current Condition:	Inlet filter	north side of the site	3/7/2016 alled the inlets prior to the	Active	No The inlets are about
current conution.		IP protection is needed	•		
A21	Inlet filter	Between building on north side of the site	3/7/2016	Active	No
Current Condition:	Good Condition		as of the 3/21/16 inspectio	n. The gutters fror	n the existing
	inlet.		the 3/21/16 inspection. So	o silt fence will not	be installed over the
В	Construction Entrance	Southwest of Football Field		Removed	
Current Condition:	Removed - This inspection.	s entrance is now a per	manent entrance for schoo	ol maintenance crev	ws as of the 1/27/16
	Construction	South side of existing			
B 2	Entrance	parking lot	3/7/2016	Active	No
Current Condition:	Good Condition inspection.	n - 85% effective. BD C	Construction installed the re	ock entrance prior t	to the 3/7/16
	Construction				
B 3	Entrance	Southeast side of site		Active	No
Current Condition:	inspection.	1 - 80% effective. BD C	construction added rock to	the entrance prior	to the 3/7/16
C1	Inlet Protection	Southeast of Football Field		Removed	
Current Condition:	Removed - Thi		I d from the report due to th ion.		n a completed area
		Northeast of Football			
C2	Inlet Protection		d from the report due to th	Removed	
Current Condition:	of the project a	s of the 3/21/16 inspect	ion.	le milet de locateu n	n a completed alea
C3	Inlet Protection	Northwest of Football Field		Removed	
Current Condition:		s BMP is being remove s of the 3/21/16 inspect	d from the report due to th	e inlet be located in	n a completed area
C7	Bale Check	East property line	3/21/2016	Active	No
Current Condition:		- BD Construction inst	alled the bale check prior	to the 3/21/16 inspe	ection.
CW	Concrete	On Site	1/11/2016	Donding	Voc
Current Condition:	Washout Pending	On Site	4/11/2016	Pending	Yes
	, in the second s	hout needs to be install	ed.		
		n was informed to comp on 4/2/16, 4/23/16, 5/27	olete by 4/11/16. Not done /16.	e as of last inspection	on. BD Construction
STR	Streets	On site	In Place	Active	No
Current Condition:		- No major signs of tra			
SWPPP Sign	SWPPP Sign	Southwest of Football Field	7/1/2015	Active	No
Current Condition:			ed the SWPPP sign on 7/1		
		Southeast Corners of			
Wattle Check 1	Straw Wattle	site	6/11/2015	Active	No
Current Condition:	Good Conditior	 BD Construction insta North west corner of 	alled the wattle prior to the	e 6/11/15 inspection	1.
Wattle Check 2	Straw Wattle	site	11/18/2015	Active	Yes

Current Condition:	Fair Condition				
	The wattle is no	The wattle is not needed anymore and needs to be removed.			
		Construction was informed to complete by 4/27/16. Not done as of last inspection. BD Construction reminded on 5/27/16.			
Inspector Signature:	Sd-d-	Review	ed By:		