

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.

Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P2019.327.000

Inspector: Jason Brackett				Stage
Project Name:	Springfield Pines CSW-201600337			2
For Week Ending:	7/11/2020			68059
Project Location:	SW of 132nd Street and Platteview Road, Springfield, NE			
	Phase I			
Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	75%			
Utilities:	100%			
Overall Development:	70%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	
					Week 1
Sunday:	0.25"				
Monday:	0.00"				
Tuesday:	0.13"				
Wednesday:	0.51"	7/1/2020	Cloudy 87/66	12:05 PM	
Thursday:	0.00"				
Friday:	0.00"				
Saturday:	0.00"				
					Week 2
Sunday:	0.00"				
Monday:	0.00"				
Tuesday:	0.00"				
Wednesday:	0.00"				
Thursday:	0.14"				
Friday:	0.00"				
Saturday:	0.00"				
					Week 3
Sunday:	N/A				
Monday:	N/A				
Tuesday:	N/A				
Wednesday:	N/A				
Thursday:	N/A				
Friday:	N/A				
Saturday:	N/A				

Complaints:

Construction Sequencing:

Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading in Phase I was completed prior to E&A being hired to conduct SWPPP inspections (1/3/20).

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days?

Grading in Phase I was completed prior to E&A being hired to conduct SWPPP inspections (1/3/20).

What temporary or permanent stabilization measures listed in this section are being implemented?

Site was seeded prior to E&A being hired to conduct SWPPP inspections (1/3/20). Portion of ground to the southeast of SB 4 seeded and matted (5/11/20).

Checklist Questions:

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?

Yes

Create Corrective Action?

N/A

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.
 No
Create Corrective Action?
 No, See Findings Section.

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?
 Yes
Create Corrective Action?
 N/A

Are construction entrances and adjacent streets being maintained adequately?
 No
Create Corrective Action?
 No, See BMPs section


Is dust associated with the construction activity adequately controlled on the site?
 Yes
Create Corrective Action?
 N/A

Comments:
Comments: Site was active for homebuilding during the most recent inspection.
 Civil development and some homebuilding was completed prior to E&A being hired to conduct SWPPP inspections on 1/3/20. Projected install dates for the BMPs listed below will reflect the date when the inspector first observed the BMPs on 1/3/20.
Findings / Corrective Actions (Date):
Findings / Corrective Actions (Date):
 1) Some maintenance is required in the BMP section of this report.
 2) Vacant-disturbed lots need to be stabilized.
 A. Lot 69 R1, 87 R1, 1R2, 2R2, and 18 needs to be stabilized. Gene Graves was informed to complete by 1/17/20 when weather allows. Not done as of the last inspection. Gene Graves was reminded on 3/11/20. Recommendations for stabilization will be made to individual builders as of the 6/10/20 inspection.
 B. Overgraded lots during homebuilding construction need to be stabilized. All builders were informed to complete by 1/17/20 when weather allows and as-needed. Not done as of the last inspection.
 3) **The trail is complete and needs to be stabilized when conditions allow. Gene Graves was informed on 7/2/20; the inspector has inquired who is responsible for the stabilization and when it will occur, in the meantime see SF 4 for current BMP recommendations.**

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
AI 1	Area Inlet Protection	See SWPPP	1/3/2020	Active	No
Current Condition:	Active - Area inlet was installed prior to the 1/3/20 inspection. The surrounding area is vegetated and the inlet drains to SB 1; no inlet protection will be recommended at this time.				
AI 2	Area Inlet Protection	See SWPPP	1/3/2020	Active	No
Current Condition:	Active - Area inlet with dome grate was installed prior to the 1/3/20 inspection. The surrounding area was seeded and matted and the inlet drains to SB 2; no inlet protection will be recommended at this time.				
AI 3	Area Inlet Protection	See SWPPP	3/9/2020	Active	No
Current Condition:	Active - Area inlet with dome grate was installed prior to the 3/9/20 inspections. Commercial Seeding removed the remaining silt fence/T-posts around the inlet prior to the 4/27/20 inspection.				
AI 4	Area Inlet Protection	See SWPPP	3/9/2020	Active	No
Current Condition:	Active - Area inlet with dome grate was installed prior to the 3/9/20 inspection. The surrounding area was seeded and matted and the inlet drains to SB 2; no inlet protection will be recommended at this time.				
CW 1	Concrete Washout	Lot 81 Replat 1	1/3/2020	Active	No
Current Condition:	Good Condition - A lot level concrete washout was installed on Lot 81 Replat 1 prior to the 1/3/20 inspection. Gene Graves cleaned out the concrete washout prior to the inspection on 5/11/20, the berm recommendation is no longer needed. Gene Graves added rock to the concrete washout approach prior to the 6/1/20 inspection.				
IP 1	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				
IP 2	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				
IP 3	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				
IP 4	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				
IP 5	Inlet Protection	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the inlet filter prior to the 4/27/20 inspection. Inlet drains to a basin, reinstallation is not recommended.				

Current Condition:	Removed - Charleston Homes sodded the lot prior to the 4/27/20 inspection.				
Lot 2 Replat 3	Individual Lot	Lot 2 Replat 3	3/9/2020	Active	No
Current Condition:	Good Condition - Proline Homes began construction on the lot prior to the 3/9/20 inspection. Proline Homes removed the dirt piles from the ROW prior to the 3/23/20 inspection. Proline Homes installed silt fence along the front of the lot prior to the 6/10/20 inspection.				
Lot 9 Replat 1	Individual Lot	Lot 9 Replat 1		Removed	
Current Condition:	Removed - Urban Spark sodded the lot prior to the 7/1/20 inspection.				
Lot 17 Replat 1	Individual Lot	Lot 17 Replat 1		Removed	
Current Condition:	Removed - Carlson Custom Homes sodded the lot prior to the 6/10/20 inspection.				
Lot 18 Replat 1	Individual Lot	Lot 18 Replat 1		Removed	
Current Condition:	Removed - Charleston Homes sodded the lot prior to the inspection on 5/11/20.				
Lot 21 Replat 1	Individual Lot	Lot 21 Replat 1		Removed	
Current Condition:	Removed - McCaul Contracting sodded the lot prior to the 6/10/20 inspection.				
Lot 24 Replat 1	Individual Lot	Lot 24 Replat 1		Removed	
Current Condition:	Removed - Carlson Custom Homes sodded the lot prior to the 7/8/20 inspection.				
Lot 55 Replat 1	Individual Lot	Lot 55 Replat 1	5/11/2020	Active	No
Current Condition:	Good Condition - Gene Graves installed silt fence on the side of the lot prior to the inspection on 5/11/20. Future silt fence maintenance will be sent to the builder of the lot when construction begins.				
Lot 56 Replat 1	Individual Lot	Lot 56 Replat 1	1/3/2020	Active	Yes
Current Condition:	<p>Fair Condition - Jeck & Company Inc began construction on the lot prior to the 1/3/20 inspection. Jeck & Company Inc. installed silt fence in the northeast corner of the lot prior to the 1/13/20 inspection. Jeck & Company repaired the silt fence in the northeast corner of the lot prior to the 3/9/20 inspection. Jeck & Company staked down a portable toilet on the front of the lot prior to the 4/6/20 inspection. Jeck & Company installed silt fence in the southeast corner of the lot prior to the 4/27/20 inspection. The combination of the silt fence on Lot 55 Replat 1 and the silt fence on Lot 56 Replat 1 is considered adequate sediment control as of the 5/18/20 inspection.</p> <p>The silt fence in the rear of the lot is undermined and needs to be backfilled and trenched in.</p> <p>Jeck and Company was informed to complete by 6/8/20. Not done as of the last inspection.</p>				
Lot 60 Replat 1	Individual Lot	Lot 60 Replat 1		Removed	
Current Condition:	Removed - Urban Spark sodded the lot prior to the 4/20/20 inspection.				
Lot 62 Replat 1	Individual Lot	Lot 62 Replat 1	3/9/2020	Active	Yes
Current Condition:	<p>Fair Condition - Pacesetter Homes began construction on the lot prior to the 3/9/20 inspection. Pacesetter Homes installed silt fence along the southwest and northwest sides of the lot prior to the 3/9/20 inspection. Pacesetter Homes installed a wattle in the west corner of the lot prior to the 3/9/20 inspection.</p> <p>Silt fence in the rear of the lot is damaged in multiple locations and needs to be repaired.</p> <p>Pacesetter was informed to complete by 4/27/20. Not done as of the last inspection. Pacesetter was reminded on 6/12/20.</p>				
Lot 76 Replat 1	Individual Lot	Lot 76 Replat 1	5/25/2020	Pending	Yes
Current Condition:	<p>Pending - Proline Custom Homes began excavation on the lot prior to the 5/25/20 inspection.</p> <p>Sediment is discharging from the front of the lot to the street, wattles need to be installed.</p> <p>Proline was informed to complete by 7/8/20.</p>				
Lot 77 Replat 1	Individual Lot	Lot 77 Replat 1	3/23/2020	Pending	Yes
Current Condition:	<p>Pending - Sundown Homes began excavation on the lot prior to the 3/23/30 inspection. Sundown Homes removed the dirt piles from the ROW prior to the 4/20/20 inspection.</p> <p>Sediment is discharging from the front of the lot to the street, wattles need to be installed.</p> <p>Proline was informed to complete by 7/8/20.</p>				
Lot 83 Replat 1	Individual Lot	Lot 83 Replat 1	5/18/2020	Pending	Yes
Current Condition:	<p>Pending - Pacesetter Homes began excavation of the lot prior to the 5/18/20 inspection. Pacesetter Homes removed the dirt piles from the ROW prior to the 6/10/20 inspection.</p> <p>Silt fence needs to be installed along the south side of the lot and in the southwest corner where possible.</p> <p>Pacesetter Homes was informed to complete by 6/17/20. Not done as of the last inspection.</p>				
Lot 85 Replat 1	Individual Lot	Lot 85 Replat 1	3/23/2020	Pending	Yes
Current Condition:	<p>Pending - Urban Spark began excavation on the lot prior to the 3/23/30 inspection. Urban Spark removed the dirt piles from the ROW prior to the 4/20/20 inspection.</p> <p>1.) Silt fence needs to be installed along the south side of the lot and in the southwest corner. 2.) The sidewalk needs to be cleaned and the sediment on the adjoining lot needs to be cleaned up.</p> <p>1.) Urban Spark was informed to complete by 4/27/20. Not done as of the last inspection. Urban Spark was reminded on 7/2/20. 2.) Urban Spark was informed to complete by 7/2/20.</p>				
Lot 87 Replat 1	Individual Lot	Lot 87 Replat 1	5/25/2020	Active	Yes

Current Condition:	Fair Condition - Sundown Homes began excavation on the lot prior to the 5/25/20 inspection. Sundown Homes installed silt fence along the south side of the lot prior to the 6/19/20 inspection.				
	1.) Silt fence needs to be trenched in. 2.) Silt fence needs to be installed in the front corner of the lot. 3.) Streets need to be cleaned.				
	1.) Sundown Homes was informed to complete by 6/17/20. Not done as of the last inspection. Sundown was reminded on 7/2/20. 2.) Sundown Homes was informed to complete by 7/8/20. 3.) Sundown Homes was informed to complete by 7/2/20.				
Lot 107 Replat 1	Individual Lot	Lot 107 Replat 1		Removed	
Current Condition:	Removed - Charleston Homes sodded the lot prior to the inspection on 5/11/20.				
Lot 111 Replat 1	Individual Lot	Lot 111 Replat 1	6/1/2020	Active	No
Current Condition:	Active - McCaul began construction prior to the 6/1/20 inspection. McCaul removed the dirt pile from the ROW prior to the 6/10/20 inspection.				
Lot 121 Replat 1	Individual Lot	Lot 121 Replat 1		Removed	
Current Condition:	Removed - McCaul Contracting sodded the lot prior to the inspection on 5/11/20.				
Lot 122 Replat 1	Individual Lot	Lot 122 Replat 1	1/3/2020	Pending	Yes
Current Condition:	Pending - D&E Custom Building began construction on the lot prior to the 1/3/20 inspection. D&E cleaned up the concrete waste prior to the 3/9/20 inspection.				
	Silt fence needs to be installed in the rear of the lot behind all ground disturbance.				
	D&E Custom Building was informed to complete by 1/10/20. Not done as of the last inspection.				
Lot 123 Replat 1	Individual Lot	Lot 123 Replat 1		Removed	
Current Condition:	Removed - Charleston Homes sodded the lot prior to the 5/11/20 inspection.				
Lot 124 Replat 1	Individual Lot	Lot 124 Replat 1	1/3/2020	Pending	Yes
Current Condition:	Pending - D&E Custom Building began construction on the lot prior to the 1/3/20 inspection. McCaul Homes removed the portable toilet from the lot prior to the 1/13/20 inspection.				
	Silt fence needs to be installed along the south and east sides of the lot and in the northeast corner.				
	D&E Custom Building was informed to complete by 1/10/20. Not done as of the last inspection.				
Lot 125 Replat 1	Individual Lot	Lot 125 Replat 1	1/3/2020	Pending	Yes
Current Condition:	Pending - McCaul Contracting began construction on the lot prior to the 1/3/20 inspection. McCaul Contracting began paving the driveway prior to the 4/27/20 inspection.				
	Silt fence needs to be installed along the south and east sides of the lot and in the northeast corner.				
	McCaul Contracting was informed to complete by 1/10/20. Not done as of the last inspection. McCaul Contracting was reminded on 3/10/20, 5/18/20.				
SB 1	Sediment Basin	See SWPPP	1/3/2020	Active	No
Current Condition:	Good Condition - 1% filled - The basin was installed prior to the 1/3/20 inspection with a permanent riser. Commercial Seeding plugged the bottom 4 holes in the orifice plate prior to the 4/27/20 inspection.				
SB 2	Sediment Basin	See SWPPP	1/3/2020	Active	No
Current Condition:	Good Condition - 15% filled - The basin was installed prior to the 1/3/20 inspection with a permanent riser. Commercial Seeding plugged the bottom 2 rows of holes in the orifice plate prior to the 4/27/20 inspection.				
SB 3	Sediment Basin	See SWPPP	1/3/2020	Active	No
Current Condition:	Good Condition - 15% filled - The basin was installed prior to the 1/3/20 inspection with a permanent riser. Commercial Seeding plugged the bottom 4 holes in the orifice plate prior to the 4/27/20 inspection.				
SB 4	Sediment Basin	See SWPPP	1/3/2020	Active	No
Current Condition:	Good Condition - 15% filled - The basin was installed prior to the 1/3/20 inspection with a temporary riser. Commercial Seeding plugged the lowest dewatering hole and backfilled the erosion prior to the 4/27/20 inspection. Commercial seeding seeded and matted the erosion at the inlet pipe and installed a straw wattle at the stub road prior to the inspection on 5/11/20. All future recommendation of maintenance for the wattle will be included with SB 4.				
SF 1	Silt fence	See SWPPP		Removed	
Current Condition:	Removed - Commercial Seeding removed the silt fence prior to the 4/27/20 inspection.				
SF 2	Silt fence	See SWPPP	1/3/2020	Active	No
Current Condition:	Good Condition - Silt fence was installed behind Lots 97-102 Replat 1 prior to the 1/3/20 inspection. Commercial Seeding trenched in/reinstalled/repared the silt fence prior to the 4/27/20 inspection. Minor undermining was observed during the 7/1/20 inspection, the inspector will monitor, no maintenance is necessary at this time.				
SF 3	Silt fence	See SWPPP		Removed	
Current Condition:	Removed - Silt fence was removed in preparation for active construction prior to the 5/18/20 inspection.				
SF 4	Silt fence	Springfield Trail	7/8/2020	Pending	Yes

Current Condition:	Pending - Silt fence needs to be installed to protect the streets and adjoining properties from sediment around the newly installed trail. Gene Graves was informed to complete by 7/8/20.				
W1	Straw Wattle	SB 4 Stub Road	4/27/2020	Active	Yes
Current Condition:	Fair Condition - Commercial Seeding installed the wattle prior to the 4/27/20 inspection. The street needs to be scraped by the wattle and the wattle replaced as-needed. Gene Graves was informed to complete by 7/8/20.				
STR	Streets	Internal/S 132nd and Main Street	1/3/2020	Active	Yes
Current Condition:	Fair Condition - Streets need to be cleaned throughout the development. All builders were informed to complete by 5/28/20. Not done as of the last inspection. Gene Graves was informed on 7/2/20.				
SWPPP Signs	Misc/Other	S 132nd Street and Main Street	1/27/2020	Active	No
Current Condition:	Good Condition - E&A inspector installed SWPPP signs at the intersection of Main Street and N 10th Ave and S 132nd Street and Hazel Lane during the 1/27/20 inspection.				
Inspector Signature:				Reviewed By:	