

E & A Consulting Group, Inc.
 10909 Mill Valley Road, Suite 100
 Omaha, NE 68154
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E & A CONSULTING GROUP, INC.
Engineering Answers

Zachary A. Jilek, CPESC, CISEC
 Environmental Services Dept. Manager

E&A- P.2015.767.003

Inspector: Chase Wickard		Stage
Project Name:	Tekamah Medical Clinic CSW-201702196	2
For Week Ending:	3/10/2018	
Project Location:	Hwy 32 and K St. - Tekamah, NE (Burt County)	68061

Grading:	75%			
Sanitary Sewer:	0%			
Storm Sewer:	0%			
Paving:	0%			
Seeding:	0%			
Utilities:	0%			
Overall Development:	10%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				Week 1
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 2
Sunday:	0.00"			
Monday	0.18"			
Tuesday	0.00"	03/06/18	30/21 Snow	
Wednesday	0.00"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				Week 3
Sunday:	NA			
Monday	NA			
Tuesday	NA			
Wednesday	NA			
Thursday	NA			
Friday	NA			
Saturday	NA			

Complaints:	None
-------------	------

Construction Sequencing:
Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?
Grading began on the entire site (12/20/17)
Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :
Grading began on the entire site (12/20/17)
What temporary or permanent stabilization measures listed in this section are being implemented?
Existing Vegetation (12/20/2012)

SUMMARY QUESTIONS:					
Are approved entrances and adjacent streets being maintained adequately?					
No, See BMP section					
Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?					
No, See findings section					
CHECKLIST QUESTIONS:					
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?					
Yes					
Is dust associated with the construction activity adequately controlled on the site?					
Yes					
Comments:					
Comments:					
1. The site was inactive during the last inspection.					
2. An existing outlet was not identified on the SWPPP but is present on site. The inspector has recommended silt fence to filter the water before leaving the site to ensure silt does not migrate to the adjacent waterway.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date):					
1) Some maintenance is required in the BMP section.					

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
A1	Construction Entrance	North eastern side of site	12/20/2017	Active	Yes
Current Condition:	Fair Condition - 50% effective- Rock needs added to the entrance/ or the rock needs re-distributed. McCarthy Building Companies was informed to complete by 3/3/18.				
B1	Silt Fence	Northern Perimeter	12/20/2017	Active	No
Current Condition:	Good Condition - McCarthy Building Companies installed the silt fence prior to the inspection on 12/20/17.				
B2	Silt Fence	South of A1	12/20/2017	Pending	No
Current Condition:	Pending - The silt fence is currently not necessary. The inspector will continue to monitor.				
B3	Silt Fence	South western side of site	12/20/2017	Active	No
Current Condition:	Good Condition - McCarthy Building Companies installed the silt fence prior to the inspection on 12/20/17.				
B4	Silt Fence	Southern Perimeter	12/20/2017	Active	No
Current Condition:	Good Condition - McCarthy Building Companies installed the silt fence prior to the inspection on 12/20/17.				
B5	Silt Fence	Eastern Perimeter	12/20/2017	Active	Yes
Current Condition:	Fair Condition - The silt fence needs re-paired. McCarthy Building Company was informed to complete by 3/13/18.				
B6	Silt Fence	South East side of site	12/20/2017	Active	No
Current Condition:	Good Condition - McCarthy Building Companies installed the silt fence prior to the inspection on 12/20/17.				
B7	Silt Fence	South eastern corner of site	12/27/2017	Pending	Yes

Current Condition:	Pending - The silt fence needs installed around the existing outlet. McCarthy Building Companies was informed to complete by 12/27/17. McCarthy Building Company was reminded on 3/7/18.				
STR	Streets	Northern side of site	12/20/2017	Active	No
Current Condition:	Good Condition- No major signs of track off.				
SWPPP Sign	Misc./Other	South of A1	1/3/2018	Active	No
Current Condition:	Good Condition - The inspector installed the sign during the 1/3/18 inspection.				
Inspector Signature: <i>Chase Wilbeck</i>				Reviewed By: <i>Rob Hill</i>	