

E & A Consulting Group, Inc.  
 10909 Mill Valley Road, Suite 100  
 Omaha, NE 68154  
 tel 402.895.4700  
 fax 402.895.3599  
 www.eacg.com



**E & A CONSULTING GROUP, INC.**  
*Engineering Answers*

Zachary A. Jilek, CPESC, CISEC  
 Environmental Services Dept. Manager

**E&A- P.2015.767.003**

Inspector: Chase Wickard		Stage
Project Name:	<b>Tekamah Medical Clinic CSW-201702196</b>	2
For Week Ending:	<b>4/28/2018</b>	
Project Location:	<b>Hwy 32 and K St. - Tekamah, NE (Burt County)</b>	<b>68061</b>

Grading:	75%			
Sanitary Sewer:	0%			
Storm Sewer:	0%			
Paving:	0%			
Seeding:	0%			
Utilities:	0%			
Overall Development:	10%			

RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	
				<b>Week 1</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.17"			
Wednesday	0.00"	04/18/18	39/30 Snow	
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 2</b>
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.07"			
Wednesday	0.02"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
				<b>Week 3</b>
Sunday:	NA			
Monday	NA			
Tuesday	NA			
Wednesday	NA			
Thursday	NA			
Friday	NA			
Saturday	NA			

Complaints:	None

**Construction Sequencing:**  
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Grading began on the entire site (12/20/17)

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :

Grading began on the entire site (12/20/17)

What temporary or permanent stabilization measures listed in this section are being implemented?

Existing Vegetation (12/20/2012)

---

**SUMMARY QUESTIONS:**

Are approved entrances and adjacent streets being maintained adequately?  
No, See BMP section

Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?  
No, See findings section

**CHECKLIST QUESTIONS:**

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?  
Yes

Is dust associated with the construction activity adequately controlled on the site?  
Yes

**Comments:**

**Comments:**  
1. The site was inactive during the last inspection.

**Findings / Corrective Actions (Date):**

**Findings / Corrective Actions (Date):**  
1) Some maintenance is required in the BMP section.  
2) An existing outlet was not identified on the SWPPP but is present on site. The inspector has recommended McCarthy Grading install silt fence to filter the water before leaving the site to ensure silt does not migrate to the adjacent waterway.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance
A1	Construction Entrance	North eastern side of site	12/20/2017	Active	No
<b>Current Condition:</b>	Good Condition - 75% effective-McCarthy Building added rock prior to the inspection on 3/24/18				
B1	Silt Fence	Northern Perimeter	12/20/2017	Active	No
<b>Current Condition:</b>	Good Condition - McCarthy Building Companies installed the silt fence prior to the inspection on 12/20/17.				
B2	Silt Fence	South of A1	12/20/2017	Pending	No
<b>Current Condition:</b>	Pending - The silt fence is currently not necessary. The inspector will continue to monitor.				
B3	Silt Fence	South western side of site	12/20/2017	Active	No
<b>Current Condition:</b>	Good Condition - McCarthy Building Companies installed the silt fence prior to the inspection on 12/20/17.				
B4	Silt Fence	Southern Perimeter	12/20/2017	Active	No
<b>Current Condition:</b>	Good Condition - McCarthy Building Companies installed the silt fence prior to the inspection on 12/20/17.				
B5	Silt Fence	Eastern Perimeter	12/20/2017	Active	Yes
<b>Current Condition:</b>	Fair Condition - The silt fence needs re-paired. McCarthy Building Company was informed to complete by 3/13/18. Not done as of the last inspection. <b>McCarthy Building Company was reminded on 4/19/18.</b>				
B6	Silt Fence	South East side of site	12/20/2017	Active	No
<b>Current Condition:</b>	Good Condition - McCarthy Building Companies installed the silt fence prior to the inspection on 12/20/17.				
B7	Silt Fence	South eastern corner of site	12/27/2017	Pending	Yes

<b>Current Condition:</b>	Pending - The silt fence needs installed around the existing outlet. McCarthy Building Companies was informed to complete by 12/27/17. McCarthy Building Company was reminded on 3/7/18, 4/19/18.				
STR	Streets	Northern side of site	12/20/2017	Active	No
<b>Current Condition:</b>	Good Condition- No major signs of track off.				
SWPPP Sign	Misc./Other	South of A1	1/3/2018	Active	No
<b>Current Condition:</b>	Good Condition - The inspector installed the sign during the 1/3/18 inspection.				
Inspector Signature: <i>Chase Wilbeck</i>				Reviewed By: <i>Rob [Signature]</i>	