E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Engineering Answers

		E&A- P2015.767.	003				
Inspector: Chase Wickard				Stage			
		Tekamah Me	edical Clinic				
Project Name:		CSW-20	1702196	2			
_ •			2019				
For Week Ending:		68061					
Project Location: Hwy 32 and K St Tekamah, NE (Burt County)							
Grading:	90%	,					
Sanitary Sewer:	100%						
Storm Sewer:	100%						
Paving:	70%						
Seeding:	0%						
Utilities:	50%						
Overall Development:	65%						
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions				
				Weel			
Sunday:	0.00"						
Monday	0.00"						
Tuesday	0.00"						
Wednesday	0.76"						
Thursday	0.75"	12/27/2018	41/19 Snow				
Friday	0.00"						
Saturday	0.00"						
				Wee			
Sunday:	0.00"						
Monday	0.00"						
Tuesday	0.00"						
Wednesday	0.00"						
Thursday	0.00"						
Friday	0.00"						
Saturday	0.00"						
outur uu y	0.00			Weel			
Sunday:	0.00"			Hee			
Monday	0.00"						
Tuesday	0.00"	1/8/2019	43/30 Clear				
Wednesday	0.00"	1/0/2010	10/00 01041				
Thursday	0.00"						
Friday	0.00"						
Saturdav	0.00"						
outuruuy	10.00						
	None						
Complaints:							
		T		T			
Construction Sequencing:		1					
Which portion(s) (i.e. drainage basins)	of the site have had a temporary	or permanent cessation	of grading, earthwork, or ground	disturbance in the last 14 days?			
Former (e) (s. dramage sasins)	2. 2.2 one have had a temperary	2. permanent occountion	g. wanig, caramoni, or ground	and the same of th			
Grading began on the entire site (12/20/17). Major grading ha	as finished (11/7/18).					
Which portion(s) (i.e. drainage basins)			turbance scheduled in the next 1	4 days? :			
Grading began on the entire site (
What temporary or permanent stabiliza	tion measures listed in this sect	ion are being implement	ed?				
Existing Vegetation (12/20/2012)							

Are approved entrances and adjacent streets	s being maintained adequat	ioly:						
No, See BMP section Are receiving waters adjacent to the project free of any significant signs of erosion or sediment that would be associated with the construction activity?								
Yes								
CHECKLIST QUESTIONS:								
Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?								
No, See findings section								
s dust associated with the construction activity adequately controlled on the site?								
Yes								
Comments:								
Comments:								
The site was active for building constru	uction during the time o	f inspection.						
Findings / Corrective Actions (Date)):							
Findings / Corrective Actions (Date)								
 Some maintenance is required in th The portable toilet needs secured. 		informed to complete by	12/24/18					
2) The portable tollet needs secured. I	viccartify building was i	illornied to complete by	12/24/10.					
			Projected Install					
Unique Name	Туре	Location	Date	Status	Maintenance			
A1	Construction Entrance	Northeastern side of site	12/20/2017	Active	Yes			
Current Condition:	Fair Condition - 35% e		12/20/2017	Active	165			
	Rock needs added to t	he entrance.						
	McCarthy Building was	informed to complete b	v 9/26/18. Not done as	s of the last inspec	tion McCarthy			
		on 11/7/18, 11/23/18, 1		s of the last inspec	tion, McCartiny			
B1	Silt Fence	Northern Perimeter	12/20/2017	Active	No			
Current Condition:	Good Condition - McC	arthy Building Companie		ce prior to the inspe	ection on 12/20/17.			
B2	Silt Fence	South of A1	12/20/2017	Pending	No			
Current Condition:	Pending - The silt fenc	e is currently not necess Southwestern side of	sary. The inspector will	l continue to monito	or.			
В3	Silt Fence	site	12/20/2017	Active	No			
Current Condition:	Good Condition - McC	arthy Building Companie	es installed the silt fend	ce prior to the inspe	ection on 12/20/17.			
B4 Current Condition:	Silt Fence Fair Condition-	Southern Perimeter	12/20/2017	Active	Yes			
Current Condition:	Tail Coliditon							
	A small section of silt f	ence needs repaired.						
	McCarthy Building was informed to complete by 11/26/18. Not done as of the last inpection. McCarthy Building was reminded on 12/19/18.							
B5	Silt Fence	Eastern Perimeter	12/20/2017	Active	Yes			
Current Condition:	Fair Condition-		12/20/2011	7 10 11 10				
	Due to a stream running through the site the silt fence keeps eroding.							
	Due to the grade of the area the inspector recommended McCarthy Building Companies remove the silt							
	fence to avoid further maintenance during the inspection on 9/18/18. Not done as of the last inspection.							
	McCarthy Building was	reminded on 11/7/18, 1	2/19/18.					
B6	Silt Fence	South East side of site	12/20/2017	Active	No No			
Current Condition:	Good Condition - McCarthy Building Companies installed the silt fence prior to the inspection on 12/20/17. Gap in silt fence was observed during the 8/31/18 inspection. Area is heavily vegetated and reinstallation							
	will not be recommended at this time.							
		South eastern corner	I	1				
В7	Silt Fence	of site	12/27/2017	Active	No			
Current Condition:	Good Condition - McCarthy Building Companies installed the silt fence prior to the inspection on 12/20/18 to							
	protect the outlet struc	ture on site.						
		South eastern corner						
B7	Silt Fence	of site	12/27/2017	Active	No			
Current Condition:	16000 Condition - McC	arthy Building Companie	es installed the silt fend	ce prior to the inspe	ection on 5/28/18.			

STR	Streets	Northern side of site	12/20/2017	Active	No	
Current Condition:	Good Condition- No track out was observed during the inspection on 9/21/18.					
SWPPP Sign	Misc./Other	South of A1	1/3/2018	Active	No	
Current Condition:	Good Condition - The inspector installed the sign during the 1/3/18 inspection.					
Inspector Signature:				Reviewed By:	Out Sur	