E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com

Create Corrective Action?



Zachary A. Jilek, CPESC, CISEC Environmental Services Dept. Manager **Engineering Answers**

Environmental Services	Dept. Manager	E&A- P2021.3	274 004		
Inspector: Zach Roza	Stage				
Project Name:		1			
For Week Ending:		68508			
Project Location:	S Folsom St				
Froject Location.	3 1 0130111 31	. & SVV Amarantii Lii - Liii	coln, NE (Lancaster Coun	ry)	
Grading:	25%				
Sanitary Sewer:	0%				
Storm Sewer:	0%				
Paving:	0%				
Seeding:	0%				
Utilities:	0%				
Overall Development:	5%				
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time	Storm Event Duration
	2.22				Wee
Sunday	0.00"				
Monday	0.00"				
Tuesday	0.00"	40/05/0000	F	40.40 AM	
Wednesday Thursday	0.03"	10/25/2023	Foggy 64 / 53	10:40 AM	
Friday	0.18"				
Saturday	0.00"				
Complaints:					
Construction Sequencia Which portion(s) (i.e. drainag Grading began (10/11/23	e basins) of the site have had a tempo	rary or permanent cessation o	f grading, earthwork, or ground	disturbance in the last 14	days?
Affairle montion (a) (i.e. dunings	o basina) af the site de mat have smedi		ubanaa aabadulad in tha naut dd	davia	
Grading began (10/11/23	e basins) of the site do not have gradin	ng, earthwork, or ground distu	rbance scheduled in the next 14	days?	
Grading began (10/11/25	·)·				
What temporary or permaner	nt stabilization measures listed in this	section are being implemented	!?		
Existing vegetation (10/1	1/23).				
	·				
Checklist Questions:					
Are receiving waters ad	jacent to the project free of any	significant signs of eros	sion or sediment that woul	d be associated with	the construction
activity?					
/es					
Create Corrective Actio	n?				
N/A					
	een seeded or otherwise stabili	zed as required? List ina	ctive portions of the proje	ct and if stabilization	measure are adequate
or needed to prevent er	osion.				
resta Corrective Actio	n?				
Create Corrective Actio	II f				
N/A					
ro wasto materials (co	ncrete, construction material, h	azardous etc) being ma	naged properly?		
es		dodo, oto./ bomig ma			
	_				

N/A

Are construction entrances and adjacent streets being maintained adequately?

Create Corrective Action?

N/A

Is dust associated with the construction activity adequately controlled on the site?

Yes

Create Corrective Action?

N/A

Comments:

Comments:

- 1.) E&A Began site inspections on 10/11/2023
- 2.) Site was active for grading during the last inspection.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):
There are some current findings in the BMP Section.

Unique Name	Type	Location	Projected Install Date	Status	Maintenance		
CE 01	Construction Entrance	Northwest Corner of Site	10/11/2023	Active	No		
Current Condition:	Good Condition- 80% effective- Edward Rose installed a construction entrance prior to the inspection on 10/11/23.						
IP 01 - 02	Inlet Protection	Southeast Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Inlet protection will be installed once paving is done, or when the inlet is at grade.						
		Southwest Quadrant of	<u> </u>				
IP 03 - 14	Inlet Protection	SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Inlet protection will be installed once paving is done, or when the inlet is at grade.						
IP 15 - 17	Inlet Protection	Northwest Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Inlet protection will be installed once paving is done, or when the inlet is at grade.						
IP 18 - 26	Inlet Protection	Southeast Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Inlet protection will be installed once paving is done, or when the inlet is at grade.						
IP 27 - 35	Inlet Protection	Northeast Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Inlet protection will be installed once paving is done, or when the inlet is at grade.						
IP 36 - 37	Inlet Protection	Southeast Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Inlet protection will be installed once paving is done, or when the inlet is at grade.						
IP 38 - 39	Inlet Protection	Northeast Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Inlet protection will be installed once paving is done, or when the inlet is at grade.						
IP 40 - 45	Inlet Protection	Northwest Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Inlet protection will be		or when the inlet is at grad	le.			
MS 01	Material Storage	On Site	11/11/2023	Pending	No		
Current Condition:	Pending- Material storage will be installed as necessary.						
PM 01	Erosion Control Matting	Northeast Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Matting will be installed						
PM 02	Erosion Control Matting	Northern Perimeter	11/11/2023	Pending	No		
Current Condition:	Pending- Matting will be installed after final grade is established.						
PM 03	Erosion Control Matting	Northeast Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Matting will be installed after final grade is established.						
PM 04	Erosion Control Matting	Northwest Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Matting will be installed						
PT 01	Portable Toilet	On Site	10/11/2023	Active	No		
Current Condition:	Good Condition- Edward Rose i	<u> </u>	prior to the inspection on	10/11/23.			
SF 01 - 10	Silt Fence	Northwest Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Silt fence will be installed once grading starts.						
SF 9b - 14	Silt Fence	Northeast Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Silt fence will be install						
SF 15	Silt Fence	Perimeter Silt Fence	10/11/2023	Active	Yes		

Current Condition:	Fair Condition- Edward Rose installed silt fence along the majority of the north and eastern perimeter prior to the inspection on 10/11/23. Edward Rose was in the process of installing silt fence along the eastern and southern perimeter during the inspection on 10/25/23. E&A inspector will monitor for total installation. Silt fence should extended along the eastern and southern perimeter. Edward Rose was informed to complete by 10/25/23. Not done as of the last inspection.						
SF 16 - 24	Silt Fence	Southeast Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Silt fence will be installed once grading starts.						
SF 25 - 30	Silt Fence	Southwest Quadrant of SWPPP	11/11/2023	Pending	No		
Current Condition:	Pending- Silt fence will be installed once grading starts.						
STR	Streets	ADJ and Internal Streets	10/11/2023	Active	No		
Current Condition:	Good Condition- There was no sign of track off during the inspection on 10/11/23.						
SWPPP Sign	SWPPP Signs	ADJ to CE 01	10/11/2023	Active	No		
Current Condition:	Good Condition- E&A inspector installed a SWPPP sign prior to the inspection on 10/11/23.						
WO 01	Concrete Washout	On Site	11/11/2023	Pending	No		
Current Condition:	Pending- A concrete washout will be installed once paving starts.						
WS 01	Waste Storage Area	On Site	11/11/2023	Pending	No		
Current Condition:	Pending- A waste storage area will be installed as necessary.						
Certification Statement	"I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordan- with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations."						
Inspector Signature:	Joh Ry			Reviewed By:	Rt Se		