

E&A Consulting Group, Inc.
 330 North 117th Street
 Omaha, NE 68154-2509
 tel 402.895.4700
 fax 402.895.3599
 www.eacg.com



E&A CONSULTING GROUP, INC.
 ENGINEERING • PLANNING • FIELD SERVICES

Zachary A. Jilek, CPESC, CISEC
 Erosion Control Specialist- Manager

E&A- P2005.030.000

Inspector: Scott Fryant		Stage 3
Project Name:	The Heritage NER110495	
For Week Ending:	6/11/2011	
Project Location:	East of 156th Street and North and South of Rainwood Road- Bennington, NE (Douglas County)	68007

Grading:	100%			
Sanitary Sewer:	100%			
Storm Sewer:	100%			
Paving:	100%			
Seeding:	100%			
Utilities:	100%			
Overall Development:	40%			

RAIN FALL AMOUNTS	Amount in inches	Date inspected		
Week 1				
Sunday:	0.02"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.70"			
Friday	1.47"	05/20/11		
Saturday	0.01"			
Week 2				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.53"			
Wednesday	0.42"	05/25/11		
Thursday	0.00"			
Friday	0.03"			
Saturday	0.04"			
Week 3				
Sunday:	0.09"			
Monday	0.47"			
Tuesday	0.12"			
Wednesday	0.01"			
Thursday	0.00"			
Friday	0.00"			
Saturday	0.00"			
Week 4				
Sunday:	0.00"			
Monday	0.00"			
Tuesday	0.00"			
Wednesday	0.00"			
Thursday	0.24"			
Friday	0.01"			
Saturday	0.00"			
Week 5				
Sunday:	N/A	N/A		
Monday	N/A	N/A		
Tuesday	N/A	N/A		
Wednesday	N/A	N/A		
Thursday	N/A	N/A		
Friday	N/A	N/A		
Saturday	N/A	N/A		

Complaints:	None
-------------	------

Construction Sequencing:
 Which portion(s) (i.e. drainage basins) of the site have had a temporary or permanent cessation of grading, earthwork, or ground disturbance in the last 14 days?

Entire site, grading completed 7/2006 and site seeded 9/5/06.

--	--	--	--	--

Which portion(s) (i.e. drainage basins) of the site do not have grading, earthwork, or ground disturbance scheduled in the next 14 days? :					
Entire site, grading completed 7/2006 and site seeded 9/5/06.					
What temporary or permanent stabilization measures listed in this section are being implemented?					
Wetlands Mitigation Seeding (5/31/06), Slopes Seeded/Matted (8/30/06), Temp. Seeded (9/5/06), Re-Seeded 5/21/07, Re-Seeded ROW on 9/5/07 & 11/14/07, Erosion seeded in various areas (4/09)					
Comments:					
Comments: Home construction is active on two lots during last inspection. Bennington Elementary School project has started in this subdivision and is ongoing.					
Findings / Corrective Actions (Date):					
Findings / Corrective Actions (Date): 1) Some maintenance required in the BMP section.					
Unique Name	Type	Location	Projected Install Date	Status	Maintenance
CE 1	Construction Entrance	N41d00m00s W96d00m00s		Removed	
Current Condition:	Entrance was paved.				
CE 2	Construction Entrance	N41d00m00s W96d00m00s	6/1/2006	Active	No
Current Condition:	Good Condition- 75% Effective (Rocked on 6/2006 by Sudbeck)				
CW 1	Concrete Washout	Lot 20	6/14/2010	Active	No
Current Condition:	Good Condition- Required maintenance on washout has been completed by Cassi with Newstreet prior to inspection on 04/26/11.				
CW 2	Concrete Washout	Lot 162	6/14/2010	Active	No
Current Condition:	Good Condition Required maintenance on washout has been completed by Cassi with Newstreet prior to inspection on 04/26/11.				
Lot 5	Silt Fence	Lot 5	2/15/2011	Active	Yes
Current Condition:	No lot level BMP installed and construction is active Dreamscape Homes is building on this lot and has no BMP installed as of inspection on 02/08/11. Derek with Dreamscape Homes was called and requested to install this by 02/15/11 or as soon as weather conditions allow. Dreamscape Homes was called on 3/9/11 and 4/5/11 reminding him to install some type of BMP on this lot ASAP. This was not complete prior to inspection on 4/17/11. Not completed as of last inspection. Voice mail was left with Derek to remind him to install silt fence as soon as possible.				
Lot 91	Silt Fence	Lot 91	12/17/2010	Pending	Yes
Current Condition:	No lot level BMP installed and construction is active Home Enterprises is building on lot 91 and has no silt fence installed as of inspection on 11/29/10. Home Enterprises was called and requested to install some type of BMP by 12/7/10. This was not complete prior to inspection on 2/08/11. Home Enterprises was called on 02/10/11, 3/9/11 and 4/5/11 reminding them to install a BMP on this lot ASAP. This was not complete prior to inspection on 04/17/11. Not completed as of last inspection. Sprinklers have been added to this home site sod should occur soon. Not completed as of last inspection.				
SB 1	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed per Grading Modification; to be constructed when school site is graded.				
SB 2	Sediment Basin	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed per Grading Modification				
SB 3	Sediment Basin	N41d00m00s W96d00m00s	11/14/2005	Active	No
Current Condition:	Good Condition- 19% Filled Cleanout 9/24/07 by Dave Hausman				
SB 4	Sediment Basin	N41d00m00s W96d00m00s	11/14/2005	Active	No
Current Condition:	Good Condition- 20% Filled				

SB 5	Sediment Basin	N41d00m00s W96d00m00s	11/2/2005	Active	No
Current Condition:	Good Condition- 23% Filled Outlet Pipe recompactd by Sudbeck due to undermining- 4/2006				
SB 6	Sediment Basin	N41d00m00s W96d00m00s	11/2/2005	Active	No
Current Condition:	Good Condition- 36% Filled Cleanout 10/2006 by Dave Hausman				
SF 1	Silt Fence	N41d00m00s W96d00m00s		Removed	
Current Condition:	Removed by Nick Wenninghoff prior to inspection on 10/15/09 due to dense vegetation.				
SF 2	Silt Fence	N41d00m00s W96d00m00s		Removed	Yes
Current Condition:	Removed- Part of Silt fence #2 has been from the The Heritage SWPPP due to New SWPPP for Bennington Elementary School project. Silt fence has been removed by Mike Woodward prior to inspection on 4/26/11.				
SF 3	Silt Fence	N41d00m00s W96d00m00s		Removed	Yes
Current Condition:	Removed Silt fence has been removed by Mike Woodward prior to inspection on 4/26/11.				
SF 4	Silt Fence	N41d00m00s W96d00m00s		Removed	No
Current Condition:	Removed due to permanent vegetation				
SF 5	Silt Fence	N41d00m00s W96d00m00s		Removed	Yes
Current Condition:	Removed Silt fence has been removed by Mike Woodward prior to inspection on 4/26/11.				
SF 6	Silt Fence	N41d00m00s W96d00m00s		Removed	Yes
Current Condition:	Removed Silt fence has been removed by Mike Woodward prior to inspection on 4/26/11.				
STR	Street Cleaning	N41d00m00s W96d00m00s	2/26/2007	Active	No
Current Condition:	Good Condition- No major signs of track off. -D&E cleaned up street prior to inspection on 7/13/10.				
SWPPP Sign	Signs	1 sign on site	8-19-08	Active	No
Current Condition:	Good Condition: 156th and Cleveland Blvd				
Inspector Signature: <i>Scott Fryant</i>		Reviewed By: <i>Zachary K. Jilek</i>			