E & A Consulting Group, Inc. 10909 Mill Valley Road, Suite 100 Omaha, NE 68154 tel 402.895.4700 fax 402.895.3599 www.eacg.com



Zachary A. Jilek, CPESC, CISEC

Enaineerina Answers

Environmental Services Dept	. Manager	ger Engineering Answers						
·	<u>-</u>	E&A- P2021.0	65.002					
Inspector: Joe Manning					Stage			
Project Name:		Westridge Estates CSW-202106214						
For Week Ending:		11/12/2022						
Project Location:	Highway	Highway 77 West of Eagle Drive - Yutan, NE (Saunders County)						
	·							
Grading:	99%							
Sanitary Sewer:	0%							
Storm Sewer:	0%							
Paving:	95%							
Seeding:	15%							
Utilities:	0%							
Overall Development:	10%							
RAIN FALL AMOUNTS	Amount in tenths	Date inspected	Weather Conditions	Time				
					Wee			
Sunday:	0.00"							
Monday:	0.00"							
Tuesday:	0.00"							
Wednesday:	0.00"	11/9/2022	Cloudy 74/50	9:50AM				
Thursday:	0.00"							
Friday:	0.00"							
Saturday:	0.00"							
Complaints:	None							
Construction Sequencing: Which portion(s) (i.e. drainage basin	s) of the site have had a tempor	ary or permanent cessati	on of grading, earthwork, or ç	ground disturbance in the	ast 14 days?			
Stripping and grading began (5/	17/2022).							
Which portion(s) (i.e. drainage basin	s) of the site do not have gradin	a earthwork or ground	disturbance scheduled in the	next 14 days?				
Stripping and grading began (5/	•	g, caramon, or ground						
Pring and grading bogail (0/								
What temporary or permanent stabil	ization measures listed in this se	ection are being impleme	nted?					
Existing vegetation (5/17/2022)	Seeding/matting near the c	onstruction entrance	(9/14/2022).					
Existing vegetation (3/17/2022).	Cecurity/matting near the e							
Checklist Questions:		ainmiff and along the		Assessed to a second dis	d codate atte			
Checklist Questions: Are receiving waters adjacent		significant signs of	erosion or sediment tha	t would be associated	d with the			
Checklist Questions: Are receiving waters adjacent construction activity?		significant signs of	erosion or sediment tha	it would be associated	d with the			
Checklist Questions: Are receiving waters adjacent construction activity? Yes Create Corrective Action?		significant signs of	erosion or sediment tha	t would be associated	d with the			

Have disturbed areas been seeded or otherwise stabilized as required? List inactive portions of the project and if stabilization measure are adequate or needed to prevent erosion.

No

Create Corrective Action?

No - See Findings section

Are waste materials (concrete, construction material, hazardous, etc.) being managed properly?

Voo

Create Corrective Action?

N/A

Are construction entrances and adjacent streets being maintained adequately?

Nο

Create Corrective Action?

No - See BMP Section.

Is dust associated with the construction activity adequately controlled on the site?

Yes

Create Corrective Action?

N/A

Comments:

Comments:

1.) Site was inactive during the last inspection.

Findings / Corrective Actions (Date):

Findings / Corrective Actions (Date):

- 1.) Some maintenance is required in the BMP section.
- 2.) Inactive portions of the site should be stabilized. Summit Development was informed to complete by 8/16/22. Not done as of last inspection. Summit Development was reminded on 9/14/22, 11/9/22.

Unique Name	Туре	Location	Projected Install Date	Status	Maintenan		
CE 01	Construction Entrance	H16		Removed			
Current Condition:	Removed - Summit Development paved the construction entrance prior to the inspection on 8/9/22.						
D 01	Diversion	J11 to H9	6/7/2022	Pending	No		
Current Condition:	Pending - The diversion	on will be installed one	ce grading in the area require	s. E&A inspector w	vill continue to mo		
D 02	Diversion	J11 to I13	6/7/2022	Pending	No		
Current Condition:	Pending - The diversion	on will be installed one	ce grading in the area require	s. E&A inspector w	ill continue to me		
Carrott Condition.	, i						
D 03	Diversion	J10 to I7		Removed	1		
	Diversion Removed - The grader	r installed the diversion	on prior to the first inspection due to grading activity.		version has been		
D 03	Diversion Removed - The grader	r installed the diversion			version has been		
D 03 Current Condition:	Diversion Removed - The graderemoved prior to the in	r installed the diversion respection on 7/19/22 of On Site	due to grading activity. 6/7/2022	on 5/17/22. The div			
D 03 Current Condition: MS 01	Diversion Removed - The grader removed prior to the in Material Storage	r installed the diversion respection on 7/19/22 of On Site	due to grading activity. 6/7/2022	on 5/17/22. The div			
D 03 Current Condition: MS 01 Current Condition:	Diversion Removed - The grader removed prior to the ir Material Storage Pending - The materia Portable Toilet	r installed the diversic espection on 7/19/22 of On Site I storage will be insta On Site	due to grading activity. 6/7/2022	on 5/17/22. The div Pending Removed	No		
D 03 Current Condition: MS 01 Current Condition: PT 01	Diversion Removed - The grader removed prior to the ir Material Storage Pending - The materia Portable Toilet	r installed the diversic espection on 7/19/22 of On Site I storage will be insta On Site	due to grading activity. 6/7/2022 Illed as necessary.	on 5/17/22. The div Pending Removed	No		
D 03 Current Condition: MS 01 Current Condition: PT 01 Current Condition:	Diversion Removed - The grader removed prior to the in Material Storage Pending - The material Portable Toilet Removed - Summit Des	on Site	due to grading activity. 6/7/2022 Illed as necessary.	Pending Removed inspection on 9/28 Removed	No		

STR	Streets	ADJ and Internal Streets	5/17/2022	Active	Yes			
Current Condition:	Fair Condition -							
	Track off from the site and the internal streets should be cleaned.							
		Summit Development was informed to complete by 9/15/22. Not done as of the last inspection. Summit						
	Development was reminded on 11/9/22.							
SWPPP Sign 01	SWPPP Signs	Adjacent to CE 1	6/7/2022	Active	No			
Current Condition:	Good Condition - E&A	Good Condition - E&A inspector installed the SWPPP sign during the inspection on 6/6/22.						
W 01	Straw Wattles	H16	9/14/2022	Active	No			
Current Condition:	Good Condition - Sum	mit Development install	ed the straw wattles prior	to the inspection on	9/14/22.			
W 02	Straw Wattles	H16	9/14/2022	Active	No			
Current Condition:	Good Condition - Sum	mit Development install	ed the straw wattles prior	to the inspection on	9/14/22.			
W 03	Straw Wattles	East side of internal streets	11/16/2022	Pending	Yes			
Current Condition:	Pending -							
	Install straw wattles along the eastern side of the street within the site. Summit Development was informed on 11/9/22.							
WO 01	Concrete Washout	On site		Removed				
Current Condition:	Removed - Summit De	Removed - Summit Development removed the concrete washout prior to the inspection on 8/9/22.						
WO 02	Concrete Washout	On site		Removed				
Current Condition:	Removed - Summit Development removed the concrete washout prior to the inspection on 9/14/22.							
WS 01	Waste Storage Area	On site		Removed				
Current Condition:	Removed - Summit Development removed the waste storage prior to the inspection on 8/22/22.							
Certification Statement:	I certify, under penalty of law, that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information including the possibility of fines and imprisonment for knowing violations.							
Inspector Signature:	Ge man			Reviewed By:	Set Se			